MEETING AGENDA



 Meeting Date:
 April 14, 2022

 Meeting Time:
 4 PM

 Project Name:
 Tri-county Regional Vocational Technical High School

 Project Number:
 Meeting Purpose:

 Meeting Purpose:
 SBC Meeting No. 8

 Location:
 Remote ZOOM meeting

 https://us06web.zoom.us/j/89201480486?pwd=V3owV2gvVHBvcSswRVBPYjBjeHdwdz09

 Meeting ID: 892 0148 0486 Passcode: 565889

 Prepared By:
 R. Rincon

- 1. Call to Order & number of voting member present.
- 2. Previous Topics & Approval of March 17th, 2022 Meeting Minutes
- 3. Invoices and Commitments for Approval
 - > Dore & Whittier Invoice No. 6 in the amount of \$15,000.00. Invoice attached. Vote expected.
 - > DRA Invoice No. 2 in the amount of \$28,500.00. Invoice attached. Vote expected.
- 4. School Visioning Session update (DRA)
- 5. Existing Condition report update (DRA)
- 6. Space Summary overview (DRA)
- 7. Existing equipment survey with teacher/student participation update (TEAM)
- 8. Website Update (D&W)
- 9. Financial Update (D&W)
- 10. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 11. Public Comment
- 12. Next Meetings
- 13. Adjourn



MEETING MINUTES

Project:	Tri-County Vocational High School	Project No:	
Subject:	School Building Committee Meeting No. 6	Meeting Date:	3/17/2022
Location:	Tri-County Conference Room	Time:	12:00 PM
Distribution:	Attendees, Project File	Prepared By:	R. Donner

Present	Name	Affiliation	Prese	Name	Affiliation
\checkmark	Brian Mushnick*	SBC Chair	~	Mike Burton	DWMP
✓	Karen Maguire*	Superintendent	~	Trip Elmore	DWMP
✓	Dan Haynes*	Business Admin.	~	Christina Dell Angelo	DWMP
\checkmark	Michael Procaccini*	Principal	~	Mike Cox	DWMP
\checkmark	Jonathon Dowse*	SBC Member	~	Rachel Rincon	DWMP
✓	Brendan Bowen*	SBC Member		Charlie Lyons	DWMP
	Stanley Widak Jr.*	SBC/SC Member	~	Carl Franceschi	DRA
	Harry Takesian*	Facilities Manager	\checkmark	Vladimir Lyubetsky	DRA
	Jane Hardin*	SBC Member		Sara Carda	DRA
	Sarah Solomon	Marketing			

* SBC Voting Member

Project: Peabody Welch Elementary School Meeting: School Building Committee Meeting No. 7 – 3/17/22 Page: 2

ltem No.	Description	Action		
7.1	Call to Order : 1:05 pm meeting was called to order by SBC Chair B. Mushnick with 6 of 9 voting members in attendance.	Record		
7.2	Previous Topics & Approval of February 17, 2022, Meeting Minutes: A motion to approve the 2/17/2022 meeting minutes as submitted made by J. Dowse and seconded by K. Maguire. Discussion: None. Abstentions: None. All in favor: Motion passes, minutes approved.	Record		
7.3.1	Invoices and Commitments for Approval : A motion was made by J. Dowse and seconded by B. Bowen for the approval of DWMP Invoice No. 5 in the amount of \$15,000.00. Discussion: None. Abstentions: None. All in favor, motion passes.			
7.3.2	Invoices and Commitments for Approval : A motion was made by J. Dowse and seconded by B. Bowen for the approval of DRA Invoice No. 1 in the amount of \$14,250.00. Discussion: None. Abstentions: None. All in favor, motion passes.	Record		
7.4	 DRA additional services request for Phase 1 Hazmat report and initial Geotechnical evaluation, OTO proposal, in the amount of \$6,380.00, quote attached. Vote expected.: T. Elmore explained that the quote was for a paper review of the available information on known hazardous materials and geotechnical data. The next steps would be to investigate on-site actual conditions with equipment and testing. <u>Vote:</u> A motion was made by J. Dowse and seconded by K. Maguire for the approval of DRA Amendment No. 1 in the amount of \$6,380.00. 	Record		
	 Discussion: (Please see below). Abstentions: None. All in favor, motion passes. Discussion: K. Maguire asks what is the process? C. Franceschi responds they are not drilling holes now but rather assessing the available information. Then, we will identify more specific locations where some activity might be happening and will focus on those areas. M. Burton comments it is a small operation with a small piece of equipment. K. Maguire mentions they recently discovered a scrapbook with articles and information from when the school was built and will share them with the project team. 			
7.5	School Visioning Session Update: DRA provides the SBC with a visioning session update. > C. Franceschi shares the second meeting occurred on March 15 th	Record		

	 There was more focus on social, emotional learning and diversity and equity inclusion issues and how they might affect the project. Frank Locker led the session and will summarize the outcome. The session was well attended by the teachers and administrators. There was consensus on a lot of topics such as where the school is currently with issues and the improvements needed. We are wrapping up the programming phase of the feasibility study and will tie everything back to the educational program M. Procaccini has worked on. The athletics discussion will be next. 	
	· · · · · · · · · · · · · · · · · · ·	
	Discussion:	
	 Frank Locker is expecting to have the report ready in 7-10 days. M. Procaccini expects to have the athletics portion done by the beginning of April. 	
	 The educational program will be reviewed by the end of April. T. Elmore asks should this be posted on the project website? K. Maguire responds yes. C. Franceschi recommends presenting the educational program to the School Committee. J. Dowes comments it would be good to bring this before the whole committee and make sure they feel they are also a part of the process. 	
7.6	Existing Conditions Report Update:	Record
	V. Lyubetsky shares the existing conditions analysis is in progress.	
	Architects, engineers and specialty consultants have been working behind the scenes.	
	 This building is unique as you have recently done some significant work. 	
	(Roof replacement, mechanical systems upgrades, etc.)	
	We are working on assembling and formalizing the reports and executive summary. These will presented to the SBC shortly.	
	 V. Lyubetsky explains we have a 3D camera called Matterport that we 	
	use to document the existing conditions. It's a benefit for us and it will	
	be a benefit for programming.DRA will send the link for Matterport so that SBC members can explore.	
	Discussion:	
	> None.	
7.7	 DRA Teacher/Department meeting draft schedule review. C. Franceschi notes we are in the process and would like to schedule this the week before vacation. Typically, we want to talk to every department head and every career tech instructor in the school. We also want to talk to the administrators, the nurse, foodservice, 	Record
	custodians, etc. Now that we have completed our visioning, we want to talk to individuals to get their take on what they need, and we are	

7.9 Exis
Disc 2
7.8 1st C
Disc)

	 T. Elmore explains while walking through Matterport, each piece of equipment has a number. The equipment is all coordinated within Matterport and is reflected on the spreadsheet as well. There are now multiple ways to look at that particular piece of equipment. T. Elmore reviews the spreadsheet and explains it is important to identify each piece of equipment as it is critical to our financial planning down the road. We need to know if the equipment in the next few years if something will be retained, will it be obsolete or is it necessary and needs to be replaced. T. Elmore mentions going through this spreadsheet could also be a learning opportunity for the students. 	
	Discussion:	
	D. Haynes asks what types of instructions would you provide to the shop teacher or student? V. Lyubetsky responds what we hope to get out of this is if the students are willing to do so, is to label each piece of equipment, take photographs and fill out the four columns on the spreadsheet. This is definitely a great learning opportunity. This would only be for heavy equipment in the shops not furniture.	
	 C. Dell Angelo mentions this is just an excel file so it can be used on Chromebooks. We can create a Google Sheet and make it a live document. 	
	V. Lyubetsky also mentions there is another learning opportunity if the students want to practice their Revit skills. We can share our Revit model and they can model the piece of equipment. B. Bowen shares there is definitely a great opportunity there. C. Dell Angelo mentions one of the things we heard in our visioning session is how to get the students involved and this is just one of many opportunities for them.	
	B. Mushnick asks how is the new equipment funded? T. Elmore responds it needs to be included in the total project cost. The reimbursement for equipment is low and there is a cap on it.	
	M. Procaccini suggests having a board with renderings at the golf tournament that will be held on June 10 th .	
	 T. Elmore requests a copy of the end of the year equipment list from K. Maguire. 	
7.10	 Website Update: C. Dell Angelo shares we are meeting with Scott and Sarah Solomon on Monday to discuss outreach. We also want to make sure people know about our project website. 	Record
	\Discussion:	
	D. Haynes comments he spoke with Scott and made a suggestion on where the project website link should be positioned on the school's website.	

Project: Peabody Welch Elementary School Meeting: School Building Committee Meeting No. 7 – 3/17/22 Page: 6

7.11	Schedule Update: T. Elmore shares a schedule update.	Record
	 The visioning sessions are complete The existing conditions assessment is being written DRA is about to schedule Teacher/Dept. Meetings Next Steps: Present our current findings to the TCRVT Community – June 2022 Finalize the Educational Program Develop options that meet the needs of the Educational Program 	
	<u>Discussion:</u> ➤ None.	
7.12	Other Topics not Reasonably Anticipated 48 hours prior to the Meeting:> None.	Record
7.13	Public Comments: > None.	Record
7.14	Next Meetings:>SBC Meeting No. 8 – April 14th at 4:00 pm at Tri-County	Record
7.15	Adjourn : 2:35 pm A motion was made by J. Dowse and seconded by M. Procaccini to adjourn the meeting. Discussion: None.	Record

Sincerely, DORE + WHITTIER

Rachel Rincon Assistant Project Manager

Cc: Attendees, File

The above is my summation of our meeting. If you have any additions and/or corrections, please contact me for incorporation into these minutes.

Tri-County Regional Technical School District
147 Pond Street
Franklin, MA 02038

Invoice number	00006
Date	03/31/2022

Project 21-0122 TRI-COUNTY REGIONAL TECHNICAL HIGH SCHOOL

Description		Contract Amount	Prior Billed	Current Billed	Remaining	Total Billed
Pre Designer Selection		40,000.00	40,000.00	0.00	0.00	40,000.00
Feasibility Phase		130,000.00	15,000.00	15,000.00	100,000.00	30,000.00
Schematic Design		130,000.00	0.00	0.00	130,000.00	0.00
	Total	300,000.00	55,000.00	15,000.00	230,000.00	70,000.00

						Invoice total	15,000.00
Aging Summary							
Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
00004	01/31/2022	10,000.00	·	·	10,000.00		
00005	02/28/2022	15,000.00		15,000.00			
00006	03/31/2022	15,000.00	15,000.00				
	Total	40,000.00	15,000.00	15,000.00	10,000.00	0.00	0.00

DRA

Invoice

Karen Maguire Superintendent Tri-County Regional Vocational Technical School Di 147 Pond Street Franklin, MA 02038 March 31, 2022 Project No: 22001.00 Invoice No: 0000002

Project-Tri-County Regional Vocational Technical

<u>Professional Services from March 01, 2022 to March 31, 2022</u> Fee

Billing Phase	Fee	Percent Complete	Earned	
Feasibility Study	285,000.00	15.00	42,750.00	
Schematic Design	340,000.00	0.00	0.00	
Total Fee	625,000.00		42,750.00	
		evious Fee ling	14,250.00	
		rrent Fee ling	28,500.00	
	Total Fee			28,500.00
		Total this l	nvoice	\$28,500.00

If you have any questions regarding this invoice, please contact Judy Gill at 617-964-1700 or e-mail gill@ draws.com.

cc: telmore@doreandwhittier.com



April 14, 2022

Project name:Tri-county Regional Vocational Technical High SchoolSubject:Budget Update

1. Dore & Whittier that Tri-County pay the following invoice(s):

Vendor	Invoice	Amount
Dore + Whittier	6	\$15,000
DRA	2	\$28,500
		\$43,500

- 2. New Commitment(s): No new commitments this meeting
- 3. Budget Revision Requests: No new BRRs this meeting
- 4. MSBA Reimbursement Status:

PR No.	Payment Request Date	Submitted Amount	Ineligible Project Costs	Eligible Project Costs	Eligible Grant	Recommended Payment Amount	MSBA Last Payment Date	MSBA Payment Amount
1	12/6/2021	\$10,000	\$0	\$10,000	\$5,289	\$0	1/28/2022	\$5,289
2	2/17/2022	\$10,000 \$20,000	\$0	\$20,000	\$10,578	\$0	3/31/2022	\$10,578
3	4/8/2022	\$39,250	\$0	\$39,250	\$20,759	\$20,759		Pending
Total		\$69,250						\$15,867

				Contract	%		%	Contract	Bud.
Budget Category	Orig. Budget	Transfers	Upd. Budget	Amt.	Committed	Expended	Expended	Remain'g	Balance
0001-0000: OPM -									
Feasibility Study	\$291,000.00	\$9,000.00	\$300,000.00	\$300,000.00	100%	\$55 <i>,</i> 000.00	18%	\$245 <i>,</i> 000.00	\$0.00
0002-0000: A&E -									
Feasibility Study	\$679,000.00	(\$54,000.00)	\$625 <i>,</i> 000.00	\$625,000.00	100%	\$14,250.00	2%	\$610,750.00	\$0.00
0003-0000:									
Environmental & Site	\$20,000.00	\$30,000.00	\$50,000.00	\$6,380.00	12%		0%	\$6,380.00	\$43,620.00
0004-0000: Other	\$10,000.00	\$15,000.00	\$25,000.00		0%		0%	\$0.00	\$25,000.00
Total - 0000-0000									
Schematic Design	\$1,000,000.00	\$0.00	\$1,000,000.00	\$931,380.00		\$69,250.00		\$862,130.00	\$68,620.00



Tri-County Regional Vocational Technical School

Building Committee Meeting April 14, 2022



Agenda

- Existing Conditions Report
- Educational Programming
- Space Needs



Landscape:



Vehicular and pedestrian pavement and curbing is in poor condition throughout the site



Athletic field conditions are fair to poor, the track is visibly deteriorated



Fields, bleachers and the press box AAD non-compliant



Architectural:



Poor exterior envelope performance



Glazing at storefronts brittle cracking and in many cases missing, glazing film at all instances hazy, cracking and peeling



Fire suppression system not provided







AAB Non-Compliance: Doors lack pull side clearance, typical for numerous doors



AAB Non-Compliance: Public ramps too steep, lack compliant handrails, typical for all



AAB Non-Compliance: Multiple toilet rooms lack maneuvering clearances and assist devices



Architectural:



All ACT ceilings are extensively damaged, cracked, stained and mismatched



Guardrails at mezzanines and stairs not code compliant



Roof at loading dock corridor deteriorating



FFE:

- Servery equipment needs to be entirely replaced
- Servery layout interferes with functional requirements



Structural:



Lintels at masonry opening corroded and require replacement



Water damage at exterior patio



Damaged metal deck due to water infiltration from exterior patio above



Fire Protection:

• Fire pump likely will be required if sprinklers are provided



Plumbing:

- Cast iron storm drainage, sanitary drain, waste, and vent piping is "Tru-Spun" product has history of premature failure
- Recirculation piping likely not installed code requirements
- Some plumbing vents should be relocated away from fresh air intakes



Mechanical:



Energy recover units, serving kitchen, culinary arts and bakery, have deteriorated beyond repair



Shop dust collectors require explosion isolation dampers, spark detection and spark arresting equipment



Electrical:



Emergency power system in poor condition



Normal power system in poor condition



The fire alarm system does not meet current regulatory requirements



Information Technology:

- An integrated electronic security system; integrating the intrusion detection, access control, and CCTV systems, is not provided
- Secure supervised entrance vestibule with two sets of secure doors not provided



Educational Programming

- Visioning
- Diversity, Equity + Inclusion & Social/ Emotional Learning
- Summary Report
- Space Needs Assessment
- Space Summary Form



Visioning – Guiding Principles

- CTE & Academic Integration
- Visible Learning
- Breakout & Collaboration Spaces
- Agile Classrooms
- Outdoor Spaces
- Classroom Neighborhoods
- Multi-Purpose Spaces



Space Needs Assessment



DRA

Space Needs Assessment



	https://my	.matter	port.com/show/?m	=u82ULpXksXe							ELECT	RICAL				PLUMBING	G		MECHANICAL	
								_							Direct			Drainag		
						Dimensions (inches)				New Equipment		Horse Power			Connect or	Comp Air	H2O (Hot/	e (Holding		
Image of Equipment	Item #	QTY	Description	Make	Model		Retired	Remain	Existing	to Program	AMPS	(HP)	Volt	Phase	Plug & Cord (NEMA)	(CFM)	Cold?)	(Holding Tank?)	CFM	Remarks
	AT-E001		Wheel Alignment Two-Post System Rack	Hunter Engineering Company																
	AT-E002		Wheel Alignment Computer Console	Hunter Engineering Company																
CHEVROLET	AT-E003	1	Two-post Lift (???LB)	Rotary Lift																
	AT-E004		Two-post Lift	Rotary Lift																
	AT-E005		Two-post Lift (???LB)	Rotary Lift																

AT-E006 1	Two-post Lift (???LB)	Rotary Lift								
	Two-post Lift									
	Two-post Lift	Rotary Lift								
AT-E008 1 AT-E009 1		Rotary Lift								
	Two-post Lift	Rotary Lift								
	Metal Worktable									

AT-E012	9	Engine Stand Hoist Dolly										
AT-E013		Engine Stand Hoist Dolly										
AT-E014	. 1	Tire Changer	Coats									
AT-E015	1		Hunter Engineering Compancy	TCX 535								
			Hunter Engineering Compancy									
			Hunter	DSP Balancing								

					Ī							
	AT-E018	1										
	AT-E019	1	Abrasive Blasting Cabinet									
R												
	AT-E020	1	Part Washer	Ranger								
	AT-E021	1	H-Frame Hydraulic Press (???Tons)	Nugier								
	AT-E022	1	Drill Press									
A	AT-E023	1	Bench Grinder									

ELAMMABLE													
RECEIPTING AND													
2													
			Flammable										
A DECISION OF A DECISIONO	AT-E024	1	Storage Cabinet										
			Flammable										
	AT-E025	1	Storage Cabinet										
E c													
4													
	AT-E026	5 1	Flammable Storage Cabinet										
	AT-E027	· 1		Sun	Performance Analyzer 1011								
	AT-E028	5 1	Battery Alternator Tester	Sun	Alternator Service Center								
	AT-E029	1	Automotive Engine Analyzer	Sun	Interrogator								

AT-E030	2	Rotary Screw Air Compressor	Ingersoll Rand	RS 15i								

	Year		20	21							202	2											20	23					
Activity	Target Date	Sep	Oct	Nov	Dec	Jan	Feb	Mai	r Apr	Ma	/ Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Ma	r Apr	N	lay Jun	Jul	Aug	Sep	Oct	Nov	De
Hire the Achitect								 The Visioning Sessions are complete in the Existing Conditions assessme being written DRA is about to schedule Teacher/Dept meetings Teacher/Dept meetings 																					
RFS issued	10/20/2021							- The Existing Conditions assess being written - DRA is about to schedule Teacher/Dept meetings															- + -	•					
Designer walk thru	28-Oct																					рі	ete						
Porposals received	11/17/2021																					ne	ent is	S					
District review of Arch Proposals(Mtg date TBD)	12/6/21-12/10/21								- The Existing Conditions assess being written - DRA is about to schedule Teacher/Dept meetings															-					
DSP proposal review	12/14/2021								- The Existing Conditions asses being written - DRA is about to schedule Teacher/Dept meetings																				
DSP interview and selection	1/11/2022							being written - DRA is about to schedule Teacher/Dept meetings																					
					 The Existing Conditions assess being written DRA is about to schedule Teacher/Dept meetings 																								
Districts Education Plan Development	3/10/2022			 DRA is about to schedule Teacher/Dept meetings A A A A A A A A A A A A A A A A A A A																									
Feasibility Study								-																					
Exsisting Conditions	5/12/2022						- The Existing Conditions assess being written - DRA is about to schedule Teacher/Dept meetings																						
Option Development	8/4/2022							- The Existing Conditions assess being written - DRA is about to schedule Teacher/Dept meetings																					
MSBA - Preliminary Design Program - PDP	8/26/2022								- The Existing Conditions assess being written - DRA is about to schedule Teacher/Dept meetings																				
MSBA Review	10/4/2022																												
Development of the Perferred Option	12/30/2022																												
MSBA - Preferrd Schematice Report - PSR	1/16/2023					ext steps: Teacher/Dept meetings																							
MSBA Review	2/22/2023		- <u>Next steps:</u>																										
MSBA Board Meeting to enter Schematic Design	3/9/2023			1						1	•		1	I	1		1	· -		7	7								
			\perp	-	<u>ne</u>	xt s	ste	ps	<u>:</u>									_											\perp
Schematic Design				-	Pre	ese	nt (ou	ır c	urr	ent	fii	ndi	ngs	to) th	e	-											
DESE Submission	4/6/2023		\perp											•			-	-									\perp	\perp	\perp
Schematic Design	6/2/2023		\perp		IU	۲V		on	nn	un	ity -	- F	۱pr	11 20	JZZ	2		_									\perp	\perp	\perp
MSBA Schematic Design Review	7/14/2023		\perp	-	Fin	aliz	ze t	the	e E	duo	catio	on	al F	Pro	gra	m		_		\perp							\perp	\perp	\perp
MSBA Board Meeting Approval	8/25/2023		\perp												-			-									\perp	\perp	\perp
			\perp	-	De	vei	op	0	JUC	JUS	tha	ιJE	me	ett	.ne			-							ĺ.	`			\bot
Local Funding			\perp		ne	eds	s of	f tł	ne	Edı	icat	tio	nal	Pro	ogr	ram	۱	_		\perp									\bot
District has 120 days to get local funding approved	l l										-				0														