September 26, 2024: Meeting Agenda

SCHOOL BUILDING COMMITTEE MEETING AGENDA



Meeting Date: September 26, 2024

Meeting Time: 4:00 PM

Project Name: Tri-County Regional Vocational Technical High School

Project Number: MP20-28

Meeting Purpose: SBC Meeting No. 044

Location: ZOOM

Meeting Link: https://us06web.zoom.us/j/86355799507?pwd=2RSlToaVdGc840LixaovJQULQiEmU6.1

Meeting ID: 863 5579 9507

Passcode: 979294

One Tab Mobile: +16469313860,,86355799507#,,,,*979294# US

Prepared By: E. Grijalva

1. Call to Order & Intro

2. Previous Topics & Approval of September 12, 2024, Meeting Minutes

3. Commitments for Approval

4. Massave Grant Restrictions

5. 60% Construction Documents Packet Review & Approval

6. Request for Qualification Approval

7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting

8. Public Comment

9. Next Meetings

10. Adjourn

September 12, 2024: Draft Meeting Minutes for Approval

SCHOOL BUILDING COMMITTEE MEETING MINUTES



Project: Tri-County Regional Vocational Technical HS Project No: MP20-28 Subject: School Building Committee Meeting No. 43 Meeting Date: 09/12/24 Location: Remote via ZOOM Time: 4:00 PM Distribution: Attendees, Project File Prepared By: E. Grijalva

MSBA Module: 6- Detailed Design

Present

Brian Mushnick* SBC Chair

Karen Maguire* Superintendent Jonathon Dowse* SBC Member

Dan Haynes* School Business Administrator

Michael Procaccini* SBC Member

Bob Foley* SBC Member Director of Post Secondary, Con. Adult. Edu.

Dana Walsh* SBC Member -TCRVTHS Principal

Brendan Bowen* SBC Member

Trip Elmore **DWMP- Project Director** Mike Cox DWMP - Project Manager Elias Grijalva DWMP- Assistant PM DMWP= Assistant PM Rachel Rincon Vladimir Lyubetsky DRA- Project Manager Carl Franceschi DRA - Principal in Charge Steve Johnson Consigli- Sr. Project Manager Kristy Lyons Consigli - Sr. Precon Manager

Lt. Donald Maclean Public

***SBC Voting Member**

Project: Tri-County Regional Vocational Technical High School Meeting: School Building Committee Meeting No. 43 – 09/12/2024

Page: 2

| Item No. | Description | | | | | | | | | |
|----------|---|--------|--|--|--|--|--|--|--|--|
| 43.1 | Call to order : 4:01PM meeting was called to order by SBC Chair B. Mushnick, 8 of 11 voting members in attendance. | Record | | | | | | | | |
| 43.2 | Previous Topics & Approval of August 15,2024 Meeting Minutes: A motion to approve the August 15,2024 previous meeting minutes as submitted was made by J. Dowse and seconded by M. Procaccini. | Record | | | | | | | | |
| | Discussion: B. Foley requested that "SBC Member" be added to his title in the meeting minutes going forward. E. Grijalva acknowledges and confirms the change. | | | | | | | | | |
| | Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | | | | | | | | | |
| 43.3 | Invoices and Commitments for approval: | Record | | | | | | | | |
| | Firm: Dore + Whittier Management Partners ; Description: CD Phase + Third Party Testing Services ; Amount: \$104,031.50 | | | | | | | | | |
| | A motion was made by J. Dowse and seconded by D. Haynes for the approval of DWMP Invoice No.031. | | | | | | | | | |
| | Discussion: B. Foley asks when reviewing invoices for additional work from DRA, will the amendments for these areas be tied to both the project schedule and their original contract price? | | | | | | | | | |
| | T. Elmore replies that the work in question is considered an addition beyond the original contract due to specific categories outlined by the MSBA contract. This contract, which we are required to use, excludes certain scope items because they are too variable and uncertain. | | | | | | | | | |
| | Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | | | | | | | | | |
| | Firm: Drummey Rosane Anderson ; Description: Construction Documents ; Amount: \$1,432,500.00 | | | | | | | | | |
| | A motion was made by J. Dowse and seconded by B. Foley for the approval of the DRA Invoice No.029. | | | | | | | | | |
| | Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | | | | | | | | | |
| | Firm: Drummey Rosane Anderson ; Description: Amendment No.006-Geotech ; Amount: \$12,314.50 | | | | | | | | | |
| | A motion was made by J. Dowse and seconded by B. Foley for the approval of the DRA professional invoice related to amendment no.006, in the amount of \$12,314.50. Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | | | | | | | | | |

Meeting: School Building Committee

Meeting No. 43 - 09/12/2024

Page: 3

Firm: Drummey Rosane Anderson; Description: Amendment No.009- Geotech Engineering for Additional Soil Exploration; Amount: \$13,750.00

A motion was made by **J. Dowse** and seconded by **D. Haynes** for the approval of the DRA professional invoice related to amendment no.009, in the amount of \$13,750.00.

Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes.

Firm: Consigli Construction; Description: Preconstruction Services; Amount: \$31,191.00

The motion was made by **D. Haynes** and seconded by **J. Dowse** for the approval of the Consigli Preconstruction Invoice No.009.

Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes.

Firm: Consigli Construction; Description: Construction Bid Enabling; Amount: \$1,256,952.47

A motion was made by **J. Dowse** and seconded by **D. Walsh** for the approval of the Consigli Application for Payment No.002.

Discussion: Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: K. Maguire*; All in favor. Motion passes.

*K. Maguire experience technical difficulties.

Firm: Consigli Construction; Description: Change order No. 001; Amount: \$0.00

A motion was made by **J. Dowse** and seconded by **B. Bowen** for the approval of the change order no.001

Discussion:

M. Cox explained that Bid Package #1 includes holds and allowances allocated for unforeseen work. While this doesn't increase the contract value, authorization is required to utilize these allowances under the Consigli contract. Again, this is no addition to the contract, no additional costs.

Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes.

Budget Revision Request for Approval; Amount: \$500,000.00

A motion was made by **J. Dowse** and seconded by **D. Haynes** for the approval for a budget revision request, in the amount of \$500,000.00

Discussion:

Meeting: School Building Committee

Meeting No. 43 - 09/12/2024

Page: 4

- M. Cox explains that within the total project budget, we have various funds. As part of the geothermal design, we needed to increase the area's contract, which wasn't originally planned in the budget. While we've already approved their amendments, we now need to fund that specific division line. To do this, we are requesting you to move \$500,000 from the owner's contingency, a soft cost contingency for unforeseen expenses, to cover the current contracts and prepare for future design work that is not yet underway but anticipated as part of the project.
- B. Foley asks when we receive the IRA funds and the money starts coming in, will it be applied to that specific line, or will it be used to offset the overall cost? I just want to make sure I understand correctly.
- T. Elmore replies, the funds would technically be applied to the project budget, but they ultimately reduce the overall cost to the communities supporting the project. So once the money is received, the financial burden on the 11 communities decreases.
- B. Bowen asks, does this mean that by pulling money from the contingency to cover the increase during the design and planning phase, we'll be doing the same thing during the construction phase to cover additional costs? Or how will that be handled in the future?
- T. Elmore replies we don't have the contingency to cover the estimated \$12 million cost for the geothermal system. Therefore, we will need to increase the overall project budget. Additionally, we should include a note indicating that the MSBA grant is assumed to be around \$100 million, the IRA grant approximately \$10 million, and the Mass Save funding estimated at \$2 million. These are rough estimates. When we compile all of this, the total cost we communicated to the 11 communities remains unchanged.

Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes

Firm: **Drummey Rosane Anderson**; Description: **Amendment No.011 Revision**:

Revised Amount: \$404,690.00

M. Cox commented that this is simply an acknowledgment. We agreed that the changes were for the additional 100 feet of depth in the test. We initially approved a depth of 500 feet, but then decided to extend it to 600. As a result, there is a charge of \$7,900 for the extra 100 feet with the machine.

Discussion: None

Firm: Certified Safe Electric; Description: Final removal of solar panels: Amount: \$46,537.05

D. Haynes comments a potential amendment might be forthcoming.

Discussion: None

43.5 Construction Update (refer to meeting packet for a visual of the CM monthly report)

Record

Meeting: School Building Committee

Meeting No. 43 - 09/12/2024

Page: 5

S. Johnson provides a preview of an owner's monthly report, which includes the following sections: **Financials** o Current Contract: \$12,557,816.00 **Executive Overview** August Activities Quality o (42) Submittals; (13) RFI Schedule 4 weeks look ahead Progress Photos **Discussion:** None 43.7 **Design Team Update** Record V. Lyubetsky provides an update on going activities. Precast Subcontractor joining the team. o Focus on coordinating the building structure with precast panels and connections Color & Texture Selection o Large Samples will be available at the precasters plat in Thomaston, Connecticut • Geothermal Design o Added mezzanine to accommodate geothermal pumping system Foundation and structural steel bid package are being prepared, target of October 16th date On-going meetings with Chapter 74 vocational programs MSBA submission; October 3rd o Follow up meeting will take place Discussion: B. Bowen asks, will the reconciliation process provide more specific and accurate numbers on geothermal based on the engineer updates? K. Lyon replies, our estimating team asks detailed questions to fully understand the scope of the geothermal, the team is relying on information from this meeting and recent bid results from other geothermal projects. 43.9 Other Topics not Reasonably anticipated 48 hours prior to the Meeting. Record Discussion: None **Public Comment:** 43.10 Record K. Maguire mentioned that Jeffrey will be joining us on Monday to discuss his collaboration and the situation with the MSBA. Discussion: 43.11 **Next Meeting:** Record School Building Committee Meeting School Building Committee Meeting - September 26, 2024, viz Zoom

Meeting: School Building Committee

Meeting No. 43 - 09/12/2024

Page: 6

| | School Building Committee Meeting – October 10, 2024, viz Zoom School Building Committee Meeting – November 14, 2024, viz Zoom School Building Committee Meeting – December 12, 2024, viz Zoom | |
|-------|--|--------|
| | Discussion: None | |
| 43.12 | Adjourn: 5:12PM motion was made by B. Bowen and seconded by M. Procaccini to adjourn the meeting. | Record |
| | Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | |

Sincerely,

DORE + WHITTIER

Elias Grijalva

Assistant Project Manager

Cc: Attendees, File

The above is my summation of our meeting. If you have any additions and/or corrections, please contact me for incorporation into these minutes.

Commitments for Approval

- 01) DRA Amendment No.012
- 02) DRA Amendment No.013
- 03) DWMP Amendment No.004

<u>ATTACHMENT F</u>

CONTRACT FOR DESIGNER SERVICES AMENDMENT NO. TWELVE

WHEREAS, the <u>Tri-County Regional Vocational Technical School District</u> ("Owner") and <u>Drummey Rosane Anderson, Inc.</u>, (the "Designer") (collectively, the "Parties") entered into a Contract for Designer Services for the <u>Tri-County Regional Vocational Technical High School Project (MSBA Project #201908780605)</u> at the <u>Tri-County Regional Vocational Technical High School on 147 Pond Street, Franklin, MA.</u>
"Contract"; and

WHEREAS, effective as of 20th of September 2024, the Parties wish to amend the Contract:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- 1. The Owner hereby authorizes the Designer to provide the credit for the unused portion of previously approved MEPA permitting services, pursuant to the terms and conditions set forth in the Contract, as amended.
- 2. For the performance of services required under the Contract, as amended, the Designer shall be compensated by the Owner in accordance with the following Fee for the Basic and Additional Services:

| Fee for Basic Services | Original Contract | | Previous Amendments | | Amount of this Amendment | | After this Amendment | | |
|-----------------------------|-------------------|------------|------------------------|---------------|---------------------------|-------------|-------------------------|---------------|--|
| | | | Amendments | | ^ | menament | Amendment | | |
| Feasibility Study Phase | \$ | 285,000.00 | | | | | \$ | 285,000.00 | |
| Schematic Design Phase | \$ | 340,000.00 | | | | | \$ | 340,000.00 | |
| Environmental & Site | | | \$ | 71,610.00 | | | \$ | 71,610.00 | |
| Design Development Phase | | | \$ | 7,500,000.00 | | | \$ | 7,500,000.00 | |
| Construction Document Phase | | | \$ | 9,550,000.00 | | | \$ | 9,550,000.00 | |
| Bidding Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Construction Phase | | | \$ | 3,800,000.00 | | | \$ | 3,800,000.00 | |
| Completion Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Amendment 6 | | | \$ | 123,200.00 | | | \$ | 123,200.00 | |
| Amendment 7 | | | \$ | 77,000.00 | | | \$ | 77,000.00 | |
| Amendment 8 | | | \$ | 89,100.00 | | | \$ | 89,100.00 | |
| Amendment 9 | | | \$ | 29,700.00 | | | \$ | 29,700.00 | |
| Amendment 10 | | | \$ | 77,385.00 | | | \$ | 77,385.00 | |
| Amendment 11 | | | \$ | 404,690.00 | | | \$ | 404,690.00 | |
| Amendment 12 | | | | | \$ | (73,602.00) | \$ | (73,602.00) | |
| Total Fee | \$ | 625,000.00 | \$ | 22,022,685.00 | \$ | (73,602.00) | \$ | 22,574,083.00 | |

| 3. The Construction Budget shall be as follo | ws: |
|--|--|
| Original Budget: | \$ |
| Amended Budget | \$ 234.3M per PSBA with MSBA |
| 4. The Project Schedule shall be as follow | vs: |
| Original Schedule: | |
| Amended Schedule | Phase 3 Substantial Completion - July of 2027 |
| the original Contract. No other understan | s and conditions agreed upon by the Parties as amendments to dings or representations, oral or otherwise, regarding Il be deemed to exist or bind the Parties, and all other terms and orce and effect. |
| IN WITNESS WHEREOF, the Owner, with the this Amendment to be executed by their res | ne prior approval of the Authority, and the Designer have caused spective authorized officers. |
| OWNER | DESIGNER |
| Karen M.Maguire, M.Ed (print name) | Carl Franceschi, A.I.A |
| Superintendent-Director (print title) | Principati (print title) |
| Ву | By (sigmattu)e) |
| -, | Date September 23, 2024 |
| Date | _ |



PROFESSIONAL SERVICES SUPPLEMENT

PSS No.

12

| n accordance wi dated: | th the AGREEMENT January 18, 2022 | T Commence of the commence of |
|--|--|---|
| BETWEEN: | Tri-County Regional | Vocational Technical School District |
| and: | Drummey Rosane An | nderson, Inc. |
| or the Project: | (Insert Project name and address as it a | |
| | | Vocational Technical School |
| Authorization is | ⊠ given □ requested | ⊠ to proceed with Additional Services □ to proceed with revised scope of Basic Services ⊠ to incur Reimbursable Expenses |
| | 1 | OR . |
| Notification is m | ade | ☐ of the need to proceed with Contingent Additional Services☐ of the need for other Services |
| as follows: | | |
| Credit for the to (ENF) permitts The following adj Compensation: | unused portion of previ | ade to compensation and time. Agreement, or as otherwise agreed by the parties.) #07 - \$77,000 - \$3,398 = (\$73,602) |
| | PPOSAL: (\$73,602) | (\$\psi \psi 17,000 \psi 5,550 (\$\psi 15,002) |
| | these services shall start as s | completion of authorized services as applicable.) soon as required by the design and construction activities following approval of the |
| | TEN NOTICE IS REQU | IRED IF THE SERVICES INDICATED ARE NOT NEEDED ***** |
| SUBMITTED BY: Drummey Rosane | Anderson, Inc. | AUTHORIZATION IS GIVEN or NOTIFICATION IS ACKNOWLEDGED BY: |
| Signature) | | (Signature) |
| Signature) | Dain sin si | (Signature) |
| Vladimir Lyubetsk | ky, Principal | (Printed name and title) |
| September 20, 202 | 24 | |
| Date) | : | (Date) |

ATTACHMENT F

CONTRACT FOR DESIGNER SERVICES AMENDMENT NO. THIRTEEN

WHEREAS, the <u>Tri-County Regional Vocational Technical School District</u> ("Owner") and <u>Drummey Rosane Anderson, Inc.</u>, (the "Designer") (collectively, the "Parties") entered into a Contract for Designer Services for the <u>Tri-County Regional Vocational Technical High School Project (MSBA Project #201908780605)</u> at the <u>Tri-County Regional Vocational Technical High School on 147 Pond Street, Franklin, MA.</u>
"Contract"; and

WHEREAS, effective as of 20th of September 2024, the Parties wish to amend the Contract:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- 1. The Owner hereby authorizes the Designer to with the Environmental Soil Testing services defined in the PSS 13, pursuant to the terms and conditions set forth in the Contract, as amended.
- 2. For the performance of services required under the Contract, as amended, the Designer shall be compensated by the Owner in accordance with the following Fee for the Basic and Additional Services:

| Fee for Basic Services | Original Contract | | Previous Amendments | | Amount of this Amendment | | After this Amendment | | |
|-----------------------------|-------------------|------------|------------------------|---------------|-----------------------------|-----------|-------------------------|---------------|--|
| 5 11111 0 1 01 | | 205 200 20 | | | | | | 205 000 00 | |
| Feasibility Study Phase | \$ | 285,000.00 | | | | | \$ | 285,000.00 | |
| Schematic Design Phase | \$ | 340,000.00 | | | | | \$ | 340,000.00 | |
| Environmental & Site | | | \$ | 71,610.00 | | | \$ | 71,610.00 | |
| Design Development Phase | | | \$ | 7,500,000.00 | | | \$ | 7,500,000.00 | |
| Construction Document Phase | | | \$ | 9,550,000.00 | | | \$ | 9,550,000.00 | |
| Bidding Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Construction Phase | | | \$ | 3,800,000.00 | | | \$ | 3,800,000.00 | |
| Completion Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Amendment 6 | | | \$ | 123,200.00 | | | \$ | 123,200.00 | |
| Amendment 7 | | | \$ | 77,000.00 | | | \$ | 77,000.00 | |
| Amendment 8 | | | \$ | 89,100.00 | | | \$ | 89,100.00 | |
| Amendment 9 | | | \$ | 29,700.00 | | | \$ | 29,700.00 | |
| Amendment 10 | | | \$ | 77,385.00 | | | \$ | 77,385.00 | |
| Amendment 11 | | | \$ | 404,690.00 | | | \$ | 404,690.00 | |
| Amendment 12 | | | \$ | (73,602.00) | | | \$ | (73,602.00) | |
| Amendment 13 | | | | | \$ | 56,100.00 | \$ | 56,100.00 | |
| Total Fee | \$ | 625,000.00 | \$ | 21,949,083.00 | \$ | 56,100.00 | \$ | 22,630,183.00 | |

| 3. The | Construction Budget shall be as foll | ows: |
|--------------|--|---|
| (| Original Budget: | \$ |
| A | Amended Budget | \$ 234.3M per PSBA with MSBA |
| 4. The | Project Schedule shall be as follo | ws: |
| (| Original Schedule: | |
| A | Amended Schedule | Phase 3 Substantial Completion - July of 2027 |
| the c ame | original Contract. No other understa | ns and conditions agreed upon by the Parties as amendments to ndings or representations, oral or otherwise, regarding all be deemed to exist or bind the Parties, and all other terms and force and effect. |
| | IESS WHEREOF, the Owner, with the endment to be executed by their re | the prior approval of the Authority, and the Designer have caused espective authorized officers. |
| OWNER | 2 | DESIGNER |
| Karen M | I.Maguire, M.Ed (print name) | Carl Franceschi, A.I.A |
| Superint | tendent-Director (print title) | Principati (print title) |
| 5 | | By |
| Ву | | |
| Data | | Date September 23, 2024 |
| Date | | <u> </u> |



DRA/pcc: 1996

PROFESSIONAL SERVICES SUPPLEMENT

PSS No.

13

| In accordance wi dated: | th the AGREEMENT January 18, 2022 | | | | | | | |
|--------------------------------|--|--|--|--|--|--|--|--|
| BETWEEN: | Tri-County Regional Vocational | Technical School District | | | | | | |
| and: | Drummey Rosane Anderson, Inc | c. | | | | | | |
| for the Project: | (Insert Project name and address as it appears in the Agree | ement.) | | | | | | |
| | Tri-County Regional Vocational | Technical School | | | | | | |
| Authorization is | ⊠ given □ requested OR | ⊠ to proceed with Additional Services □ to proceed with revised scope of Basic Services ⊠ to incur Reimbursable Expenses | | | | | | |
| | Ů. | | | | | | | |
| Notification is m | ade | ☐ of the need to proceed with Contingent Additional Services ☐ of the need for other Services | | | | | | |
| as follows: | | | | | | | | |
| Environmenta | For the following services in accordance with the Agreement Article 9 Reimbursable Expenses: Environmental Testing Soil Export from Building Pad Consulting Services as defined in OTO proposals dated August 29, 2024. (5 pages). | | | | | | | |
| | justments shall be made to col | • | | | | | | |
| | OTO proposals: \$51,000 (NTE) DRA's 10 DPOSAL: \$56,100 | 0% markup \$5,100. | | | | | | |
| Time: (Insert provision | ns covering time of commencement and completion of autho | rized services as applicable.) | | | | | | |
| The work for t Contract Ame | | red by the design and construction activities following approval of the | | | | | | |
| ***** PROMPT WRIT | TTEN NOTICE IS REQUIRED IF TH | IE SERVICES INDICATED ARE NOT NEEDED ***** | | | | | | |
| SUBMITTED BY: | | AUTHORIZATION IS GIVEN or | | | | | | |
| Drummey Rosane | Drummey Rosane Anderson, Inc. NOTIFICATION IS ACKNOWLEDGED BY: | | | | | | | |
| V. Tysky | | | | | | | | |
| (Signature) | | (Signature) | | | | | | |
| Vladimir Lyubetsk | xy, Principal | | | | | | | |
| (Printed name and title) | | (Printed name and title) | | | | | | |
| September 20, 202 | 24 | (Date) | | | | | | |
| | | | | | | | | |

P3487-01-09 August 29, 2024

Tri-County Regional Vocational Technical High School c/o DRA Architects 260 Charles Street, Suite 300 Waltham, MA 02453

Attn: Vladimir Lyubetsky

Delivered via email: VLyubetsky@draws.com

Re: Proposal for Environmental Testing

Soil Export from Building Pad

Tri-County Vocational High School, 147 Pond Street

Franklin, Massachusetts

Dear Mr. Lyubetsky:

As we discussed, O'Reilly, Talbot & Okun Associates, Inc. (OTO) presents this supplemental proposal for soil sample collection and soil disposal consulting services for excess soils generated during excavation of the building pad the new Tri-County Vocational High School site. As requested, O'Reilly, Talbot & Okun Associates Inc. (OTO) are pleased to submit this proposal to DRA on behalf of the Tri-County Regional Vocational Technical High School.

This proposal specifically addresses the environmental testing of approximately 30,000 cubic yards of soil to be generated during the preparation of the building pad and exported off-site during the Early Site Package portion of the project. In preparing this proposal we have consulted with Steve Johnson of Consigli. A table prepared by Consigli is attached. This proposal does not cover testing for soils to be exported off-site during 2025 nd 2026. Also we assume that blast rock will not need to be tested.

SCOPE OF SERVICES

The objective of our services will be to support the offsite recycling/disposal of site soils. In general, these services will involve four activities; the collection of soil samples, the laboratory analyses of the samples collected, the evaluation of the data and the identification of disposal alternatives, and the preparation of facility approval applications and shipping documentation. To meet these objectives the following tasks are proposed.

Task 1 – In situ Soil Sampling prior to Excavation

We understand that Consigli is proposing to pre-characterize samples prior to the start of excavation activities for the building pad to eliminate the need to temporarily stockpile onsite, to expedite construction, or to evaluate estimate soil disposal cost prior to the start of this work.

In situ soil samples can be collected using a backhoe provided by the site contractor to excavate test pits. We will conduct our testing vi a virtual meeting with Consigli to identify excavation locations and depths. Based upon this information we will propose sampling locations. We estimate that 30 samples will be required based upon the expected soil volume. We understand that the initial samples will be collected the week of September 3, 2024.

Typically, the excavation areas are segmented into grids and several grab samples are collected from each grid and mixed in bowl or in disposable plastic bags to create a composite sample for laboratory analyses. The resulting composite sample will be placed in the appropriate laboratory containers, preserved on ice and delivered to the testing laboratory.

Task 2 – Laboratory Analysis

We anticipate that 30 samples will be collected and tested for a large range of contaminants that are present or are likely present at the project site and are of interest to the potential disposal sites. The frequency of testing can vary from one sample for every 1,000 cubic yards.

Samples will be tested a Massachusetts-certified laboratory for environmental parameters such as:

- total petroleum hydrocarbons (TPH, USEPA Method 8100M),
- volatile organic compounds (VOCs, USEPA Method 8260),
- semi-volatile organic compounds (SVOCs, USEPA Method 8270),
- polychlorinated biphenyls (PCBs, USEPA Method 8082).
- total concentrations of metals (arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver by USEPA Methods 6020 and 7470),
- chlorinated pesticides/herbicides (including toxaphene and pyridine), and
- characteristic waste criteria (pH/corrosivity, specific conductivity, flash/ignitability, and cyanide and sulfide reactivity).

The estimated cost for 30 samples using the complete list of parameters is provided below. This cost is based upon the current (2024) laboratory fee schedule. The cost provided assumes a standard 7 to 10-day turnaround time. Rush turnaround times may be accommodated by the laboratory with a surcharge per sample of 25% (4-day turnaround) to 100% (24-hour turnaround).

Task 3 – Data Evaluation and Disposal Consulting

An OTO Licensed Site Professional (LSP) will visit the site and review each laboratory data package, tabulate the results and compare them to regulatory standards, and provide guidance for the appropriate receiving facility for the material. Our estimated average cost to review the laboratory data is provided below. We will present our results in two concise letter reports (one for the topsoil and a second for the underlying soil). The letters will contain an opinion regarding potential Reportable Conditions or whether further work is



required to comply with MassDEP requirements. IF a reportable condition is identified we will provide a supplemental proposal for work associated with compliance with the Massachusetts Contingency Plan (MCP). This is not anticipated currently give site history.

Task 4 – Bill of Lading/Waste Manifests

If the results indicate that oil or hazardous materials are present in the soil, a waste shipping manifest or Massachusetts Department of Environmental Protection (MassDEP) bill of lading will likely be required. We will prepare the waste manifest/bill of lading along with any disposal site applications that might be required. The cost for preparation of a bill of lading, waste manifest, and disposal facility application will vary upon the contaminants present and the receiving facility requirements. We recommend that the Client assume a cost of approximately \$2,000 per disposal package and that two packages will be required. These costs do not include preparation of MassDEP submittals, ongoing coordination with disposal/recycling facilities, or transportation and disposal costs.

ESTIMATED COST

Our professional services will be billed on a time and material basis for each task in accordance with the Schedule of Fees in our existing contract with DRA. Please note that this schedule of fees would also apply to our services associated with asbestos containing material assessments and documentation.

Table 1 provides our estimated cost based upon the number of samples collected, selected analytical methods, results of analysis, and disposal site requirements.

Table 1
Conceptual Estimated Costs

| Item | ОТО | Expenses | Notes |
|---|----------|-----------------------|---|
| | Services | | |
| Task 1 – Coordination and Insitu Soil Sampling | \$5,500 | \$500 | Assumes 3 Field Days |
| Task 2 – Laboratory Analysis | \$500 | \$35,500 ¹ | Assumes 30-samples (lab) |
| Task 3 – Data Evaluation and Disposal Consulting | \$5,000 | | Assumes two disposal packages |
| Task 4 – Bill of Lading/Waste Manifest Preparation | \$4,000 | | Assumes 2 packages, may vary depending on disposal site requirements |
| Sub Totals | \$15,000 | \$36,000 | |
| Total Cost | \$51,0 | 000 | |

Notes:

^{1.} Laboratory cost assumes standard 5-day turnaround. Rush turnaround time is subject to a surcharge of up to 100%. A quote for rush turnaround can be obtained if desired.

CONDITIONS OF ENGAGEMENT

We propose to complete the tasks outlined in this proposal consistent with the Terms and Conditions of our existing contract with DRA.

ACCEPTANCE

This proposal may be accepted by signing in the appropriate spaces below and returning one copy to us or by issuing a Purchase order under our existing contract. This proposal is valid for a period of 30 days from the date of issue.

We appreciate the opportunity to be considered for this project. Should you have any questions or require additional information, please feel free to contact us at 413-788-6222.

Sincerely,

O'Reilly, Talbot & Okun Associates, Inc.

Michael J. Talbot, PE

Principal

This Proposal is hereby accepted and executed by a duly authorized signatory, who by execution hereof, warrants that he/she has full authority to act for, in the name, and on behalf of Client.

Tri-County Regional Vocational Technical High School c/o DRA Architects

| Ву: | |
|-----------------|--|
| | |
| Title: | |
| Printed Name: _ | |
| Date: | |

O:\J3400\3487 Tri-County Regional Vocational Technical High School, Franklin MA\01-09 Environmental Soil Testing, Mass Excavation\OTO_Proposal Soil Sampling August 2024.docx



Design Development Estimate **Soil Strategy**

Updated Date: 5/15/2024



| | Cut | Stockpile | Reuse | Export | Import | Notes |
|----------------------------|---------------|-----------------|--------------|-------------|---------|---|
| PHASE ENABLING: Soft | tball Field, | Lower Parking | g Lot and Go | oat Path | | |
| Topsoil | 2,792 | | | 2,792 | | Avg. 6". Remove & Dispose |
| Ledge | 25 | | | 35 | | 25cy (Neat) x1.40 (swell)=35cy |
| Unsuitable | 1,514 | | | 1,514 | | Assume Unsuitable |
| Glacial Till & Sand | 5,176 | 5,176 | 5,176 | | 7,560 | potentially from Phase 1 excess soil cuts |
| PHASE 1 BUILDING FO | OTPRINT: | | | | | |
| Topsoil | 6,818 | | | 6,818 | | full export and full import |
| Ledge | 2,953 | | | 4,134 | | 2,953cy (Neat) x1.40 (swell)=4,134cy |
| Unsuitable | 77 | | | 77 | | full export and full import |
| Glacial Till & Sand | 57,219 | 14,000 | 19,704 | 17,673 | | - 10,000cy to stockpile in .73 acre lot. These soils to be |
| Glacial Till & Sand | E 042 | | E 942 | | | used to remaining site fills - 4,000cy +/- to be reused @ Detention System Perimeter B'fills but remain onsite - 19,700cy to Stockpile @ Upper Level Play Fields. Upper Field Stockpile location to be reused around building area for fills in building area 2' below bottom of slab |
| | 5,842 | 11.1 | 5,842 | F 407 | 40.050 | Cuts indicate new foundation soil excavations and |
| Structural | 21,406 | | 15,919 | 5,187 | 16,059 | reuse of those soils as backfill. 12" beneath building slab and footings with crushed stone. |
| PHASE 2 FOUNDATION | S: Excavation | on and Backfil | for Footing | s and Found | lations | |
| any soils generated for t | | | 1 | | | ral backfill |
| import of topsoil for fina | al grading |]/ | | | | |
| PHASE 3 FIELDS: Summ | ner 2025 - T | rack/Soccer F | eld | | | |
| Topsoil Ledge | 2,288 | | | 2,288 | | full export and full import |
| Unsuitable | 3,864 | | 1 1 | 3,864 | | Assume Unsuitable |
| Glacial Till & Sand | | | 1,701 | | | Reuse of Phase 1 soils at Playfields. Soil comes from Stockpile @ Hillside location 0.73 acre lot. |
| PHASE 4 FIELDS: Sumn | ner 2026 - N | Iorth Playfield | s | | | |
| Topsoil | 2,062 | | | 2,062 | | full export and full import |
| Ledge | | | 11 | | | |
| Unsuitable | 359 | | 11 | 359 | | Assume Unsuitable |
| Glacial Till & Sand | 63 | 63 | 1,458 | | | Reuse of Phase 1 soils at Playfields. Soil comes from Stockpile @ Hillside location 0.73 acre lot. |
| PHASE 5: Demo, Parkin | g Lot, Footb | oall and Baseb | all Field | | | |
| Topsoil | 3,165 | | | 3,165 | | full export and full import |
| Ledge | 2,247 | | - 1 | 3,146 | | 2,247cy (Neat) x1.40 (swell)=3,146cy |
| Unsuitable | 9,131 | | 1 | 9,131 | | Assume Unsuitable |
| Glacial Till & Sand | 9,500 | 9,500 | 6,841 | ŕ | 37,955 | parking lots and fields 1' below finish grade and existing building footprint fill |
| TOTAL: | | | | | | |
| Glacial Till & Sand | 71,958 | 28,739 | | 19,187 | 45,515 | G40= Unsuitable Fills Volumes |
| | | | | Export | Import | Delta |
| | | RAND TOTAL | (all soils) | 62,245 | 61,574 | 671 |

ATTACHMENT B

CONTRACT FOR PROJECT MANAGEMENT SERVICES AMENDMENT NO. 004

WHEREAS the Tri-County Regional Vocational Technical School District ("Owner") and Dore & Whitter Management Partners, LLC (the "Owner's Project Manager") (collectively, the "Parties") entered into a Contract for Project Management Services for the Tri-County Regional Vocational Technical High School Project (Project Number: 201908780605) at the Tri-County Regional Vocational Technical High School on May 14th, 2021 "Contract"; and

WHEREAS, effective as of <u>September 26, 2024</u>, the Parties wish to amend the Contract, as amended:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- 1. The Owner authorizes the Owner's Project Manager to contract an independent structural engineer, RSV Associates, to conduct a review of the Construction Bid Documents, focusing on the designers' specifications and local Building Commissioners' requirements. The fees for these services will be based on the Lump Sum outlined in RSV Associates' Proposal Document. According to the OPM contract, Dore + Whittier Management Partners is permitted to add a 10% markup to the invoices to cover administrative costs, in accordance with the terms and conditions specified in the Base Contract, as amended.
- 2. For the performance of services required under the Contract, as amended, the OPM shall be compensated by the Owner in accordance with the following Fee:

| Fee for Basic Services: Origina Contra | | Previous Amendments | | Amount of this Amendment | | After this Amendment | |
|--|---------------------|------------------------|-----------|--------------------------------|-----------|-------------------------|--|
| OPM - Feasibility Study | \$170,000.00 | \$ | \$ | 0.00 | \$ | 170,000.00 | |
| OPM - Design Development | <u>\$130,000.00</u> | \$(25,000.00) | <u>\$</u> | 0.00 | \$ | 105,000.00 | |
| OPM – Construction Documents | \$ | <u>\$1,900,000.00</u> | \$ | 0.00 | \$ | 1,900,000.00 | |
| OPM – Bidding | \$ | <u>\$_200,000.00</u> | \$ | 0.00 | \$ | 200,000.00 | |
| OPM – Construction | \$ | \$4,700,000.00 | \$ | 0.00 | \$ | 4,700,000.00 | |
| OPM – Closeout | \$ | \$ 200,000.00 | <u>\$</u> | 0.00 | \$ | 200,000.00 | |
| OPM – 3 rd Party Testing #1 | \$ | <u>\$_200,000.00</u> | \$ | 0.00 | \$ | 200,000.00 | |
| OPM – Structural Peer Review | <u>\$</u> | \$_200,000.00 | <u>\$</u> | 5,280.00 | <u>\$</u> | 5,280.00 | |
| Total Fee | \$300,000.00 | <u>\$7,175,000.00</u> | \$ | 5,280.00 | \$ 7 | <u>,480,280.00</u> | |

This Amendment results in the following: Dore and Whittier Management Partners is authorized to proceed with procurement of an independent structural engineer to review the Construction Bid Documents.

| 3. | The Construction Budget shall be as follows: | | |
|--------|--|--|---|
| | Original Budget: | \$ | 233,267,235.00 |
| | Amended Budget | \$ | |
| 4. | The Project Schedule shall be as follows: | | |
| | Original Schedule: | | <u>TBD</u> |
| | Amended Schedule | | |
| 5. | The Authority's standard OPM Contract Ame by reference herein, is made a part of the Co | | - |
| 6. | This Amendment contains all of the terms and amendments to the original Contract, as amer representations, oral or otherwise, regarding a amended, shall be deemed to exist or bind the the Contract, as amended, remain in full force | nded. No d amendmen e Parties, a | other understandings or ts to the original Contract, as and all other terms and conditions of |
| Pro | WITNESS WHEREOF, the Owner, with the poject Manager have caused this Amendment to icers. | | |
| OV | VNER | | |
| | Dr. Karen Maguire | | |
| | (print name) | | |
| | Superintendent-Director (print title) | | |
| Dv | • | | |
| Бу | (signature) | | |
| Da | te | | |
| ov | VNER'S PROJECT MANAGER Trip Elmore (print name) Partner, Project Director | | |
| Ву | (print title) | | |
| | (signature) | | |
| Da | , | | |

60% Construction Document Reconciled Estimates



60% CD Estimate - Reconciled

Franklin, MA

| Description | Takeoff Quantity | Total Cost/Unit | Total Amount |
|-----------------------------------|-------------------|------------------|--------------|
| 0 New School | | | |
| A10 Foundations | | | |
| A1010 Standard Foundations | 281,500 sf | 14.40 /sf | 4,054,592 |
| A1030 Slab on Grade | 281,500 sf | 10.48 /sf | 2,951,089 |
| A10 Foundations | 281,500 sf | 24.89 /sf | 7,005,681 |
| B10 Superstructure | | | |
| B1010 Floor Construction | 281,500 sf | 38.48 /sf | 10,833,071 |
| B1020 Roof Construction | sf | 22.56 /sf | 6,351,669 |
| B10 Superstructure | 281,500 sf | 61.05 /sf | 17,184,740 |
| B20 Exterior Enclosure | | | |
| B2010 Exterior Walls | 281,500 sf | 32.36 /sf | 9,110,419 |
| B2020 Exterior Windows | 281,500 sf | 27.04 /sf | 7,612,144 |
| B2030 Exterior Doors | sf | 2.73 /sf | 766,950 |
| B20 Exterior Enclosure | 281,500 sf | 62.13 /sf | 17,489,514 |
| B30 Roofing | | | |
| B3010 Roof Coverings | 281,500 sf | 25.59 /sf | 7,202,384 |
| B30 Roofing | 281,500 sf | 25.59 /sf | 7,202,384 |
| C10 Interior Construction | | | |
| C1010 Partitions | 281,500 sf | 49.06 /sf | 13,810,096 |
| C1020 Interior Doors | 281,500 sf | 9.71 /sf | 2,732,391 |
| C1030 Fittings/Specialties | | 11.51 /sf | 3,239,381 |
| C10 Interior Construction | 281,500 sf | 70.27 /sf | 19,781,868 |
| C20 Stairs | | | |
| C2010 Stair Construction | 281,500 sf | 4.48 /sf | 1,259,926 |
| C2020 Stair Finishes | 281,500 sf | 0.62 /sf | 173,769 |
| C20 Stairs | 281,500 sf | 5.09 /sf | 1,433,695 |
| C30 Interior Finishes | | | |
| C3010 Wall Finishes | 281,500 sf | 9.99 /sf | 2,813,358 |
| C3020 Floor Finishes | 281,500 sf | 15.60 /sf | 4,390,829 |
| C3030 Ceiling Finishes | sf | 14.64 /sf | 4,120,377 |
| C30 Interior Finishes | 281,500 sf | 40.23 /sf | 11,324,563 |
| D10 Conveying Systems | | | |
| D1010 Elevators & Lifts | 281,500 sf | 2.00 /sf | 562,263 |
| D10 Conveying Systems | 281,500 sf | 2.00 /sf | 562,263 |
| D20 Plumbing | | | |
| D2010 Plumbing Fixtures | 281,500 sf | 3.07 /sf | 863,225 |
| D2020 Domestic Water Distribution | 281,500 sf | 11.57 /sf | 3,256,931 |
| D2030 Sanitary Waste | 281,500 sf | 5.83 /sf | 1,640,571 |
| D2040 Rain Water Drainage | 281,500 sf | 3.96 /sf | 1,113,289 |
| D2090 Other Plumbing Systems | sf | 5.22 /sf | 1,470,241 |
| D20 Plumbing | 281,500 sf | 29.64 /sf | 8,344,257 |



60% CD Estimate - Reconciled

Franklin, MA

| Description | Takeoff Quantity | Total Cost/Unit | Total Amount |
|---|------------------|-----------------|--------------|
| D30 Heating, Ventilating, and Air Conditioning (HVAC) | | | |
| D3010 Energy Supply | 281,500 sf | 6.28 /sf | 1,768,04 |
| D3040 HVAC Distribution | 281,500 sf | 21.57 /sf | 6,073,2 |
| D3050 Terminal & Package Units | 281,500 sf | 30.53 /sf | 8,595,0 |
| D3060 HVAC Instrumentation & Controls | 281,500 sf | 7.61 /sf | 2,142,8 |
| D3070 Testing, Adjusting & Balancing | 281,500 sf | 0.90 /sf | 254,0 |
| D3090 Other HVAC Systems & Equipment | 281,500 sf | 5.12 /sf | 1,440,1 |
| D30 Heating, Ventilating, and Air Conditioning (HVAC) | 281,500 sf | 72.02 /sf | 20,273,45 |
| D40 Fire Protection Systems | | | |
| D4010 Sprinklers | 281,500 sf | 7.42 /sf | 2,087,7 |
| D4020 Standpipes | 281,500 sf | 0.40 /sf | 113,4 |
| D4030 Fire Protection Specialties | 281,500 sf | 0.15 /sf | 42,2 |
| D4090 Other Fire Protection Systems | 281,500 sf | 0.97 /sf | 274,1 |
| D40 Fire Protection Systems | 281,500 sf | 8.94 /sf | 2,517,63 |
| D50 Electrical Systems | | | |
| D5010 Service & Distribution | 281,500 sf | 30.22 /sf | 8,505,8 |
| D5020 Lighting & Branch Wiring | 281,500 sf | 13.86 /sf | 3,900,0 |
| D5030 Communications & Security | 281,500 sf | 21.82 /sf | 6,141,1 |
| D5090 Other Electrical Systems | sf | 6.84 /sf | 1,925,3 |
| D50 Electrical Systems | 281,500 sf | 72.73 /sf | 20,472,34 |
| E10 Equipment | | | |
| E1010 Commercial Equipment | 281,500 sf | /sf | |
| E1020 Institutional Equipment | 281,500 sf | 4.28 /sf | 1,204,0 |
| E1030 Vehicular Equipment | 281,500 sf | 0.07 /sf | 20,0 |
| E1090 Other Equipment | sf | 8.04 /sf | 2,263,5 |
| E10 Equipment | 281,500 sf | 12.39 /sf | 3,487,58 |
| E20 Furnishings | | | |
| E2010 Fixed Furnishings | 281,500 sf | 10.73 /sf | 3,021,6 |
| E2020 Movable Furnishings | sf | 3.19 /sf | 897,0 |
| E20 Furnishings | 281,500 sf | 13.92 /sf | 3,918,73 |
| G10 Site Preparation | | | |
| G1030 Site Earthwork | 281,500 sf | 3.20 /sf | 900,0 |
| G10 Site Preparation | 281,500 sf | 3.20 /sf | 900,00 |
| G30 Site Civil/Mechanical Utilites | | | |
| G3030 Storm Drainage | sf | 0.34 /sf | 95,0 |
| G30 Site Civil/Mechanical Utilites | 281,500 sf | 0.34 /sf | 95,00 |
| G40 Site Electrical Utilities | | | |
| G4010 Electrical Distribution | sf | 1.27 /sf | 358,5 |
| G40 Site Electrical Utilities | 281,500 sf | 1.27 /sf | 358,59 |
| Z10 General Requirements | | | |
| Z1010 Administration | 281,500 sf | /sf | |



60% CD Estimate - Reconciled

Franklin, MA

| Description | Takeoff Quantity | Total Cost/Unit | Total Amount |
|-------------------------------------|---------------------|-----------------|--------------|
| Z10 General Requirements | 281,500 sf | /sf | C |
| 00 New School | 281,500 sf | 505.69 /sf | 142,352,315 |
| 1 Sitework/Landscaping | | | |
| A10 Foundations | | | |
| A1010 Standard Foundations | 2,312,920 sf | 0.00 /sf | 1,458 |
| A1030 Slab on Grade | 2,312,920 sf | 0.03 /sf | 63,50 |
| A10 Foundations | 2,312,920 sf | 0.03 /sf | 64,963 |
| D40 Fire Protection Systems | | | |
| D4010 Sprinklers | 2,312,920 sf | /sf | |
| D4090 Other Fire Protection Systems | 2,312,920 sf | /sf | |
| D40 Fire Protection Systems | 2,312,920 sf | /sf | |
| D50 Electrical Systems | | | |
| D5010 Service & Distribution | 2,312,920 sf | 0.11 /sf | 244,268 |
| D5020 Lighting & Branch Wiring | 2,312,920 sf | 0.02 /sf | 52,324 |
| D5030 Communications & Security | 2,312,920 sf | 0.23 /sf | 525,989 |
| D5090 Other Electrical Systems | 2,312,920 sf | 0.21 /sf | 495,567 |
| D50 Electrical Systems | 2,312,920 sf | 0.57 /sf | 1,318,147 |
| E20 Furnishings | | | |
| E2020 Movable Furnishings | 2,312,920 sf | 0.07 /sf | 168,175 |
| E20 Furnishings | 2,312,920 sf | 0.07 /sf | 168,175 |
| F20 Selective Demolition | | | |
| F2010 Building Elements Demolition | 2,312,920 sf | 0.00 /sf | 2,171 |
| F20 Selective Demolition | 2,312,920 sf | 0.00 /sf | 2,171 |
| G10 Site Preparation | | | |
| G1010 Site Clearing | 2,312,920 sf | 0.34 /sf | 796,420 |
| G1020 Site Demolition & Relocations | 2,312,920 sf | 0.45 /sf | 1,036,287 |
| G1030 Site Earthwork | sf | 2.89 /sf | 6,680,350 |
| G10 Site Preparation | 2,312,920 sf | 3.68 /sf | 8,513,057 |
| G20 Site Improvements | | | |
| G2010 Roadways | 2,312,920 sf | 0.08 /sf | 181,946 |
| G2020 Parking Lots | 2,312,920 sf | 2.28 /sf | 5,273,232 |
| G2030 Pedestrian Paving | 2,312,920 sf | 0.30 /sf | 699,047 |
| G2040 Site Development | 2,312,920 sf | 1.51 /sf | 3,494,547 |
| G2050 Landscaping | 2,312,920 sf | 1.13 /sf | 2,604,775 |
| G4020 Site Lighting | 2,312,920 sf | 0.02 /sf | 50,000 |
| G20 Site Improvements | 2,312,920 sf | 5.32 /sf | 12,303,547 |
| G30 Site Civil/Mechanical Utilites | | | |
| G3010 Water Supply | 2,312,920 sf | 0.05 /sf | 105,060 |
| G3020 Sanitary Sewer | 2,312,920 sf | 0.08 /sf | 190,543 |
| G3030 Storm Drainage | 2,312,920 sf | 0.92 /sf | 2,132,098 |



60% CD Estimate - Reconciled Franklin, MA

| Description | Takeoff Quantity | Total Cost/Unit | Total Amount |
|---------------------------------------|------------------|-----------------|--------------|
| G30 Site Civil/Mechanical Utilites | 2,312,920 sf | 1.05 /sf | 2,427,700 |
| G40 Site Electrical Utilities | | | |
| G4010 Electrical Distribution | 2,312,920 sf | 0.97 /sf | 2,238,413 |
| G4020 Site Lighting | 2,312,920 sf | 0.53 /sf | 1,230,344 |
| G4030 Site Communications & Security | sf | 0.23 /sf | 529,333 |
| G40 Site Electrical Utilities | 2,312,920 sf | 1.73 /sf | 3,998,089 |
| 01 Sitework/Landscaping | 53 ac | 543,317.90 /ac | 28,795,849 |
| 02 Demo/Abatement | | | |
| D50 Electrical Systems | | | |
| D5090 Other Electrical Systems | 284,000 sf | 0.15 /sf | 41,443 |
| D50 Electrical Systems | 284,000 sf | 0.15 /sf | 41,443 |
| F20 Selective Demolition | | | |
| F2010 Building Elements Demolition | 284,000 sf | 12.26 /sf | 3,483,000 |
| F2020 Hazardous Component Abatement | sf | 2.85 /sf | 809,886 |
| F20 Selective Demolition | 284,000 sf | 15.12 /sf | 4,292,886 |
| 02 Demo/Abatement | 284,000 sf | 15.26 /sf | 4,334,329 |
| 03 Geothermal | | | |
| G30 Site Civil/Mechanical Utilites | | | |
| G3090 Other Site Mechanical Utilities | 281,500 sf | 24.17 /sf | 6,803,032 |
| G30 Site Civil/Mechanical Utilites | 281,500 sf | 24.17 /sf | 6,803,032 |
| 03 Geothermal | 281,500 sf | 24.17 /sf | 6,803,032 |



60% CD Estimate - Reconciled Franklin, MA

Estimate Totals

| Description _ | Amount | Totals | Rate | Cost per Unit |
|--------------------------------|-------------|-------------|---------|---------------|
| Subtotal | 182,285,526 | 182,285,526 | | 647.551 /sf |
| Design/Estimate Contingency | 5,431,933 | | 3.000 % | 19.296 /sf |
| Escalation | 3,021,241 | | 1.620 % | 10.733 /sf |
| SDI (Non-Trade Contracts) $_$ | 1,313,794 | | 1.400 % | 4.667_/sf |
| Subtotal | 9,766,968 | 192,052,494 | | 682.247 /sf |
| Contractor's Contingency | 4,801,312 | | 2.500 % | 17.056 /sf |
| General Conditions | 9,695,620 | | | 34.443 /sf |
| General Requirements _ | 7,887,181 | | | 28.018 /sf |
| Subtotal | 22,384,113 | 214,436,607 | | 761.764 /sf |
| Builder's Risk Insurance | 574,164 | | 0.243 % | 2.040 /sf |
| General Liability Insurance | 2,599,098 | | 1.100 % | 9.233 /sf |
| Building Permit - NIC | | | | |
| Performance & Payment Bond _ | 1,727,219 | | 0.731 % | 6.136 /sf |
| Subtotal | 4,900,481 | 219,337,088 | | 779.173 /sf |
| Fee | 4,386,742 | | 2.000 % | 15.583 /sf |
| Pre-GMP #1 (Sitework/Enabling) | 12,557,816 | | | 44.610 /sf |
| Total | | 236,281,646 | | 839.366 /sf |

Tri-County Regional Vocational HS 258 Main Street Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

DRUMMEY ROSANE ANDERSON, INC

260 Charles Street, Suite 300 Waltham, MA 02453



98 N. Washington St. Boston, MA 02114 (857) 233-4561



09/26/2024

BASIS OF ESTIMATE

| 1 | 1. INTRODUCTION |
|----|---|
| 2 | This estimate is based upon 60% Construction Documents scope documentation prepared by DRA 08-29-2024 |
| 3 | |
| 4 | 2. PROJECT OUTLINE |
| 5 | The project consists of a new regional vocational high school project located in Milford, MA |
| 6 | |
| 7 | Project Size for Reference |
| 8 | 281,500 GSF |
| 9 | |
| 10 | Dates for Reference (TBD) |
| 11 | Early Bid Package # 01 - Site & Enabling |
| 12 | 06/14/2024 - Bid Package #01 (Site-Enabling) Bid Date |
| 13 | 12/15/2024 - BP # 01 Contract Award Date |
| 14 | Early Bid Package # 02 - Precast Siding Panels |
| 15 | 06/14/2024 - Bid Package #02 (Precast Siding Panels) Bid Date |
| 16 | 12/15/2024 - BP # 02 Contract Award Date |
| 17 | Early Bid Package # 03 - Foundation, Steel, Site for bldg & Geothermal |
| 18 | 10/16/2024 - Bid Package #03 (Foundation, Steel, site, geothermal) Bid Date |
| 19 | 12/15/2024 - BP # 03 Contract Award Date |
| 20 | Early Bid Package # 04 MEP |
| 21 | 06/03/2025 - Bid Package #04 (MEPs) Bid Date |
| 22 | 07/18/2025 - BP # 04 Contract Award Date |
| 23 | Main Bid, GMP |
| 24 | 04/04/2025 - Estimated Bid Date |
| 25 | 04/28/2025 - Contract Award Date |
| 26 | Construction |
| 27 | 10/28/2024 - Anticipated Construction Start Date, Phase 01 |
| 28 | 03/01/2027 - Anticipated Construction Start Date, Phase 02 |
| 29 | 08/27/2028 - Anticipated Construction Finish Date |
| 30 | 47.00 - Construction Duration, months |
| 31 | |
| 32 | 3. BASIS FOR PRICING |

Basis of Estimate Page 2 of 68



09/26/2024

BASIS OF ESTIMATE

| 33 | General |
|----|--|
| 34 | Generally based on local prevailing and applicable union wage rates at the time the estimate was prepared. |
| 35 | Contractor to have unrestricted access to work areas to maintain schedule |
| 36 | Regular working hours with limited overtime. |
| 37 | Pricing assumes a competitive bidding process, which is to mean a minimum of 4 bids including all subcontractors and materials/equipment suppliers. If fewer bids are solicited or received, prices can be expected to be higher. |
| 38 | Subcontractor's mark-ups have been included in each line item unit price. Mark-ups cover the cost of field overhead, home office overhead and subcontractor's profit. Subcontractor's mark-ups vary depending on market conditions. |
| 39 | Design Contingency percentage included to cover cost increases that will occur during design elaboration or unforeseen design issues. As the design develops, the design contingency is reduced, and is usually eliminated at the final Construction Document estimate if all scope identified. |
| 40 | Quantification is based on measurable items where possible, for the remainder, parametric measurements used in conjunction with references from similar projects recently estimated by ELLANA. |
| 41 | General conditions and general requirements, where included and are in line with those carried by CMR as part of this estimate submission |
| 42 | |
| 43 | Mark-Ups and Contingencies |
| 44 | Mark-ups and contingencies included within our estimate. Common mark-ups and contingencies that are included taking into account the following items but not limited to: level of design, contract procurement method, construction duration, project location, facility type, occupancy and current market conditions to list a few |
| 45 | |
| 46 | 4. ITEMS NOT INCLUED IN THIS ESTIMATE |
| 47 | Financing costs. |
| 48 | Land acquisition. |
| 49 | Contaminated soil abatement. |
| 50 | Groundwater management (unless specifically noted) |
| 51 | Excavation in rock. |
| 52 | Unforeseen underground obstructions |
| 53 | Test bores, pits and reports in connection with Structural and Civils. |

Basis of Estimate Page 3 of 68



09/26/2024

BASIS OF ESTIMATE

before proceeding further.

77

| 54 | Permits. |
|----|---|
| 55 | Local Authority and Utility Providers Costs outside the project boundary. |
| 56 | Items identified in the design as Not In Contract (NIC). |
| 57 | Warranties |
| 58 | LEED / Sustainability Fees |
| 59 | Facility shutdown costs for tie-ins to existing systems |
| 60 | Client FM Costs |
| 61 | 3rd Party Inspections |
| 62 | Loose furnishings |
| 63 | Architect & Engineer Fees. |
| 64 | |
| 65 | 5. ITEMS THAT MAY AFFECT ESTIMATED COSTS |
| 66 | Such items include, but are not limited to the following: |
| 67 | Subcontractor bid solicitation and submission during the procurement period of the project |
| 68 | Modifications to the scope of work subsequent to the preparation of this estimate. |
| 69 | Unforeseen or hidden conditions. |
| 70 | Special requirements for site access, off-hour work or phasing activities. |
| 71 | Restrictive technical specifications for materials or products. |
| 72 | Bid approvals delayed beyond the anticipated project schedule. |
| 73 | Specific means and methods of construction, sequencing, etc. required by the contactor. |
| 74 | |
| 75 | 6. STATEMENT OF PROBABLE COST OF CONSTRUCTION |
| 76 | ELLANA requests that the Owner and Architect carefully review this estimate, including all line item descriptions, unit prices, clarifications, exclusions, inclusions, assumptions, contingencies, escalation, and mark-ups to ensure that |

ELLANA has prepared this estimate in accordance with generally accepted principles and practices to reflect the fair market value of the project. This estimate is made on the basis of the experience, qualifications, and the best judgment of professional consultants who are familiar with the construction industry. Contractors preferred means and methods of construction are not accounted for in this pricing.

requirements have been correctly identified. If this estimate does not correspond to the Owner's budgetary objectives, ELLANA strongly suggests that evaluations of other design alternatives/project procurement options should be made

Basis of Estimate Page 4 of 68



09/26/2024

BASIS OF ESTIMATE

ELLANA has no control over the method of determining prices adopted by any individual general contractor, subcontractor or supplier. ELLANA cannot control the cost of labor and materials, the bidding environment or other market conditions, and it is not possible to provide any guarantee that proposals, bids, or actual construction costs will not deviate from this or subsequent cost estimates.

| 0 | ELLA Construction Cost C | Tri-County Region Milford, M | | | 09/26/2024 |
|---|-----------------------------|-------------------------------|------------------------|---------------|-------------|
| | | 60% Construction Docur | nents Estimate - RECON | 1 | |
| | | COST SUMMARY | | Size | 281,500 GSF |
| | | | Including | New | 281,500 GSF |
| | | | | NEW CONSTRUCT | ION |
| | | | Subtotal Trade | Total | Cost/sf |
| A | SUBST | RUCTURE | | 7,090,434 | 25.19 |
| | A10 | Foundations | 7,090,434 | .,, | 25.19 |
| | A20 | Basement Construction | - | | - |
| В | SHELL | | | 41,852,385 | 148.68 |
| | B10 | Superstructure | 17,043,955 | ,, | 60.55 |
| | B20 | Exterior Enclosure | 17,642,015 | | 62.67 |
| | B30 | Roofing | 7,166,415 | | 25.46 |
| С | INTERIO | ORS | | 32,128,290 | 114.13 |
| | C10 | Interior Construction | 19,405,815 | ,, | 68.94 |
| | C20 | Stairs | 1,343,770 | | 4.77 |
| | C30 | Interior Finishes | 11,378,705 | | 40.42 |
| D | SERVIC | CES | | 54,456,021 | 193.45 |
| | D10 | Conveying | 538,300 | | 1.91 |
| | D20 | Plumbing | 8,511,470 | | 30.24 |
| | D30 | HVAC | 20,584,688 | | 73.13 |
| | D40 | Fire Protection | 2,548,421 | | 9.05 |
| | D50 | Electrical | 22,273,143 | | 79.12 |
| E | FITTING | SS & FIXED EQUIPMENT | | 8,236,652 | 29.26 |
| | E10 | Equipment | 3,995,174 | | 14.19 |
| | E20 | Furnishings | 4,241,478 | | 15.07 |
| F | SPECIA | AL CONSTRUCTION & DEMOLITION | | 4,282,382 | 15.21 |
| | F10 | Special Construction | - | | - |
| | F20 | Selective Building Demolition | 4,282,382 | | 15.21 |
| G | SITEWO | DRK | | 36,306,278 | 128.97 |
| | G10 | Site Preparation | 9,844,090 | • • | 34.97 |
| | G20 | Site Improvements | 12,981,873 | | 46.12 |
| | G30 | Site Mechanical Utilities | 9,192,296 | | 32.65 |
| | G40 | Site Electrical Utilities | 4,288,020 | | 15.23 |
| | G90 | Other Site Construction | - | | - |
| | TOTAL | DIRECT COST | \$ 184,352,442 | 184,352,442 | 654.89 |

Estimate Summ Page 6 of 68

| Construction Cost Consultants | unty Regional V Milford, MA 02 | | | 09/26/20 |
|---|-----------------------------------|--------------------|----------------|-------------|
| 60% Constr | uction Documents | s Estimate - RECON | N | |
| COST SUMMARY | | | Size | 281,500 GSF |
| | | Including | New | 281,500 GSF |
| | NEW CONSTRUCTION | | | |
| | | Subtotal Trade | Total | Cost/sf |
| Design Contingency | 3.00% | | 5,531,000 | - |
| Escalation | 1.50% | | 2,766,000 | |
| SDI - Non-Trade Contracts | 1.40% | | 2,580,934 | |
| Subtotal - Direct Construction Cost + C | contingencies | | 195,230,376 | 693. |
| CM Contingency | 2.50% | % Per CM | 4,880,759 | |
| General Conditions, CM | 5.38% | Lump Sum | 10,510,299 | |
| General Requirements, CM | 3.82% | Lump Sum | 7,457,060 | |
| Subtotal - Direct Construction Cost + C | Contingencies | | 218,078,495 | 774. |
| Builder's Risk Insurance | 0.243% | % Per CM | 475,000 | |
| General Liability Insurance | 1.100% | % Per CM | 2,398,863 | |
| Performance and Payment Bond | 0.731% | % Per CM | 1,594,154 | |
| Subtotal - Direct Construction Cost + C | Contingencies | | 222,546,512 | 790. |
| CM Fee | 2.00% | % Per CM | 4,450,930 | |
| Pre-GMP Bid Package # 01 (Enabling & S | Sitework) | | 12,557,816 | |
| TOTAL ESTIMATED CONSTRUCTIO | N COST | | \$ 239,555,258 | 851.00 /G |

Estimate Summ Page 7 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | $\overline{}$ | | 60% Construc | | ESTIMATE DETAIL | | | | |
|--------|---------------|-------|-----------------------------------|---------------------------------------|-----------------|--------------------|------------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | ! | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| | <u>A</u> | | SUBSTRUCTURE | | | | | | |
| 1 | A10 | | FOUNDATIONS | | | | | | |
| 2 | | A1010 | Standard Foundations | 2,654 | су | | | | |
| 3 | | | Div 031000 Concrete Formwork | | | | | | |
| 4 | | | F04, footing, 04 x 04 x 02' | 6 | EA | | | | |
| 5 | | | Formwork | 192 | sf | 17.00 | 3,264 | | |
| 6 | | | Concrete materials | 8 | су | 168.00 | 1,344 | | |
| 7 | | | 70 - lbs/cy | 1 | tn | 3,400.00 | 3,400 | | |
| 3 | | | Concrete, pour-strip | 16 | hr | 190.00 | 3,040 | | |
| 9 | | | F06, footing, 06 x 06 x 02' | 35 | EA | | | | |
| 0 | | | Formwork | 1,680 | sf | 17.00 | 28,560 | | |
| 1 | | | Concrete materials | 94 | су | 168.00 | 15,792 | | |
| 2 | 1 | | 70 - lbs/cy | 4 | tn | 3,400.00 | 13,600 | | |
| 3 | | | Concrete, pour-strip | 141 | hr | 190.00 | 26,790 | | |
| 4 | | | F07, footing, 07 x 07 x 02' | 59 | EA | | , | | |
| 5 | 1 | | Formwork | 3,304 | sf | 17.00 | 56,168 | | |
| 6 | + | | Concrete materials | 215 | су | 168.00 | 36,120 | | |
| | 1 | | 80 - lbs/cy | 9 | tn | 3,400.00 | 30,600 | | |
| 8 | | | Concrete, pour-strip | 323 | hr | 190.00 | 61,370 | | |
| 9 | 1 | | F08, footing, 08 x 08 x 02' | 20 | EA | | . , | | |
| 0 | 1 | | Formwork | 1,280 | sf | 17.00 | 21,760 | | |
| 1 | | | Concrete materials | 95 | су | 168.00 | 15,960 | | |
| 2 | | | 80 - lbs/cy | 4 | tn | 3,400.00 | 13,600 | | |
| 23 | 1 | | Concrete, pour-strip | 143 | hr | 190.00 | 27,170 | | |
| 24 | | | F09, footing, 09 x 09 x 02' | 122 | EA | 100.00 | 2., | | |
| 5 | + | | Formwork | 8,784 | sf | 17.00 | 149,328 | | |
| 6 | | | Concrete materials | 732 | су | 168.00 | 122,976 | | |
| 7 | | | 80 - lbs/cy | 30 | tn | 3,400.00 | 102,000 | | |
| 8 | | | Concrete, pour-strip | 1,098 | hr | 190.00 | 208,620 | | |
| 9 | + | | F10, footing, 10 x 10 x 02' | 28 | EA | 130.00 | 200,020 | | |
| 10 | | | Formwork | 2,240 | sf | 17.00 | 38,080 | | |
| 1 | | | | 2,240 | | 168.00 | 34,944 | | |
| 2 | | | Concrete materials 80 - lbs/cy | 9 | cy tn | 3,400.00 | 30,600 | | |
| 3 | | | Concrete, pour-strip | 312 | hr | 190.00 | 59,280 | | |
| 4 | | | FA, footing, Varied x 02' | 2,707 | SF | 190.00 | 39,200 | | |
| 5 | | | Formwork | · · · · · · · · · · · · · · · · · · · | | 17.00 | 20.470 | | |
| 5 6 | <u> </u> | | | 1,716 | sf | | 29,172 | | |
| 5 7 | 1 | | Concrete materials | 201 | cy | 168.00 3,400.00 | 33,768 30,600 | | |
| 8 | | | 80 - lbs/cy | 302 | tn hr | 190.00 | 57,380 | | |
| 8 9 | +- | | Concrete, pour-strip | 937 | SF | 190.00 | 37,380 | | |
| | 1 | | FA, footing, for site wall | | | 47.00 | 2.2=2 | | |
| 0 | ↓ —! | | Formwork | 528 | sf | 17.00 | 8,976 | | |
| 1 | 1 | | Concrete materials | 70 | су | 168.00 | 11,760 | | |
| 2 | 1 | | 80 - lbs/cy | 3 | tn | 3,400.00 | 10,200 | | |
| 3 | +- | | Concrete, pour-strip | 105 | hr | 190.00 | 19,950 | | |
| 4 | ! | | P01, concrete pier, 02 x 02 x 03' | 129 | EA | | | | |
| 5 | ↓ ' | | Formwork | 1,548 | sf | 17.00 | 26,316 | | |
| 6 | 1 ' | | Concrete materials | 29 | су | 168.00 | 4,872 | | |

Estimate Detail Page 8 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|----------|---|----------|------|---------------|-------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 17 | 70 - lbs/cy | 2 | tn | 3,400.00 | 6,800 | | |
| 48 | Concrete, pour-strip | 44 | hr | 190.00 | 8,360 | | |
| 49 | Elev Pit # 01 | 1 | ea | | - | | |
| 50 | Formwork/Edgework | 384 | sf | 17.00 | 6,528 | | |
| 51 | Concrete materials, matt slab | 4 | су | 168.00 | 672 | | |
| 52 | Concrete materials, walls | 5 | су | 168.00 | 840 | | |
| i3 | 80 - lbs/cy | 1 | tn | 3,400.00 | 3,400 | | |
| 54 | Concrete, pour-finish | 18 | hr | 190.00 | 3,420 | | |
| 55 | Elev Pit # 02 | 1 | ea | | - | | |
| 6 | Formwork/Edgework | 432 | sf | 17.00 | 7,344 | | |
| 7 | Concrete materials, matt slab | 4 | су | 168.00 | 672 | | |
| i8 | Concrete materials, walls | 8 | cy | 168.00 | 1,344 | | |
| i9 i0 | 80 - lbs/cy | 1 | tn | 3,400.00 | 3,400 | | |
| | Concrete, pour-finish | 27 | hr | 190.00 | 5,130 | | |
| 1 | Foundation wall, 04 x 12" | 1,322 | lf | | | | |
| 12 | Formwork | 10,576 | sf | - | - | | |
| 3 | Concrete materials | 196 | су | 168.00 | 32,928 | | |
| 4 | 80 - lbs/cy | 8 | tn | 3,400.00 | 27,200 | | |
| 5 | Concrete, pour-strip | 294 | hr | 190.00 | 55,860 | | |
| 6 | Foundation wall, 04 x 15" | 834 | lf | | | | |
| 37 | Formwork | 6,672 | sf | 17.00 | 113,424 | | |
| 88 | Concrete materials | 155 | су | 168.00 | 26,040 | | |
| 9 | 70 - lbs/cy | 6 | tn | 3,400.00 | 20,400 | | |
| 70 | Concrete, pour-strip | 233 | hr | 190.00 | 44,270 | | |
| 71 | Foundation wall, 04 x 16" | 320 | lf | | | | |
| 2 | Formwork | 2,560 | sf | - | - | | |
| 3 | Concrete materials | 64 | су | 168.00 | 10,752 | | |
| '4 | 80 - lbs/cy | 3 | tn | 3,400.00 | 10,200 | | |
| '5 | Concrete, pour-strip | 96 | hr | 190.00 | 18,240 | | |
| 6 | Foundation wall, 04 x 21" | 187 | lf | | | | |
| 7 | Formwork | 1,496 | sf | _ | | | |
| '8 | Concrete materials | 49 | cy | 168.00 | 8,232 | | |
| 9 | 80 - lbs/cy | 2 | tn | 3,400.00 | 6,800 | | |
| 30 | Concrete, pour-strip | 74 | hr | 190.00 | 14,060 | | |
| 11 | Foundation wall, 05 x 21" | 68 | If | 130.00 | 14,000 | | |
| | · · · · · · · · · · · · · · · · · · · | 680 | sf | _ | - | | |
| 32 | Formwork | | | | | | |
| 33 34 | Concrete materials | 23 | cy | 168.00 | 3,864 | | |
| 5 | 80 - lbs/cy | • | tn | 3,400.00 | 3,400 | | |
| 16 | Concrete, pour-strip | 35 | hr | 190.00 | 6,650 | | |
| 37 | Footings under CMI I partitions 00" well | 4,580 | If | | - | | |
| 38 | Footings under CMU partitions, 08" wall Formwork/Edgework, 01 x 2.75' | 9,160 | sf | 17.00 | 155,720 | | |
| 19 | Concrete materials | 467 | cy | 168.00 | 78,456 | | |
| 90 | 60 - lbs/cy | 15 | tn | 3,400.00 | 51,000 | | |
| 11 | Concrete, pour-finish | 467 | hr | 190.00 | 88,730 | | |
| 92 | Conorate, pour-minor | 467 | 111 | 190.00 | - 60,730 | | |
| 3 | Footings under CMU partitions, 12" wall | 235 | lf | | | | |
| 14 | Formwork/Edgework, 01 x 03' | 470 | sf | 17.00 | 7,990 | | |
| 15 | Concrete materials | 27 | cy | 168.00 | 4,536 | | |

Estimate Detail Page 9 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|-------|---|----------|----------|---------------|-------------|-----------------|------------------|
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 96 | | 60 - lbs/cy | 1 | tn | 3,400.00 | 3,400 | | |
| 97 | | Concrete, pour-finish | 27 | hr | 190.00 | 5,130 | | |
| 98 | | | | | | | | |
| 99 | | Concrete, other work | | | | | | |
| 00 | | Base plates, install | 384 | hr | 190.00 | 72,960 | | |
| 01 | | Maintenance building footings - concrete | 14 | су | 780.00 | 10,920 | | |
| 02 | | Maintenance building footings - Exc. And backfill | 200 | су | 34.00 | 6,800 | | |
| 03 | | | | | | - | | |
| 04 | | Div 070001 Waterproofing | | | | | | |
| 05 | | Waterproofing, foundation perimeter | 10,680 | sf | 5.00 | 53,400 | | |
| 06 | | | | | | - | | |
| 07 | | Div 072000 Insulation Systems | | | | | | |
| 08 | | R-10 insulation board at foundation wall and 3' to perimeter of slab | 14,574 | sf | 4.20 | 61,211 | | |
| 09 | | | | | | - | | |
| 10 | | Div 31 Earthwork for Foundation work | - | | | | | |
| 11 | | Excavation | | | | | | |
| 12 | | Excavate footings at exterior | 5,414 | су | 30.00 | 162,420 | | |
| 13 | | Excavate footings at interior | 8,380 | су | 30.00 | 251,400 | | |
| 14 | | Excavate for foundation | 5,141 | су | 30.00 | 154,230 | | |
| 15 | | Excavate for elevator pit | 117 | су | 40.00 | 4,680 | | |
| 16 | | E/B for interior footing systems | 2,036 | су | 49.00 | 99,764 | | |
| 17 | | Disposal | | | | | | |
| 118 | | Disposal of spoil to heap/backfill | 19,052 | су | 15.00 | 285,780 | | |
| 19 | | Backfill-Imports | 45.544 | | 47.00 | 200 700 | | |
| 20 | | Stockpile and reinstall backfill at footings/foundations | 15,514 | су | 17.00 | 263,738 | | |
| 21 | | Structural fill under footings, 3/4" crushed stone, deposited and compacted in layers (1.4 tons per CY) | 1,569 | су | 60.00 | 94,124 | | |
| 22 | | Earthwork, Other | | | | | | |
| 123 | | Non-woven Geotextile fabric under stone including preparing subgrade- Modified | 152,226 | sf | 0.60 | 91,336 | | |
| 24 | | Dewatering for bldg work | 210 | dy | 500.00 | 105,000 | | |
| 25 | | Dewatering- Open sump pumping- balance of site | 210 | dy | 550.00 | 115,500 | | |
| 26 | | Under slab drainage per geotech narrative and drawing- 6" perforated PVC or HDPE pipe | 2,300 | lf | 35.00 | 80,500 | | |
| 27 | | Under slab excavate and backfill for utilities | 3,800 | су | 45.00 | 171,000 | | |
| 28 | | Footing Drains at all foundations | 2,650 | lf | 30.00 | 79,500 | | |
| 29 | | | | | | | | |
| 30 | | Sub Total : Standard Foundations | | | | 4,346,815 | | |
| 31 | | | | | | ,, | | |
| 32 | A1020 | Special Foundations | | | | | | |
| 33 | A1020 | ' | | | | | | |
| 34 | | No work | | | | | | |
| 135 | | Sub Total : Special Foundations | | | | - | | |
| 136 | | Sub Fotal : Special Poundations | | | | <u> </u> | | |
| 137 | A1030 | Slab On Grade | 3,070 | cy total | | | | |
| 38 | 1 | Div 03 Concrete Flatwork | 0,0.0 | -, | | | | |
| 39 | | Slab on Grade, 05" | 96,410 | sf | | | | |
| 140 | | Formwork/Edgework | 96,410 | sf | 1.25 | 120,513 | | |

Estimate Detail Page 10 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|---------------|--|--------------------|----------|---------------|-------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 41 | Concrete materials | 1,490 | 011 | 168.00 | 250,320 | | |
| 142 | Concrete mash | 96,410 | cy sf | 1.00 | 96,410 | | |
| 143 | Concrete, pour-finish | 1,863 | hr | 190.00 | 353,970 | | |
| 144 | Concrete, control joints | 96,410 | sf | 1.00 | 96,410 | | \$9.52 /SF SOG |
| 45 | Concrete, control joints | 30,410 | - 31 | 1.00 | - | | ψθ.32731 300 |
| 46 | Slab on Grade, 06" | 27,020 | sf | | - | | |
| 47 | Formwork/Edgework | 27,020 | sf | 1.25 | 33,775 | | |
| 48 | Concrete materials | 510 | су | 168.00 | 85,680 | | |
| 49 | Concrete mesh | 27,020 | sf | 1.00 | 27,020 | | |
| 50 | Concrete, pour-finish | 638 | hr | 190.00 | 121,220 | | |
| 51 | Concrete, control joints | 27,020 | sf | 1.00 | 27,020 | | \$10.91 /SF SOG |
| 52 | | | | | - | | |
| 53 | Slab on Grade, 08" | 28,243 | sf | | - | | |
| 54 | Formwork/Edgework | 28,243 | sf | 1.25 | 35,304 | | |
| 55 | Concrete materials | 700 | су | 168.00 | 117,600 | | |
| 56 | Concrete mesh | 28,243 | sf | 1.00 | 28,243 | | |
| 57 | Concrete, pour-finish | 875 | hr | 190.00 | 166,250 | | A40.00 /0F.000 |
| 58 59 | Concrete, control joints | 28,243 | sf | 1.00 | 28,243 | | \$13.30 /SF SOG |
| 50 | Slab on Grade, 12" | 553 | sf | | - | | |
| 61 | Formwork/Edgework | 553 | sf | 1.25 | 691 | | |
| 62 | Concrete materials | 30 | cy | 168.00 | 5,040 | | |
| 63 | Concrete mesh | 553 | sf | 1.00 | 553 | | |
| 64 | Concrete, pour-finish | 38 | hr | 190.00 | 7,220 | | |
| 65 | Concrete, control joints | 553 | sf | 1.00 | 553 | | \$25.42 /SF SOG |
| 66 | Constate, control junio | | | | - | | \$20.1270. 000 |
| 67 | Thickened slab under CMU partitions | 4,580 | lf | | - | | |
| 68 | Formwork/Edgework, 01 x 01' | 4,580 | sf | 6.00 | 27,480 | | |
| 69 | Concrete materials | 340 | су | 168.00 | 57,120 | | |
| 70 | Reinforcing | 4,580 | sf | 6.00 | 27,480 | | |
| 71 | Concrete, pour-finish | 340 | hr | 190.00 | 64,600 | | |
| 72 | | | | | - | | |
| 73 | Div 03 Concrete Flatwork, other work | | | | | | |
| 74 | Concrete survey/layouts | 480 | hr | 160.00 | 76,800 | | |
| 75 | Maintenance building pad (SOG) | 4,000 | sf | 16.00 | 64,000 | | |
| 76 | Maintenance building subgrade at slab | 4,000 | sf | 4.00 | 16,000 | | |
| 77 | B: 071/ | 450.000 | | | - | | |
| 78 79 | Div 07 Vapor Barrier Vapr barrier under slabs | 152,226 152,226 | sf sf | 1.40 | 212 116 | | |
| 79 80 | vapr barrier under slabs Elevator Pits- Waterproofing | 152,226 | | 7,800.00 | 213,116 | | |
| 81 | Elevator Fits- waterprooning | 2 | ea | 7,800.00 | 15,600 | | |
| 82 | Div 31 Earthwork for SOG work | 152,226 | sf | | - | | |
| 83 | Compaction for slab work | 152,226 | sf | 1.50 | 228,339 | | |
| 84 | Grading and Fine grading | 152,226 | sf | 0.75 | 114,170 | | |
| 85 | Gravel base, 12" | 5,640 | cy | 42.00 | 236,880 | | |
| 86 | | 5,5.5 | ~, | 12.50 | 200,000 | | |
| 87 | Sub Total : Slab On Grade | | | | 2,743,619 | | |
| 88 | Sub Total : Slab Off Grave | | | | 2,170,013 | | |
| 39 A20 | BASEMENT CONSTRUCTION | | | | | | |

Estimate Detail Page 11 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| Т | | | 60% Construction | Documents Est | iiiiale - REC | JON | | Т | ESTIMATE DETAIL |
|------------|-----|-------|--|---------------|---------------|---------------|--------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 190 | | A2010 | Basement Excavation | | | | | | |
| 191 | | | No work this section | | | | | | |
| 192 | | | | | | | | | |
| 193 | | | Sub Total : Basement Excavation | | | | - | | |
| 94 | | | | | | | | | |
| 195 | | A2020 | Basement Walls | | | | | | |
| 196 | | | No work this section | | | | | | |
| 197 | | | | | | | | | |
| 98 | | | Sub Total : Basement Walls | | | | - | | |
| 99 | | | | | | | | | |
| 200 | | | SUBTOTAL FOR - SUBSTRUCTURE | | | | End of Trade | \$ 7,090,434 | |
| 201 | | | | | | | | , , | |
| 202 | В | | SHELL | | | | | | |
| | B10 | | SUPERSTRUCTURE | | | | | | |
| 204 | | B1010 | Floor Construction | 1,769 | cy total | | | | |
| 05 | | D1010 | 1 1001 Contaction | 1,185 | tn total | | | | |
| 06 | | | Div 05 Structural Steel Framing | 1,100 | tii totai | | | | |
| 07 | | | Floor structure steel - beams, brace frames, columns | 1,096 | tn | 4,800.00 | 5,260,800 | | |
| 08 | | | Lateral loading at steel components | 40 | tn | 4,800.00 | 192,000 | | |
| 209 | | | Curtain wall truss | 3 | tn | 11,000.00 | 33,000 | | |
| 10 | | | HSS 16 cols. @ Curtain wall | 4 | tn | 4,800.00 | 17,928 | | |
| 11 | | | C channels at mezzanine | 20 | tn | 4,800.00 | 96,000 | | |
| 212 | | | Misc. metals at stage and rigging- ss C1030 | 22 | tn | 4,800.00 | 105,600 | | |
| 13 | | | Moment Connections | 40 | ea | 650.00 | 26,000 | | |
| 14 | | | Div 05 Metal Decking | | | | | | |
| 15 | | | Metal floor decking (2" 18g) | 81,108 | sf | 6.00 | 486,648 | | |
| 216 217 | | | Metal floor decking (3" 20g) | 48,946 | sf | 7.00 | 342,622 | | |
| 17 | | | Div 055 Misc Metals | | | | - | | |
| 19 | | | C channels at mezzanine | 20 | tn | 5,200.00 | 104,000 | | |
| 20 | | | Misc. metals at stage and rigging- ss C1030 | 22 | tn | 4,900.00 | 107,800 | | |
| 21 | | | Wilso. Metals at stage and rigging- 33 0 1000 | | u i | 1,000.00 | - | | |
| 22 | | | Div 03 Concrete for SOD work | | | | | | |
| 23 | | | Concrete material- normal weight concrete 5-1/4" | 1,315 | су | 168.00 | 220,920 | | |
| 224 | | | Concrete material- normal weight concrete 3" | 454 | су | 168.00 | 76,272 | | |
| 25 | | | Concrete place & finish .incl pump | 130,054 | sf | 7.00 | 910,378 | | |
| 26 | | | Mesh rebar (15% lap) | 130,054 | sf | 2.00 | 260,108 | | |
| 27 | | | 2" Topping slabs at precast planks | 17,720 | sf | 8.00 | 141,760 | | |
| 28 | | | Div 004 Proceed Consents | | | | - | | |
| 29 | | | Div 034 Precast Concrete | 17,720 | c.f | 23.00 | 407 500 | | |
| 30 | | | Precast Planks @ Mezzanines- 10" dp prestressed planks | 17,720 | sf | 23.00 | 407,560 | | |
| 232 | | | Div 071 Insulation | | | | - | | |
| 33 | | | K13 Acoustic Insulation, shops | 4,514 | sf | 12.00 | 54,168 | | |
| 234 | | | | .,071 | | 12.00 | - | | |
| 235 | | | Div 078 Fireproofing | | | | | | |
| 236 | | | Spray Fireproofing at areas where required | 130,054 | sf | 3.00 | 390,162 | | |
| 237 | | | Intumescent fireproofing at exposed Structural steel | 8,400 | sf | 18.00 | 151,200 | | |

Estimate Detail Page 12 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | | 60% Construction | | | T | | | ESTIMATE DETAIL |
|-----|-----|-------|---|----------|----------|---------------|----------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 38 | | | | | | | - | | |
| 239 | | | Div 079 Caulking | | | | | | |
| 240 | | | Expansion Joints w/ cover | 550 | lf | 170.00 | 93,500 | | |
| 41 | | | Fire Stopping at floor penetrations | 290 | hr | 248.00 | 71,920 | | |
| 42 | | | | | | | | | |
| 43 | | | Sub Total : Floor Construction | | | | 9,550,346 | | |
| 44 | | | | | | | | | |
| 45 | | B1020 | Roof Construction | 1,124 | tn total | | | | |
| 46 | | | Div 05 Structural Steel Framing | | | | | | |
| 47 | | | Structural framing at roof areas | 1,066 | tn | 4,800.00 | 5,116,800 | | |
| 48 | | | Structural steel truss | 37 | tn | 8,500.00 | 315,350 | | |
| 49 | | | RTU Roof Screen | 12 | tn | 5,200.00 | 62,920 | | |
| 50 | | | Galvanized dunnage | 8 | tn | 9,000.00 | 76,275 | | |
| 51 | | | Di off Mi M () | | | | - | | |
| 52 | | | Div 055 Misc Metals | 440.040 | - • | 0.00 | 000 500 | | |
| 53 | | | Metal roof decking (3" 20g) | 116,316 | sf | 8.00 | 930,528 | | |
| 55 | | | Acoustic deck, gym, cafeteria, auditorium | 42,114 | sf | 14.00 | 589,596 | | |
| 56 | | | Div 03 Concrete for SOD work | | | | - | | |
| 57 | | | 6" Concrete slab at RTUs (deck and framing included above) | 2,740 | sf | 18.00 | 49,320 | | |
| 58 | | | O Concrete slab at INTOS (deck and framing included above) | 2,740 | 51 | 10.00 | 49,320 | | |
| 59 | | | Div 078 Fireproofing | | | | - | | |
| 60 | | | Spray Fireproofing at areas where required | 158,430 | sf | 2.00 | 316,860 | | |
| 61 | | | opray i noprocinig at areas where required | 100, 100 | - 01 | 2.00 | - | | |
| 62 | | | Div 079 Caulking | | | | | | |
| 263 | | | Expansion Joints w/ cover | 124 | lf | 170.00 | 21,080 | | |
| 64 | | | Fire Stopping at roof deck penetrations | 60 | hr | 248.00 | 14,880 | | |
| 65 | | | 11 0 | | | | , | | |
| 66 | | | Sub Total : Roof Construction | | | | 7,493,609 | | |
| 67 | | | | | | | ,, | | |
| 68 | | | | | | | | | |
| | B20 | | EXTERIOR CLOSURE | | | | | | |
| 70 | | B2010 | Exterior Walls | | | | | | |
| 71 | | D2010 | | 128,000 | sf | | in al/tra da a | | |
| 72 | | | Scaffolding and lifts for building envelope | 128,000 | | 2 000 00 | incl w/trades | | |
| 73 | | | Lintels and finishes to ext. walls | | tn | 3,800.00 | 706,800 | | |
| _ | | | Mockups for exterior wall assemblies | 1 | ls | 150,000.00 | 150,000 | | |
| 74 | | | | | | | | | |
| 75 | | | CMU veneer/ CMU backup | | | | - | | |
| 76 | | | Scaffolding and lifts for masonry | 8,070 | sf | 9.00 | 72,630 | | |
| 77 | | | Large Scale CMU Veneer (8" or 12" backup) | 5,190 | sf | 39.00 | 202,410 | | |
| 78 | | | Misc. reveals and returns | 600 | sf | 39.00 | 23,400 | | |
| 79 | | | Fluid applied Vapor barrier | 5,323 | sf | 8.00 | 42,584 | | |
| 80 | | | Flashing weeps-ties | 5,323 | sf | 2.00 | 10,646 | | |
| 81 | | | 12" CMU Backup at Exterior Walls- Cells grouted and reinforced at work areas, bond beams etc. | 3,018 | sf | 36.00 | 108,648 | | |
| 82 | | | | | | | | | |
| 83 | | | Granite Veneer to Concrete backup (Concrete taken with foundations) | | | | | | |

Estimate Detail Page 13 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|---|----------|--------|---|--------------------|-----------------|---------------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 284 | Granite Veneer panel at main entrance | 514 | sf | 125.00 | 64,250 | | |
| 285 | Granite Veneer at base of wall, 2'-4" h (8" below 1st floor slab) | 1,766 | sf | 125.00 | 220,750 | | |
| 286 | Metal Stud Backup - 6" LGMF | 2,280 | sf | 14.00 | 31,920 | | |
| 287 | 5/8" Wall sheathing | 2,280 | sf | 7.00 | 15,960 | | |
| 288 | Fluid Applied Air/Vapor barrier | 2,280 | sf | 8.00 | 18,240 | | |
| 289 | 4" rigid insulation | 2,280 | sf | 6.00 | 13,680 | | |
| 290 | 5/8" Wall sheathing | 2,280 | sf | 7.00 | 15,960 | | |
| 291 | | | | | | | |
| 292 | Wall System 3- Precast Panels | 1 | budget | 3,179,000.00 | 3,179,000 | | budget provided |
| 293 | Insulated precast panels - various sizes and shapes (poor repetition) | 31,350 | sf | | incl above | | |
| 294 | Misc. Precast panels/ blank offs etc. | 1 | ls | - | incl above | | |
| 295 | Crane and rigging for precast panels | 1 | ls | - | incl above | | |
| 296 | | | | | | | |
| 297 | Vertical Metal Panels | | | | - | | |
| 298 | Vertical ACM Panels incl inclined panels at Courtyard- with metal stud backup | 7,531 | sf | 75.00 | 564,825 | | Consigli has it w/roofing |
| 299 | Misc. Returns at panel | 1 | ls | 46,100.00 | 46,100 | | |
| 300 | Metal Stud Backup - 6" LGMF | 7,531 | sf | 14.00 | 105,434 | | |
| 301 | 5/8" Wall sheathing | 7,531 | sf | 7.00 | 52,717 | | |
| 302 | Fluid applied Vapor barrier | 7,531 | sf | 8.00 | 60,248 | | |
| 303 | 3" rigid insulation | 7,531 | sf | | incl w/metal panel | | |
| 304 | 5/8" Wall sheathing | 7,531 | sf | 7.00 | 52,717 | | |
| 305 | Wall blocking in exterior walls | 7,531 | sf | 5.00 | 37,655 | | |
| 306 | Premium for inclined panels at Courtyard | 1 | ls | 25,000.00 | 25,000 | | |
| 307 | | | | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | - | | |
| 308 | Horizontal Insulated Metal Panels | | | | | | |
| 309 | Horizontal Insulated Metal Panels | 23,581 | sf | 70.00 | 1,650,670 | | |
| 310 | Backup to Wall Systems (ACM Wall Panels 2) | 20,001 | J1 | 70.00 | 1,000,070 | | |
| 311 | | 23,581 | sf | 15.00 | 252.745 | | |
| 311 | Metal Stud Backup - 6" LGMF 1-5/8" LGMF for 4" insulated metal wall panels | 23,581 | sf | 3.00 | 353,715 70,743 | | |
| 313 | Wall blocking in exterior walls | 23,581 | sf | 5.00 | 117,905 | | |
| 314 | YVAII DIOCATIN III EXCETION WAIIS | 23,301 | 31 | 3.00 | 117,905 | | |
| 315 | Flat Lock Metal Tiles | | | | - | | |
| 316 | Flat Lok Metal panel | 3,671 | sf | 110.00 | 403,810 | | |
| 317 | Misc. Returns at panel | 3,071 | ls | 49,700.00 | 49,700 | | |
| 318 | · | • | | | | | |
| 318 | Metal Stud Backup - 6" LGMF | 3,671 | sf | 14.00 | 51,394 | | |
| | 5/8" Wall sheathing | 3,671 | sf | 7.00 | 25,697 | | |
| 320 | Fluid Applied Air/Vapor barrier | 3,671 | sf | 8.00 | 29,368 | | |
| 321 | 4" rigid insulation | 3,671 | sf | 6.00 | 22,026 | | |
| 322 | 5/8" Wall sheathing | 3,671 | sf | 7.00 | 25,697 | | |
| 323 | Wall blocking in exterior walls | 3,671 | sf | 5.00 | 18,355 | | |
| 324 | | | | | | | |
| 325 | Miscellaneous vapor barrier & flashings @ openings | 13,000 | lf | 9.00 | 117,000 | | |
| 326 | Caulking and Sealants at exterior | 2,430 | hr | 290.00 | 704,700 | | |
| 1 1 | | , | | | . , | | |
| 327 | Safety railings-at roof | l | | | | | |

Estimate Detail Page 14 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | 60% Construction | 1 | | | | | ESTIMATE DETAIL |
|-----|-------|--|----------|------|---------------|-------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | 0.17.1.7.1.1 | | | | 0.544.054 | | |
| 0 | | Sub Total : Exterior Walls | | | | 9,511,854 | | |
| 2 | B2020 | Exterior Windows | | | | | | |
| 3 | | Windows Type A 2'-0" x 6'-0" (16) | 192 | sf | 215.00 | 41,280 | | |
| 4 | | Windows Type B 2'-0" x 6'-0" (12) | 144 | sf | 215.00 | 30,960 | | |
| 5 | | Windows Type C 2'-0" x 6'-0" (9) | 108 | sf | 215.00 | 23,220 | | |
| 6 | | Windows Type D 2'-0" x 6'-0" (102) | 1,224 | sf | 215.00 | 263,160 | | |
| 7 | | Windows Type E 2'-0" x 6'-0" (17) | 204 | sf | 215.00 | 43,860 | | |
| 8 | | Windows Type F 2'-0" x 4'-8" (1) | 9 | sf | 215.00 | 1,935 | | |
| 9 | | Windows Type G 50'-7" x 6'-0" (1) | 304 | sf | 215.00 | 65,360 | | |
| 0 | | Windows Type H 8'-1" x 6'-0" (1) | 49 | sf | 215.00 | 10,535 | | |
| 1 | | Windows Type J 224'-1" x 6'-0" (1) | 1,345 | sf | 215.00 | 289,175 | | |
| 2 | | Windows Type K 10'-4" x 6'-0" (1) | 62 | sf | 215.00 | 13,330 | | |
| 3 | | Windows Type L 67'-10 1/2" x 6'-0" (1) | 407 | sf | 215.00 | 87,505 | | |
| 4 | | Windows Type L 67 -16 1/2 x 6'-0" (1) Windows Type M 175'-10" x 6'-0" (1) | 1,055 | sf | 215.00 | 226,825 | | |
| 5 | | Windows Type R 28'-8" x 6'-0" (1) | 172 | sf | 215.00 | 36,980 | | |
| 3 | | Window type TW1-TW21; Irregular shaped small window units at courtyard- various sizes | 1,771 | sf | 215.00 | 380,765 | | |
| 7 | | | | | | | | |
| В | | Curtain Wall: | | | | - | | |
| 9 | | Insulated Glass/Aluminum Curtain wall general | 19,733 | sf | 230.00 | 4,538,590 | | |
| 0 | | Inclined Curtain wall at Courtyard | 2,636 | sf | 225.00 | 593,100 | | |
| 1 | | Insulated translucent wall panel system with operable sashes - new energy code Types P1 through P9 | 3,564 | sf | 150.00 | 534,600 | | |
| 2 | | Wood Blocking | 10,549 | lf | 12.00 | 126,588 | | |
| 3 | | Backer rod and double sealant | 10,549 | If | 7.00 | 73,843 | | |
| 4 | | Louvers (318 SF indicated on elevations) | 318 | sf | 250.00 | 79,500 | | |
| 5 | | Continuous 5" steel pipe and tie-back hardware at inclined curtain wall | 55 | lf | 150.00 | 8,250 | | |
| 6 | | | | | | , | | |
| 7 | | Sub Total : Exterior Windows | | | | 7,469,361 | | |
| 8 | | | | | | | | |
| 9 | B2030 | Exterior doors | | | | | | |
| 0 | | Aluminum Entrance Doors | | | | | | |
| 1 | | AL2 Vestibule doors, Aluminum, double doors (3' x 8' door size), Outside doors (A100.1, A100.2, A100.3 B117.1, S5.2, S6.2) | 6 | ea | 12,000.00 | 72,000 | | |
| 2 | | AL2 Vestibule doors, Aluminum, double doors (3' x 7' door size), Outside doors (A163.1, A184.1, C144.2) | 3 | ea | 11,000.00 | 33,000 | | |
| 3 | | AL2 Vestibule doors, Aluminum, double doors (3' x 8' door size), Inside doors (A100.4, A100.5, A100.6 B117.2) | 4 | ea | 10,000.00 | 40,000 | | |
| 4 | | AL2 Vestibule doors, Aluminum, double doors (3' x 7' door size), Outside doors (A163.2, A184.2, C144.1) | 3 | ea | 9,000.00 | 27,000 | | |
| 55 | | AL2 Exit door, Aluminum, double doors (3-3" ' x 7' door size), Outside doors (no lobby) (A-191) | 1 | ea | 11,000.00 | 11,000 | | |
| 6 | | AL2 Exit door, Aluminum, single door (3' x 8' door size), Outside doors (no lobby) (B-134.2, C103.2) | 2 | ea | 7,000.00 | 14,000 | | |
| 366 | | | 2 | ea | 7,000.00 | 14,000 | | |

Estimate Detail Page 15 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | | | | | | ESTIMATE DETAIL |
|-----|-------|--|--|--|---|--|---|---|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| | | AL2 Exit door, Aluminum, single door (4' x 8' door size), Outside doors (no lobby) (D105.2) | 1 | ea | 7,000.00 | 7,000 | | |
| | | AL2 Exit door, Aluminum, double door (3' x 7' door size), Outside doors (no lobby) (D114.1) | 1 | ea | 11,000.00 | 11,000 | | |
| | | | | | | | | |
| | | | 1 | ea | 25,000.00 | 25,000 | | |
| | | E100.2, E103.4, E116.1, E125.3) | 8 | ea | 18,000.00 | 144,000 | | |
| | | | 1 | | | | | |
| | | | 1 | | | | | |
| | | | 9 | tn | 7,500.00 | | | |
| | | | 4 | | 6,000,00 | | | |
| | | | ı | ea | 6,000.00 | | | |
| | | | 1 | | 4 500 00 | | | |
| | | | <u>'</u> | Ca | 4,000.00 | -,500 | | |
| | | Type F, HM door, single doors (3' x7') with metal frame (A162, A165, C138.1, C140.2, C142.1, C143.3, A302.2, E116.2, E125.2, E103.2, E103.5, | 13 | ea | 3,200.00 | 41,600 | | |
| | | , | | | | | | |
| | | | 1 | ea | 3,500.00 | 3,500 | | |
| | | A186.2) | 3 | ea | 6,400.00 | 19,200 | | |
| | | | | | | | | |
| | | | | | | | | |
| | | Additional Security requirements at entrances- weapon control | 1 | ls | 75,000.00 | 75,000 | | |
| | | Sub Total : Exterior doors | | | | 660.800 | | |
| | | 0 10 1 = 2 2 | | | | | | |
| | | | | | | | | |
| B30 | | ROOFING | | | | | | |
| | R3010 | | | | | | | |
| | D0010 | ŭ . | | | | | | |
| | | | | Polow | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | l | | | | |
| | | ' | | | | - | | |
| | | 0 0 | | l | | - | | |
| | | | | incl. | | - | | |
| | | | | _ | | | | |
| | | | | | | | | canopies included |
| | | | | | 11.00 | | | |
| | | | | | | | | as shown on arch drawings |
| | | Roof drain, flashing | | ea | 350.00 | 33,250 | | |
| | | Scupper, flashing | 4 | ea | 550.00 | 2,200 | | |
| | | PV Array premium | | excluded | | - | | |
| | | Vegetated roof premium (extent unclear) Hatching, but no notes found. | 1 | excluded | | - | | |
| | | Roof Blocking | 49,700 | If | 8.00 | 397,600 | | |
| | 3330 | 330 B3010 | AL2 Exit door, Aluminum, single door (4' x 8' door size), Outside doors (no lobby) (D105.2) AL2 Exit door, Aluminum, double door (3' x 7' door size), Outside doors (no lobby) (D114.1) Overhead doors Stage Overhead door 12'-0" x 14"H (C138.2, C140.1, C142.2, C143.2, E100.2, E103.4, E116.1, E125.3) Workshop Overhead door 13-0" x 14"H (E103.3) Receiving Overhead door 13-0" x 14"H (E103.3) Receiving Overhead door 13-0" x 10"H (A183.2) Misc. metals for overhead doors Aluminum Flush Doors/Metal Frame Type F, Alum door, single doors (3' x7") with metal frame (A300.2) Wood Door Hollow Metal Frame (incl. install) Type F, Wood door, double doors (6' x7") with metal frame (A183) Hollow Metal Door and Frame (incl. install) Type F, HM door, single doors (3' x7") with metal frame (A162, A165, C138.1, C140.2, C142.1, C143.3, A302.2, E116.2, E125.2, E103.2, E100.1) Type F, HM door, single doors (3' x7") with metal frame (D107.1) Type F, HM door, double doors (3' x7") with metal frame (D107.1) Type F, HM door, double doors (3' x7") with metal frame (A161, A182.2, A186.2) Doors to roofs at upper levels Security folding screens at doors in trade areas Additional Security requirements at entrances- weapon control Sub Total : Exterior doors Roofing Unit price components PVC roof on 6-1/2" insulation Substrate board Cover board Vapor barrier Misc. roof finishes/flashing/edge Work around roof drains Roofing Unit price Roofing system type A & B Walkway pads at rooftop equipment RTU concrete pad and curb Roof drain, flashing Scupper, flashing Scupper, flashing PV Array premium Vegetated roof premium (extent unclear) Hatching, but no notes found. | AL2 Exit door, Aluminum, single door (4' x 8' door size), Outside doors (no lobby) (D105.2) AL2 Exit door, Aluminum, double door (3' x 7' door size), Outside doors (no lobby) (D114.1) Overhead doors Stage Overhead door -18' Wide x 14' High with operator (A134) Workshop Overhead door 12-0" x 14'H (C138.2, C140.1, C142.2, C143.2, E100.2, E103.4, E116.1, E125.3) Workshop Overhead door 13-0" x 14'H (E103.3) Receiving Overhead door 13-0" x 14'H (E103.3) Aluminum Flush Doors/Medle Frame Type F, Alum door, single doors (3' x7') with metal frame (A300.2) Wood Door Hollow Metal Frame (incl. install) Type F, Wood door, double doors (8' x7) with metal frame (A183) 1 Hollow Metal Door and Frame (incl. install) Type F, HM door, single doors (3' x7') with metal frame (A162, A165, C138.1, C140.2, C142.1, C143.3, A302.2, E116.2, E125.2, E103.2, E103.5, E100.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, double doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, double doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal frame (D107.1) Type F, HM door, single doors (3' x7') with metal fram | AL2 Exit door, Aluminum, single door (4' x 8' door size), Outside doors (no lobby) (D105.2) | AL 2 Exit door, Aluminum, single door (4" x 8" door size), Outside doors (no lobby) (D105.2) A1 2 Exit door, Aluminum, double door (3" x 7" door size), Outside doors (no lobby) (D114.1) Querthead doors Stage Overhead door 18" Wide x 14" High with operator (A134) Workshop Overhead door 12" o" x 14" High with operator (A134) E100.2, E103.4, E110.1, E125.3 Workshop Overhead door 12" o" x 14" High sith operator (A134) Workshop Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Receiving Overhead door 13" o" x 14" High sith operator (A134) Roof Over Hold over the sith operator (A134) Type F, HM door, single doors (8" x") with metal frame (A1300.2) Type F, HM door, single doors (8" x") with metal frame (A130) Type F, HM door, single doors (3" x") with metal frame (A152, A165, C138, 1, C140, C, C142.1, C143.3, A302.2, E116.2, E125.2, E103.2, E103.5, E103.5, E103.1 Type F, HM door, single doors (3" x") with metal frame (A161, A182.2, A165, C138, 1, C140, C, C142.1, C143.3, A302.2, E116.2, E125.2, E103.2, E103.5, E10 | AL 2 Exit door, Aluminum, single door (4" x 8" door size), Outside doors (no bebty) (10162) | No. Description Quantity Unit Unit Price Total \$ Subtotal Trades |

Estimate Detail Page 16 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | 60% Construction | Documents Est | iiiaie - REI | JOI4 | | - | ESTIMATE DETAIL |
|------------|------|-------|--|---------------|--------------|------------------|------------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | · | - | | | | | |
| 408 | | | | | | | | | |
| 409 | | | Sub Total : Roof Coverings | | | | 6,046,620 | | |
| 410 | | | oub rotal . Roof ooverings | | | | 0,040,020 | | |
| 411 | | B3020 | Roof Openings & Miscellaneous | | | | | | |
| 412 | | D0020 | Roof Expansion joints | See I | Roof Constr | uction | | | |
| 413 | | | Safety railings- 3'-6" High | | luded with v | | - | | |
| 414 | | | Soffit at Vest. 145 (see 8/A2.1.2) EL. 113'-9", N Elev. (M.9 - N.8)- Metal Panel | 290 | sf | 120.00 | 34,800 | | |
| 415 | | | ACM Soffits (West el) Ht 112' (50 sf ea x 6) | 300 | sf | 90.00 | 27,000 | | |
| 416 | | | ACM Canopy- (rectangle) el 112', W Elev. (9-11) | 70 | sf | 120.00 | 8,400 | | |
| 417 | | | ACM Soffit- 3' wide (el I 112', W & N Elev (6.4- 3, and A.4-D) | 131 | lf | 250.00 | 32,750 | | |
| 418 | | | ACM Canopy- (rectangle) el 112', N Elev. (E4-E5 +/-) | 43 | sf | 120.00 | 5,160 | | |
| 419 | | | Soffit at Vest. 163 (see 4/A2.1.3) EL. 113'-9", E Elev. (4 -3) | 31 | sf | 90.00 | 2,790 | | |
| 420 | | | Soffit at Vest. 164- LMC-1 (see 1,2,3/A3.2.7) EL. 113'-9", E Elev. (5 -9)-including ACM-1 soffit | 563 | sf | 110.00 | 61,930 | | |
| 421 | | | Gyp Soffit @ D.107 (see 6/A3.2.5) EL. 114'-0", S Elev. (A B) | 190 | sf | 30.00 | 5,700 | | |
| 422 | | | ACM Soffit @ Vest.D114 (see 6/A3.2.5) EL. 110'-0", S Elev. (E.4 -E.6) | 34 | sf | 120.00 | 4,080 | | |
| 423 | | | ACM Soffit @ Vest.C144 EL. 109'-4", E Elev. (19 -20) | 41 | sf | 120.00 | 4,920 | | |
| 424 | | | Inclined ACM Cornice total 5' W See A3.2.1, and 1/A5-3-2 | 960 | sf | 120.00 | 115,200 | | |
| 425 | | | Horizontal ACM Cornice total 5' W See A2.1.1.and 4/A3.2.1 | 264 | sf | 120.00 | 31,680 | | |
| 426 | | | Cornice 2'-0" W at stair tower (2, 3, 5 & 7/A3-2-3) | 163 | lf uf | 250.00 | 40,750 | | |
| 427 428 | | | RTU screen 7' h Elevator vents | 405 2 | lf | 875.00 500.00 | 354,375 1,000 | | |
| 429 | | | Edge of roof details - flashings, terminations etc. | 2 | ea | 500.00 | 1,000 | | |
| 430 | | | Metal roof edge/drip edge; det 1,2,4,6/A5-3-2 | 1,969 | lf | 25.00 | 49,225 | | |
| 431 | | | Roof/wall flashing; 2-piece metal flashing & cont. ss reglet, det 3,11/A5-3-2 | 3,145 | if | 105.00 | 330,225 | | |
| 432 | | | Metal roof coping at parapet; det 5/A5-3-2 | 218 | lf | 45.00 | 9,810 | | |
| 433 | | | | | | | , | | |
| 434 | | | Sub Total : Roof Openings & Miscellaneous | | | | 1,119,795 | | |
| 435 | | | | | | | | | |
| 436 | | | SUBTOTAL FOR - SHELL | | | | End of Trade | \$ 41,852,385 | |
| 437 | | | SOBJETOR SHEEL | | | | Ena or made | ¥ 1,002,000 | |
| 438 | | | | | | | | | |
| 439 | c | | INTERIORS | | | | | | |
| 440 | C10 | | INTERIOR CONSTRUCTION | | | | | | |
| 441 | 1010 | C1010 | Partitions, Rough Carpentry | | | | | | |
| 441 | | CIUIU | | | | | | | |
| 442 | | | Masonry Partitions | 0.400 | <u> </u> | 05.00 | 400.005 | | |
| 444 | | | 4.0 CMU | 3,139 | SF | 35.00 | 109,865 | | |
| | | | 8.0 MU | 73,133 | SF | 36.00 | 2,632,788 | | |
| 445 | | | 8.1 CMU | 5,830 | SF | 36.00 | 209,880 | | |
| 446 | | | 8.2 CMU | 7,995 | SF | 36.00 | 287,820 | | |
| 447 | | | 12.0 CMU | 6,323 | SF | 38.00 | 240,274 | | |
| 448 | | | 12.2 CMU | 2,188 | SF | 38.00 | 83,144 | | |
| 449 | | | Interior Staging and lifts for CMU | 98,608 | SF | 6.00 | 591,648 | | |
| 450 | | | Drywall Partitions | | | | | | |
| 451 | | | F3.0 Interior Partitions | 146 | SF SF | 16.00 | 2,336 | | |
| 452 | | | F4.0 Interior Partitions | 14,859 | SF | 16.00 | 237,744 | | |

Estimate Detail Page 17 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | NEW CONSTRUCTION | | | BUILDING ADEA | | 204 500 005 | NEW CONSTRUCTION |
|------------|-------|---|-----------------|----------|----------------|----------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 453 | | F.4A Interior Partitions | 1,068 | SF | 16.00 | 17,088 | | |
| 454 | | F6.0 Interior Partitions | 51,371 | SF | 18.00 | 924,678 | | |
| 455 | | F6.0A Interior Partitions | 53,285 | SF | 29.00 | 1,545,265 | | |
| 456 | | G4.0 Interior Partitions | 1,462 | SF | 29.00 | 42,398 | | |
| 457 | | G6.0 Interior Partitions | 57,279 | SF | 28.00 | 1,603,812 | | |
| 458 459 | | G6.0A Interior Partitions | 40,144 | SF SF | 29.00 32.00 | 1,164,176 | | |
| 460 | | G6.0B Interior Partitions G6.2 Interior Partitions | 61,926 8,020 | SF SF | 36.00 | 1,981,632 288,720 | | |
| 461 | | S6.2 Interior Partitions | 15,102 | SF | 36.00 | 543,672 | | |
| 462 | | Interior Partitions Interior Borrowed Lights | 15, 102 | 31 | 30.00 | 343,072 | | |
| 463 | | Interior borrowed Lights: BL01, BL02 & BL04 | 335 | SF | 75.00 | 25,125 | | |
| 464 | | Prefabricated sound isolation room with door | 1,280 | SF | 30.00 | 38,400 | | |
| 465 | | Decorative Metal & Glass Screen | 112 | SF | 75.00 | 8,400 | | |
| 466 | | Interior Storefront Partitions | 112 | OI . | 7 3.00 | 0,400 | | |
| 467 | | Interior Storefront Partitions Interior Storefront partitions ISF1 thru ISF 40 | 2,952 | SF | 90.00 | 265,680 | | |
| 468 | | Interior security transaction window at ISF-3, 3' wide x 4' high | 12 | SF | 430.00 | 5,160 | | |
| 169 | | Interior Misc. Partitions | 12 | <u> </u> | 100.00 | 0,100 | | |
| 170 | | Wire Mesh Partitions @ Mezzanine | 4,766 | SF | 80.00 | 381,280 | | |
| 171 | | Wire Mesh Doors | 4 | EA | 3,900.00 | 15,600 | | |
| 172 | | Steel Guardrail @ Mezzanine | 251 | LF | 225.00 | 56,475 | | |
| 173 | | Training Booths 2x6 Fire Treated Wood Stud | 6,425 | SF | 35.00 | 224,875 | | |
| 174 | | Firestopping at top of rated partitions | 1,100 | LF | 16.00 | 17,600 | | |
| 175 | | Firestopping at horizontal conditions | 1,100 | HR | 194.00 | 213,400 | | |
| 476 | | Firestopping at vertical conditions | 900 | HR | 194.00 | 174,600 | | |
| 477 | | | | | | | | |
| 478 | | Sub Total : Partitions, Rough Carpentry | | | | 13,933,535 | | |
| 479 | | | | | | | | |
| 480 | | | | | | | | |
| 181 | C1020 | Interior Doors | | | | | | |
| 182 | C1020 | Wood Doors | | | | | | |
| | | | | | | | | |
| 183 | | Type F WD Doors, Single Doors | 449 | EA | 900.00 | 404,100 | | |
| 184 | | Type F WD Doors, Single Doors - 2 hr | 9 | EA | 900.00 | 8,100 | | |
| 85 | | Type F WD Doors, Double Doors | 43 | EA | 1,800.00 | 77,400 | | |
| 186 | | Type F WD Doors, Double Doors - 2 hr | 9 | EA | 1,800.00 | 16,200 | | |
| 187 | | Type FV2 WD Doors, Single Doors w/Safety Glass | 2 | EA | 3,500.00 | 7,000 | | |
| 188 | | Type W1 Glazed WD Doors, Single Doors | 12 | EA | 3,500.00 | 42,000 | | |
| 189 | | Type W2 Glazed WD Doors, Single Doors | 3 | EA | 3,500.00 | 10,500 | | |
| 190 | | Type AL2 WD Door, Single Door | 1 | EA | 3,500.00 | 3,500 | | |
| 191 | | | ' | | 5,550.00 | 3,000 | | |
| 492 | | Hollow Metal Doors | | | | | | |
| 493 | | Type F HM Doors, Single Doors | 39 | EA | 600.00 | 23,400 | | |
| 494 | | Type F HM Doors, Double | 8 | EA | 400.00 | 3,200 | | |
| 495 | | | 0 | | | | | |
| | | Type F HM Doors, Double - 1 ht | 1 | EA | 400.00 | 400 | | |
| 496 | | Type F HM Doors, Double - 2 hr | 3 | EA | 400.00 | 1,200 | | |
| 197 | | Type F HM Doors, Single Doors - 1 hr | 2 | EA | 400.00 | 800 | | |
| 198 | | Type F HM Doors, Single Doors - 2 hr | 2 | EA | 400.00 | 800 | | |
| 199 | | Type W2 Glazed HM, Single Doors | 5 | EA | 400.00 | 2,000 | 1 | |

Estimate Detail Page 18 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|--|----------|------|---------------|-------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 500 | Paint HM Doors | 60 | EA | 90.00 | 5,400 | | |
| 501 | | | | | | | |
| 502 | Hollow Metal Frames | | | | | | |
| 503 | Frame Type 1 to Single Doors Openings | 382 | EA | 400.00 | 152,800 | | |
| 504 | Frame Type 1 to Double Doors Openings | 60 | EA | 520.00 | 31,200 | | |
| 505 | Frame Type 2 to Single Doors Openings | 125 | EA | 550.00 | 68,750 | | |
| 506 | Frame Type 2a to Single Doors Openings | 5 | EA | 550.00 | 2,750 | | |
| 507 | Frame Type 3 to Single Doors Openings | 3 | EA | 1,500.00 | 4,500 | | |
| 808 | Frame Type 4 to Single Doors Openings | 2 | EA | 1,500.00 | 3,000 | | |
| 509 | Frame Type 5 to Single Doors Openings | 2 | EA | 1,500.00 | 3,000 | | |
| 510 | Frame Type 5a to Single Doors Openings | 1 | EA | 1,500.00 | 1,500 | | |
| 511 | Frame Type CW1 to Single Doors Openings | 4 | EA | 2,000.00 | 8,000 | | |
| 512 | Frame Type 6b to Double Doors Openings | 1 | EA | 1,500.00 | 1,500 | | |
| 513 | Frame Type 6c to Double Doors Openings | 3 | EA | 1,500.00 | 4,500 | | |
| 514 | | | | | | | |
| 515 | Aluminum Doors | | | | | | |
| 516 | Type AL2 Alum, Single Doors in Aluminum | 11 | EA | 6,000.00 | 66,000 | | |
| 517 | Type AL2 Alum, Double Doors in Aluminum | 11 | EA | 10,000.00 | 110,000 | | |
| 518 | Type Alum, Single Doors in Aluminum | 8 | EA | 6,000.00 | 48,000 | | |
| 519 | Type F Alum, Single Doors in Aluminum | 5 | EA | 6,000.00 | 30,000 | | |
| 520 | Type WM Alum, Double Doors in Aluminum | 3 | EA | 10,000.00 | 30,000 | | |
| 521 | | | | | | | |
| 522 | <u>Hardware</u> | | | | | | |
| 523 | Keyed hardware sets excluding aluminum | 506 | EA | 1,100.00 | 556,600 | | |
| 524 | Electronic door sets | 19 | EA | 3,000.00 | 57,000 | | |
| 525 | Firelight glazing allowance | 1 | LS | 10,000.00 | 10,000 | | |
| 526 | Folding Glass Partition at Learning Center | 297 | SF | 220.00 | 65,340 | | |
| 527 | | | | | | | |
| 528 | Folding Security Doors | | | | | | |
| 529 | Folding Security Door @ Stair 1 - 40LF x 12 HT @ 1st & 2nd Fl. | 2 | EA | 30,000.00 | 60,000 | | |
| 530 | Folding Security Door B160 - 10LF x 12HT @ 1st Floor | 1 | EA | 24,000.00 | 24,000 | | |
| 531 | | | | | | | |
| 532 | Overhead Doors | | | | | | |
| 533 | Overhead Door @ Stage 18LF x 10 HT | 1 | EA | 36,000.00 | 36,000 | | |
| i34 | Overhead Door @ Serving 4LF x 12 HT | 1 | EA | 10,000.00 | 10,000 | | |
| 35 | Overhead Door @ Receiving 11LF x 11'-8" HT | 1 | EA | 26,000.00 | 26,000 | | |
| i36 | Overhead Door @ Various Places 12LF x 14 HT | 9 | EA | 34,000.00 | 306,000 | | |
| 537 | Overhead Door @ Automotive Technology 13LF x 14 HT | 1 | EA | 36,000.00 | 36,000 | | |
| 538 | Overhead Door @ Automotive Technology 14LF x 14 HT | 1 | EA | 40,000.00 | 40,000 | | |
| 539 | Interior opening with drop down shutter (untagged) at Dishwashing A174 (4' x 4') | 1 | LS | 2,000.00 | 2,000 | | |
| 540 | Interior opening with drop down shutter (untagged) at Culinary Arts D107 (12' x 5'-6") | 1 | LS | 6,000.00 | 6,000 | | |
| 541 | Customize sliding door @ restaurant | 1 | EA | 3,500.00 | 3,500 | | |

Estimate Detail Page 19 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | | ESTIM. | | | | | |
|-----|-------|--|----------|------|---------------|-------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 543 | | Sub Total : Interior Doors | | | | 2,409,940 | | |
| 644 | | | | | | | | |
| 545 | | | | | | | | |
| 46 | C1030 | Specialties/Fittings | | | | | | |
| 47 | | Fittings and Specialties Unit price Components | | | | | | |
| 48 | | Grab Bars (42") | 134 | EA | 230.00 | 30,820 | | |
| 49 | | Waste Receptacle | 108 | EA | 350.00 | 37,800 | | |
| 50 | | Mirror 18" x 36" | 46 | EA | 150.00 | 6,900 | | |
| 51 | | Multiuse Mirror ~60" x 42" (8 ea) | 168 | SF | 50.00 | 8,400 | | |
| 52 | | Multiuse Mirror ~72" x 42" (10 ea) | 210 | SF | 50.00 | 10,500 | | |
| 53 | | Urinal Partition | 3 | EA | 650.00 | 1,950 | | |
| 54 | | Toilet Partitions - floor mounted | 24 | EA | 1,800.00 | 43,200 | | |
| 55 | | Toilet Partitions - floor mounted - ADA | 14 | EA | 2,100.00 | 29,400 | | |
| 56 | | Shower Grab Bars | 9 | EA | 140.00 | 1,260 | | |
| 57 | | Shower Grab Bars (ADA) | 5 | EA | 250.00 | 1,250 | | |
| 58 | | Shower Seat | 14 | EA | 250.00 | 3,500 | | |
| 59 | | Shower curtains, & rods | 15 | EA | 250.00 | 3,750 | | |
| 60 | | Toilet Paper Dispenser | 105 | EA | 54.00 | 5,670 | | |
| 61 | | Soap Dispenser - surface mounted | 92 | EA | 35.00 | 3,220 | | |
| 62 | | Shower curtains, hooks & rod (ADA) | 7 | EA | 320.00 | 2,240 | | |
| 63 | | Combo trash/paper towel dispenser - recessed | 75 | EA | 990.00 | 74,250 | | |
| 64 | | Lockers in Locker Rooms: | | | | | | |
| 65 | | Traditional 3 tier lockers (vocational) 15 x 15 x 72 | 32 | EA | 275.00 | 8,800 | | |
| 66 | | Boys/Girls Lockers- ventilated 1 Tier- 12 12 x72 | 108 | EA | 400.00 | 43,200 | | |
| 67 | | Boys/Girls/GN Lockers- vent 2 Tier- 12 12 x60 | 81 | EA | 245.00 | 19,845 | | |
| 68 | | Boys/Girls Lockers- ventilated 2 Tier- 12 12 x72 | 108 | EA | 450.00 | 48,600 | | |
| 69 | | Boys/Girls Lockers- ventilated 3 Tier- 12 12 x72 | 54 | EA | 500.00 | 27,000 | | |
| 70 | | Boys/Girls Lockers- Athletic 1 Tier- 18 x 18 x 72 | 58 | EA | 420.00 | 24,360 | | |
| 71 | | Boys/Girls Lockers- Ventilated 1 Tier- 15 x 15 x 72 | 64 | EA | 400.00 | 25,600 | | |
| 72 | | Solid Surface Shelf | 268 | SF | 35.00 | 9,380 | | |
| 73 | | Sloped Top Lockers | 351 | EA | 250.00 | 87,750 | | |
| 74 | | Other Lockers: | | | | | | |
| 75 | | T3 lockers at trade area | 60 | EA | 275.00 | 16,500 | | |
| 76 | | T2 lockers in Culinary area | 36 | EA | 260.00 | 9,360 | | |
| 77 | | T3 lockers at 2nd/3rd floor | 77 | EA | 275.00 | 21,175 | | |
| 78 | | T2 lockers at 2nd/3rd floor | 109 | EA | 260.00 | 28,340 | | |
| 79 | | T2 lockers at trade area | 90 | EA | 260.00 | 23,400 | | |
| 80 | | T1 lockers at trade area | 35 | EA | 260.00 | 9,100 | | |
| 81 | | Unlabeled lockers at trade area | 53 | EA | 250.00 | 13,250 | | |
| 82 | | Benches in Locker Rooms: | | | | | | |
| 83 | | Movable Bench 4' | 8 | EA | 1,400.00 | 11,200 | | |
| 84 | | Fixed Bench 5' | 1 | EA | 1,750.00 | 1,750 | | |
| 85 | - 1 | Fixed Bench 8' | 14 | EA | 2,800.00 | 39,200 | | |

Estimate Detail Page 20 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|----|--|--------------------|----------|---------------|---------------------------------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 7 | Markerboards 4' x 4' | 2 | EA | 300.00 | 600 | | |
| 38 | Markerboards 6' x 4' | 17 | EA | 650.00 | 11,050 | | |
| 39 | | | | | | | |
| | Markerboards 8' x 4' | 65 | EA | 750.00 | 48,750 | | |
| 0 | Markerboards 10' x 4' | 13 | EA | 1,000.00 | 13,000 | | |
| 1 | Tackboards 4' x 4' | 54 | EA | 300.00 | 16,200 | | |
| 2 | Tackboards 6' x 4' | 7 | EA | 450.00 | 3,150 | | |
| 3 | Wall Monitor (Blocking Only) | 45 | EA | 250.00 | 11,250 | | |
| 4 | Marker Wall, 8' H @ 2 locations | 175 | EA | 35.00 | 6,125 | | |
| 5 | Cubicle curtain & track | 388 | LF | 55.00 | 21,340 | | |
| 3 | Decorative Metal and Glass Screen @ Restaurant | 112 | SF | 75.00 | 8,400 | | |
| 7 | Access Ladders to Mezzanines, per narrative | 9 | EA | 8,000.00 | 72,000 | | |
| В | Mirror @ Fitness Room | 158 | SF | 50.00 | 7,900 | | |
| 9 | Mirror @ Weight Room | 205 | SF | 50.00 | 10,250 | | |
|) | Wall Ladder @ Mezzanine | 3 | EA | 2,500.00 | 7,500 | | |
| 1 | | 1,324 | SF | 75.00 | · · · · · · · · · · · · · · · · · · · | | |
| | Uni-Strut Grid | | | | 99,300 | | |
| 2 | Backer Panels at IT closets etc. | 281,500 | SF | 0.20 | 56,300 | | |
| 1 | Miscellaneous metals, brackets supports etc. | 281,500 | SF | 1.10 | 309,650 | | |
| 5 | Misc. Rough carpentry and OSHA protection | 281,500 281,500 | SF SF | 1.50 0.50 | 422,250 | | |
| 3 | Finish carpentry and reveals Miscellaneous sealants | 281,500 | SF SF | 0.80 | 140,750 | | |
| 7 | | 261,500 72 | EA | 190.00 | 225,200 13,680 | | |
| 3 | Signage, interior ADA Signage, interior room | 400 | EA | 240.00 | 96,000 | | |
| 9 | Signage, interior room Signage, interior plaque/graphics | 15 | EA | 2,800.00 | 42,000 | | |
| 0 | Exterior signage | 10 | LS | 50,000.00 | 50,000 | | |
| 1 | Wall Protection | 281,500 | SF | 0.25 | 70,375 | | |
| 2 | Fire Extinguishers and Cabinets | 201,300 | EA | 790.00 | 15,800 | | |
| 3 | Other specialties and fittings based on instructional spaces | 281,500 | SF | 0.44 | 125,000 | | |
| 1 | Basketball backboard support brackets/Steel (6) | 1 | LS | 10,000.00 | 10,000 | | |
| | Misc. support for large Projection Screens, Gym Curtain, Operable partitions | | | | | | |
| 5 | etc. | 1 | LS | 20,000.00 | 20,000 | | |
| 3 | Fireguard Support First floor | 1 | LS | 25,000.00 | 25,000 | | |
| 7 | Fireguard Support Second Floor | 1 | LS | 12,000.00 | 12,000 | | |
| 9 | Fireguard Support Third Floor | 1 | LS | 7,000.00 | 7,000 | | |
| 0 | Access Platform including Tube steel support and footings, over plumbing work booths | 1,200 | SF | 65.00 | 78,000 | | |
| 1 | Steel Stairs to Access Platform incl. handrails | 1 | LS | 12,500.00 | 12,500 | | |
| 2 | Handrails at access platform | 100 | LF | 75.00 | 7,500 | | |
| 3 | Steel Channel to Precast and painted Guardrail at other mezzanines | 723 | LF | 200.00 | 144,600 | | |
| 4 | Access Ladders to Mezzanines, per narrative | 9 | EA | 8,000.00 | 72,000 | | |
| 5 | Access gates at auditorium glass panels | 2 | EA | 2,000.00 | 4,000 | | |
| 6 | Ships ladders to access Electrical rooms on Mezzanine Level | 3 | EA | 8,000.00 | 24,000 | | |
| 7 | Roof Access/Ships Ladders | 1 | LS | 10,000.00 | 10,000 | | |
| 8 | · | | | | | | |
| 9 | Sub Total : Specialties/Fittings | | | | 3,062,340 | | |
| 0 | | | | | | | |
| 1 | SUBTOTAL FOR - INTERIOR CONSTRUCTION | | | 1 | | \$ 19,405,815 | |

Estimate Detail Page 21 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | 60% Construction | Documents Est | illiate - REC | JUN | | | ESTIMATE DETAIL |
|------------|-----|-------|--|---------------|---------------|---------------|-------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 32 | | | | | | | | | |
| 333 | C20 | | STAIRCASES | | | | | | |
| 634 | C20 | 00040 | | | | | | | |
| 335 335 | | C2010 | Stair Construction | | | | | | |
| 535 536 | | | Concrete work at stairs | 40 | RISER | 250.00 | 40.000 | | |
| 330 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #1) - Levels 1- 3 Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2, #4, #5, #6, #7, #8) - | 40 | KISEK | 250.00 | 10,000 | | |
| 637 | | | Levels 1- 2 | 200 | RISER | 250.00 | 50,000 | | |
| 38 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2) - Levels 2- 3 | 16 | RISER | 250.00 | 4,000 | | |
| 339 | | | Misc. metals at stairs | | RISER | | - | | |
| 640 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #1) - Levels 1- 3 | 40 | RISER | 1,100.00 | 44,000 | | |
| 641 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2, #4, #5, #6, #7, #8) - Levels 1- 2 | 200 | RISER | 800.00 | 160,000 | | |
| 642 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2) - Levels 2- 3 | 16 | RISER | 700.00 | 11,200 | | |
| 643 | | | Landings | 2,000 | SF | 65.00 | 130,000 | | |
| 644 | | | Stair Guard Rails | 200 | LF | 300.00 | 60,000 | | |
| 645 | | | Stair Handrails | 220 | LF | 100.00 | 22,000 | | |
| 646 | | | Special Stairs 3, 10'-6" wide- slow rise x 35 treads | 35 | RISER | 2,500.00 | 87,500 | | |
| 47 | | | Landing | 47 | SF | 100.00 | 4,700 | | |
| 48 | | | Stair Guard Rails | 40 | LF | 420.00 | 16,800 | | |
| 649 | | | Stair Handrails | 46 | LF | 120.00 | 5,520 | | |
| 550 | | | Grand Stairs, 14'-6" Average Width, Going 4', Rise 1'-6" | 13 | RISER | 7,700.00 | 100,100 | | |
| 351 | | | Landing | 101 | SF | 100.00 | 10,100 | | |
| 352 | | | Stair Guard Rails at center/one end | 48 | LF | 400.00 | 19,200 | | |
| 353 | | | Glass Balustrade and rail at side | 48 | LF | 600.00 | 28,800 | | |
| 654 | | | Glass balustrade and steel handrails at upper auditorium | 148 | LF | 800.00 | 118,400 | | |
| 655 656 | | | Glass balustrade and steel handrails at 2nd floor (faceted) | 173 1 | LF LS | 1,200.00 | 207,600 | | |
| | | | Firewatch/Temp. Stair | ı | Lo | 50,000.00 | 50,000 | | |
| 657 | | | | | | | | | |
| 358 | | | Sub Total : Stair Construction | | | | 1,139,920 | | |
| 359 | | | | | | | | | |
| 660 | | C2020 | Stair Finishes | | | | | | |
| 661 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2, #4, #5, #6, #7, #8) - Levels 1- 2- rubber | 144 | RISER | 200.00 | 28,800 | | |
| 62 | | | Concrete Filled Metal Pan Stairs- Width 5-9" (Stairs #2) - Levels 2- 3 | 16 | RISER | 100.00 | 1,600 | | |
| 663 | | | Landings- rubber | 1,000 | SF | 20.00 | 20,000 | | |
| 664 | | | Special Stairs 3, 10'-6" wide- slow rise x 35 treads | 35 | RISER | 600.00 | 21,000 | | |
| 665 | | | Landing | 47 | SF | 30.00 | 1,410 | | |
| 666 | | | Grand Stairs, 14'-6" Average Width, Going 4', Rise 1'-6"- with illuminated risers | 13 | RISER | 4,000.00 | 52,000 | | |
| 67 | | | Landing | 101 | SF | 40.00 | 4,040 | | |
| 668 | | | Paint Stairs and Railings | 1 | LS | 75,000.00 | 75,000 | | |
| 669 | | | | | | , , , , , | , | | |
| 670 | | | Sub Total : Stair Finishes | | | | 203,850 | | |
| 371 | | | 5.1.5 Tall 1 History | | | | ,-•• | | |
| 672 | | | SUBTOTAL FOR - STAIRCASES | | | | | \$ 1,343,770 | |
| 373 | | | OUDITIAL FOR - STAIROAGES | | | | | Ψ 1,343,770 | |
| | 000 | | INTERIOR FINIOUS | | | | | | |
| 674 | C30 | | INTERIOR FINISHES | | | | | | |
| 75 | | C3010 | Wall Finishes | | | | | | |

Estimate Detail Page 22 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | 60% Construction | Documents Est | illiate - IXE | | | | ESTIMATE DETAIL |
|-----|---------|---|----------------|---------------|----------------|-------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 676 | | Wall Finishes @ Toilets: | | | | | | |
| 677 | | Ceramic Mosaic Tile (CMT-2) | 6,523 | SF | 30.00 | 195,702 | | |
| 678 | | Ceramic Mosaic Tile (CMT-3) | 14,051 | SF | 30.00 | 421,520 | | |
| 679 | | Ceramic Mosaic Tile (CMT-6) | 6,816 | SF | 30.00 | 204,495 | | |
| 680 | | Ceramic Tile Pattern CTP-1a | 8,384 | SF | 30.00 | 251,520 | | |
| 681 | | Ceramic Tile Pattern CTP-1b | 1,857 | SF | 30.00 | 55,710 | | |
| 682 | | Ceramic Tile Pattern CTP-1c | 6,278 | SF | 30.00 | 188,340 | | |
| 683 | | Ceramic Tile Pattern CTP-3b | 162 | SF | 30.00 | 4,860 | | |
| 684 | | Ceramic Tile Pattern CTP-5 | 157 | SF | 30.00 | 4,710 | | |
| 385 | | Ceramic Tile Pattern CTP-7 | 1,122 | SF | 30.00 | 33,660 | | |
| 686 | | TPT-1/TZB | 10,514 | SF | 40.00 | 420,560 | | |
| 687 | | TPT-2/TZB | 4,549 | SF | 40.00 | 181,940 | | |
| 688 | | TPT-3/TZB | 466 | SF | 40.00 | 18,620 | | |
| 689 | | This Porcelain Tile | 927 | SF | 40.00 | 37,080 | | |
| 690 | | TPT-1 Large Format Thin Porcelain Tile | 301 | SF | 40.00 | 12,040 | | |
| 691 | | Epoxy Paint (EP) | 50,005 | SF | 1.25 | 62,506 | | |
| 592 | | Epoxy Paint (EP) @ CMU | 71,038 | SF | 1.75 | 124,317 | | |
| 593 | | Flexible stainless Steel Safety netting | 8,410 | SF | 21.00 | 176,610 | | |
| 694 | | Customized Graphic Vinyl Wall Covering | 173 | SF | 15.00 | 2,595 | | |
| 695 | | Linear Metal Plank Wall Panel System @ Restaurant | 512 | SF | 125.00 | 64,000 | | |
| 696 | | Paint CMU Walls | 46,344 | SF | 1.25 | 57,930 | | |
| 697 | | Paint Gwb Walls | 222,919 | SF | 1.10 | 245,211 | | |
| 698 | | Wood Fiber Acoustic Panels @ Gym | 800 | SF | 16.00 | 12,800 | | |
| 699 | | | 2,791 | SF | 40.00 | 111,640 | | |
| 700 | | Large Format Thin Porcelain tile with metal trim CT-5 Bullnose Tile | | LF | | | | |
| 700 | | Acoustic wall panels at Commons | 2,098 1,419 | SF | 35.00 50.00 | 73,430 70,950 | | |
| 702 | | Custom wall Coverings- corridor/studies (area measure) | 1,300 | SF | 5.00 | 6,500 | | |
| 703 | | Custom wall Graphics (area measure) | 947 | SF | 25.00 | 23,675 | | |
| 704 | | odotom wan Grapmos (area modeare) | 011 | Oi | 20.00 | 20,010 | | |
| 705 | | Sub Total : Wall Finishes | | | | 3,062,921 | | |
| 706 | | | | | | .,,. | | |
| 707 | C3020 | Floor Finishes | | | | | | |
| 708 | 1 00020 | CMP-1 through CMP-10 Ceramic Mosaic Flooring @ Toilet | 6,894 | SF | 24.00 | 165,456 | | |
| 709 | | CPT-1,2&3 Carpet Tile | 19,730 | SF | 24.00 | 473,520 | | |
| 710 | | EP - Epoxy Flooring | 19,948 | SF | 20.00 | 398,960 | | |
| 711 | | EP Concrete - Epoxy Painted Concrete | 46,139 | SF | 3.50 | 161,487 | | |
| 712 | | WOC Walk of carpet at lobbies etc. | 2,633 | SF | 9.00 | 23,697 | | |
| 713 | | FGC - Foor Grille Carpet - Interior Entrance Mat | 838 | SF | 50.00 | 41,900 | | |
| 714 | | LIN-1,2 &3 | 15,999 | SF | 15.00 | 239,985 | | |
| 15 | | · | 39,027 | SF | 8.00 | | | |
| 716 | | LIN1, 2, 3, & 5 Pattern LIM Multi | 4,217 | SF SF | 9.00 | 312,216 37,953 | | |
| 717 | | | | | | | | |
| | | LVT-1 Luxury Vinyl Tile | 6,243 | SF | 9.00 | 56,187 | | |
| 718 | | RC - Resilient Carpet | 112 | SF | 7.00 | 784 | | |
| 719 | | RC-1, 2 & 3 - Resilient Carpet | 3,212 | SF | 7.00 | 22,484 | | |
| 720 | | RR - Rubber Stair Treads and Risers | 5,438 | SF | 6.50 | 35,347 | | |

Estimate Detail Page 23 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | 60% Construction | Documents Est | illiale - REC | , on | | | ESTIMATE DETAIL |
|-------------------|-------|--|----------------|---------------|----------------|-------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 721 | | RT-1 @ Stairs | 484 | SF | 14.00 | 6,776 | | |
| 722 | | RT1 floor tile | 696 | SF | 14.00 | 9,744 | | |
| 723 | | RT-1, 2, 3, Pattern and 6 Border | 32,314 | SF | 15.00 | 484,710 | | |
| 724 | | S-Conc Sealed Concrete- General areas | 10,143 | SF | 1.80 | 18,257 | | |
| 725 | | SV-1 & 2 | 11,024 | SF | 8.60 | 94,806 | | |
| 726 | | SV-1, 2, 3, 5 Pattern | 19,253 | SF | 8.60 | 165,576 | | |
| 727 | | SV-SR-1 Sheet Vinyl - Slip Resistant | 3,043 | SF | 7.00 | 21,301 | | |
| 728 | | TZ-5 Color Logo | 50 | SF | 75.00 | 3,750 | | |
| 729 | | TZ-1 | 1,461 | SF | 47.00 | 68,667 | | |
| 730 | | TZ-1 - On Stair Riser | 389 | SF | 47.00 | 18,283 | | |
| 731 | | TZ-1 & 3 @ Toilet | 667 | SF | 47.00 | 31,349 | | |
| 732 | | TZ-1, 2, 3, 4, 5 & & Pattern | 8,645 | SF | 47.00 | 406,315 | | |
| 733 | | TZ-8 Epoxy Terrazzo | 5,288 | SF | 47.00 | 248,536 | | |
| 734 | | WAF - Wood Athletic Flooring GYM | 12,081 | SF | 25.00 | 302,025 | | |
| 735 | | SP @ Wood Stage Flooring, on and including plywood subfloor and sleepers | 722 | SF | 75.00 | 54,150 | | |
| 736 | | (2) Layers of 3/4" FRT Plywood subfloor on FRT 2x12 Joist @ mezzanine | 3,214 | SF | 35.00 | 112,490 | | |
| 737 | | | | | | | | |
| 738 | | BASE | | | | - | | |
| 739 | | Rubber Base 4" | 27,102 | LF | 4.00 | 108,408 | | |
| 740 741 | | Millwork Rubber Base 4" | 1,120 | LF | 4.00 | 4,480 | | |
| 741 | | Epoxy Base 4" | 1,402 2,098 | LF LF | 14.00 30.00 | 19,628 62,940 | | |
| 743 | | CT-5 w/ Stainless Steel Cove Base Vented Rubber Base @ gym | 2,098 | LF LF | 6.00 | 2,676 | | |
| 744 | | Verified Number base @ gyrii | 440 | | 0.00 | 2,070 | | |
| 745 | | Sub Total : Floor Finishes | | | | 4,214,843 | | |
| 746 | | ous rotal i ricor i micrico | | | | .,, | | |
| 747 | | | | | | | | |
| 748 | C3030 | Ceiling Finishes | | | | | | |
| 749 | 00000 | Exp. Joint assemblies at floor | 300 | LF | 120.00 | 36,000 | | |
| 750 | | Floating acoustical clouds @ restaurant | 586 | SF | 25.00 | 14,650 | | |
| 751 | | Acoustical Baffles | 3,294 | SF | 55.00 | 181,170 | | |
| 752 | | ACT-1 - 2x2 Acoustical Tile | 109,247 | SF | 9.00 | 983,223 | | |
| 753 | | ACT-2 - 2x2 Acoustical Tile | 6,184 | SF | 9.00 | 55,656 | | |
| 754 | | ACT-3 - 2x2 Acoustical Tile | 14,133 | SF | 9.00 | 127,197 | | |
| 755 | | ACT-4 - 2x2 Acoustical Tile | 2,846 | SF | 9.00 | 25,614 | | |
| 756 | | ACT-5 - 2x2 Acoustical Tile | 5,315 | SF | 9.00 | 47,835 | | |
| 757 | | ACT-6 - Suspended Acoustical Clouds | 256 | SF | 20.00 | 5,120 | | |
| 758 | | EAVB Extruded Alum. Vertical Blade System | 268 | SF | 75.00 | 20,100 | | |
| 759 | + | GWB clgs | 10,179 | SF | 14.00 | 142,506 | | |
| 760 | + | GWB Fascia | 2,333 | SF | 17.00 | 39,661 | | |
| 761 | | | | | | | | |
| | | GWB Soffit | 2,455 | LF | 25.00 | 61,375 | | |
| | | LMC 1 | 44440 | C- | E0 00 | 707 450 | | |
| 761 762 763 | | LMC-1 LMC-2 | 14,149 766 | SF SF | 50.00 40.00 | 707,450 30,640 | | |

Estimate Detail Page 24 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | 1 1 | 60% Construction | | | | | | ESTIMATE DETAIL |
|----------|--|---|----------|----------|------------------------|------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | · | - | | | | | |
| 65 | | PMC - Perforated Metal Ceiling | 749 | SF | 50.00 | 37,450 | | |
| 66 | | Sound Isolator Ceiling - (add GWB) | 29,800 | SF | 40.00 | 1,192,000 | | |
| 67 | | VBC-12 Vertical Blade Ceiling | 4,225 | SF | 40.00 | 169,000 | | |
| 68 | | Exposed Ceiling Painted | 72,968 | SF | 2.00 | 145,936 | | |
| 69 | | Exposed coming rainted Exposed painted structure at Gymnasium | 12,215 | SF | 4.00 | 48,860 | | |
| 70 | | Paint GWB Fascia | 2,333 | SF | 3.00 | 6,999 | | |
| 71 | | GWB Soffit | 2,455 | LF | 4.50 | 11,048 | | |
| / 1 | | | 2,455 | LF | 4.50 | 11,040 | | |
| 72 73 | | Exposed painted structure at Student Commons (high area- Noteintumescent at trusses taken with roof construction) | 3,817 | SF | 3.00 | 11,451 | | |
| '3 '4 | | Sub Total : Ceiling Finishes | | | | 4,100,941 | | |
| 75 | | Cab Total . Centing I misnes | | | | 7,100,041 | | |
| 76 | | SUBTOTAL FOR INTERIOR FINISHES | | | | End of Trade | \$ 11,378,705 | |
| 70 77 | | GODI OTAL FOR INTERIOR FINISHES | | | | Life Of Fraue | Ψ 11,376,703 | |
| 77 78 | | | | | | | | |
| | _ | 050,4050 | | | | | | |
| 79 | <u>D</u> | SERVICES | | | | | | |
| 30 | D10 | Elevators & Lifts | | | | | | |
| 81 | | 5,000 # service elevator, 2 stop, Freight | 2 | STOP | 75,000.00 | 150,000 | | |
| 82 | | 3,500 # passenger elevator,4 stop, Passenger | 4 | STOP | 70,000.00 | 280,000 | | |
| 83 | | Elev pit Ladder | 2 | EA | 4,400.00 | 8,800 | | |
| 84 | | Cab finishes- elev #1 | 1 | EA | 25,000.00 | 25,000 | | |
| 85 86 | | Cab finishes- elev #2 | 1 | EA | 30,000.00 | 30,000 | | |
| 87 | | Wall ladder, shops area | 1 | EA EA | 29,000.00 5,500.00 | 29,000 | | |
| 88 | | Ships ladder, elec room Elevator, protect cab finishes | 2 | EA | 5,000.00 | 5,500 10,000 | | |
| 89 | | Elevator, protect cab liftisties | | LA | 3,000.00 | 10,000 | | |
| 90 | | Cub Total - Flouretons 9 1 ifts | | | | 538,300 | | |
| 90 | | Sub Total : Elevators & Lifts | | | | 530,300 | | |
| | | | | | | | | |
| 92 | | SUBTOTAL FOR Elevators & Lifts | | | | End of Trade | \$ 538,300 | |
| 93 | | | | | | | | |
| 94 | D20 | Plumbing | | | | | | |
| 95 | | <u>Equipment</u> | | | | - | | |
| 96 | | Duplex domestic water booster pump with pressure tank | 1 | PKG | 46,000.00 | 46,000 | | |
| 97 | | Chemical injection type pH adjustment system with mixer, injection pumps, and outlet recorder - assume | 1 | SYST | 40,000.00 | 40,000 | | |
| 98 | | Water sourse heat pump type water heaters - 200 gal | 2 | EA | 250,000.00 | 500,000 | | |
| 99 | | Circulation pump | 2 | EA | 3,260.00 | 6,520 | | |
| 00 | | Expansion tank | 1 | EA | 5,400.00 | 5,400 | | |
|)1)2 | | Electric water heater - 10 gal | 2 | EA | 8,200.00 | 16,400 | | |
| | | Elevator sump pump with oil separator and control panel | 2 | EA EA | 6,400.00 | 12,800 | | |
|)3)4 | | Outside grease interceptor - 5000 gal | 1 | EA EA | 120,000.00 | 120,000 | | |
|)4)5 | | Outside grease interceptor - 1000 gal | 3 | EA | 78,000.00 20,000.00 | 78,000 60,000 | | |
|)5)6 | | Recessed grease interceptor Oil separator - 50 gpm | 3 | EA | 14,000.00 | 14,000 | | |
| 06 | | Outside gas / sand / oil interceptor | 2 | EA | 52,000.00 | 104,000 | | |
| | | Duplex air compressor - tank mounted with refrigerated dryer @ Carpentry, | | | | | | |
| 8(| | auto tech, auto body, and marine tech | 2 | PKG | 32,000.00 | 64,000 | | |

Estimate Detail Page 25 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|----------|---|--------------|----------|------------------|------------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | 200011541011 | quantity | - Cinic | Ome i noo | 10141 | Cubtotal Hudos | |
| 09 | Compressed air system @ Dental classrooms | 1 | SYST | 26,000.00 | 26,000 | | |
| 310 | Medical vacuum system @ Dental classrooms | 1 | SYST | 18,600.00 | 18,600 | | |
| 311 | Water filtration system @ Dental classrooms | 1 | SYST | 10,000.00 | 10,000 | | |
| 312 | Hook-up equipment | 1 | LS | 40,000.00 | 40,000 | | |
| 13 | Trook up oquipmont | | | 10,000.00 | 10,000 | | |
| 14 | Piping system | | | | | | |
| 15 | Domestic water / Non-potable water piping systems | 281,500 | GSF | 6.50 | 1,829,750 | | |
| 16 | Domestic water / Non-potable water pipe | 1 | LS | 0.00 | included | | |
| 17 | Domestic water / Non-potable water pipe insulation | 1 | LS | | included | | |
| 18 | Water connection for irrigation system | 1 | LS | | included | | |
| | Valves and specialties (incl. TMV, reduced pressure backflow | | | | | | |
| 19 | preventors, water hammer arrestors, etc.) | 1 | LS | | included | | |
| 20 | Water meter & Incoming water service requirements | 1 | LOC | 11,500.00 | 11,500 | | |
| 21 | Non Freeze Encased Wall Hydrant (Mifab MHY-25) | 14 | EA | 700.00 | 9,800 | | |
| 22 | Sanitary waste and vent piping systems | | | | | | |
| 23 | 6" dia pipe (Cast iron, B&S) / fittings / supports | 20 | LF | 183.25 | 3,665 | | |
| 24 | 4" dia pipe (Cast iron, B&S) / fittings / supports | 3,440 | LF | 134.25 | 461,820 | | |
| 25 | 3" dia pipe (Cast iron, B&S) / fittings / supports | 180 | LF | 112.20 | 20,196 | | |
| 26 | 2" dia pipe (Cast iron, B&S) / fittings / supports | 620 | LF | 90.20 | 55,924 | | |
| 27 | Excavation and backfill @ Under slab sanitary waste and vent pipe | 4,260 | LF | 45.00 | 191,700 | | |
| 28 | Sanitary waste and vent pipe above ground (incl. PD pipe, clean outs, etc.) | 281,500 | GSF | 3.45 | 971,175 | | |
| 29 | Trench drain with grate - 4' length | 30 | EA | 700.00 | 21,000 | | |
| 30 | Floor drain - 4" | 27 | EA | 940.00 | 25,380 | | |
| 31 | Floor drain - 2" | 49 | EA | 720.00 | 35,280 | | |
| 32 | Floor sink - 3" | 2 | EA | 1,530.00 | 3,060 | | |
| 33 | Floor sink - 2" | 18 | EA | 1,350.00 | 24,300 | | |
| 34 | 4" VTR | 12 | EA | 510.00 | 6,120 | | |
| 35 | 3" VTR | 2 | EA | 450.00 | 900 | | |
| 36 | 2" VTR | 3 | EA | 410.00 | 1,230 | | |
| 37 | Storm water piping systems | | | | | | |
| 38 | 18" dia pipe (Cast iron, B&S) / fittings / supports | 490 | LF | 707.01 | 346,435 | | |
| 39 | 12" dia pipe (Cast iron, B&S) / fittings / supports | 90 | LF | 450.88 | 40,579 | | |
| 40 41 | 10" dia pipe (Cast iron, B&S) / fittings / supports | 80 160 | LF LF | 321.04 268.25 | 25,683 | | |
| 42 | 8" dia pipe (Cast iron, B&S) / fittings / supports | 330 | LF LF | 183.25 | 42,920 | | |
| 43 | 6" dia pipe (Cast iron, B&S) / fittings / supports | | LF LF | 45.00 | 60,473 51,750 | | |
| 44 | Excavation and backfill @ Under slab storm water pipe 10" dia pipe (Cast iron, no hub) / fittings / supports | 1,150 190 | LF LF | 309.88 | 51,750 | | |
| 45 | 8" dia pipe (Cast iron, no hub) / fittings / supports | 390 | LF LF | 258.75 | 100,913 | | |
| 46 | 6" dia pipe (Cast iron, no hub) / fittings / supports | 650 | LF | 173.63 | 112,860 | | |
| 47 | 5" dia pipe (Cast iron, no hub) / fittings / supports | 970 | LF LF | 159.00 | 154,230 | | |
| 18 | 4" dia pipe (Cast iron, no hub) / fittings / supports | 1,200 | LF | 126.03 | 151,236 | | |
| 19 | Storm water pipe insulation | 3,400 | LF | 22.40 | 76,160 | | |
| 50 | Clean outs | 1 | LS | 20,000.00 | 20,000 | | |
| 51 | Roof drain 4" dia | 58 | EA | 970.00 | 56,260 | | |
| 52 | Roof drain 6" dia | 32 | EA | 1,260.00 | 40,320 | | |
| 53 | Natural gas piping systems | " | | .,250.00 | .5,020 | | |
| 54 | 2" dia pipe (Black steel, sch-40) / fittings / supports | 300 | LF | 83.07 | 24,921 | | |
| 55 | Painting piping | 300 | LF | 6.00 | 1,800 | | |
| 56 | 2" Maxon valve - assume | 2 | EA | 6,150.00 | 12,300 | | |

Estimate Detail Page 26 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| 60% Construction Documents Estimate - RECON | | | | | | | | | |
|---|---|---------------|------|---------------|-------------|-----------------|------------------|--|--|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | | |
| | | | | | Area of New | 281,500 GSF | | | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | | |
| | | | | | | | | | |
| 157 | Gas meter / Regulator | 2 | SET | | by Other | | | | |
| 358 | Connection to water heater with pressure regulator and shut-off valve | 2 | EA | 2,400.00 | 4,800 | | | | |
| 859 | Emergency gas shut-off system (incl. control panel with pushbutton and keyed reset) | 2 | SYST | 12,000.00 | 24,000 | | | | |
| 60 | Connections with kitchen equipment (incl. assoc. pipe, valves, etc.) | 1 | LS | 30,000.00 | 30,000 | | | | |
| 361 | Compressed air piping system @ Carpentry, auto tech, auto body, and marine tech | | | | | | | | |
| 362 | 1-1/4" dia pipe (Copper-L) / fittings / supports | 820 | LF | 59.85 | 49,077 | | | | |
| 63 | 1" dia pipe (Copper-L) / fittings / supports | 520 | LF | 46.23 | 24,040 | | | | |
| 64 | 3/4" dia pipe (Copper-L) / fittings / supports | 320 | LF | 37.58 | 12,026 | | | | |
| 365 | 1/2" dia pipe (Copper-L) / fittings / supports | 800 | LF | 31.63 | 25,304 | | | | |
| 66 | 1/2" hose reel | 38 | EA | 800.00 | 30,400 | | | | |
| 367 | Valves and specialties @ Compressed air piping system - assume | 1 | LS | 10,000.00 | 10,000 | | | | |
| 68 | Acid waste and vent piping systems - assume | 281,500 | GSF | 0.39 | 108,378 | | | | |
| 69 | Compressed air and vacuum piping system @ Dental | 1 | LS | 20,000.00 | 20,000 | | | | |
| 70 | Plumbing connections @ Cosmetology fixtures | 1 | LS | 8,000.00 | 8,000 | | | | |
| 71 | Plumbing connections@ Laundry | 1 | LS | 1,600.00 | 1,600 | | | | |
| 72 | Kitchen plumbing and connections | 1 | LS | 50,000.00 | 50,000 | | | | |
| 73 | | | | | | | | | |
| 74 | Plumbing fixtures | | | | | | | | |
| 75 | P-1 - Water closet - wall mounted | 105 | EA | 2,140.00 | 224,700 | | | | |
| 76 | P-2 - Lavatory - wall mounted | 47 | EA | 2,060.00 | 96,820 | | | | |
| 377 | P-3 - Lavatory - faucet and connections only | 45 | EA | 1,250.00 | 56,250 | | | | |
| 378 | P-4 - Drinking fountain (Halsey Taylor HTHB-HVRGRN8BL-WF) | 11 | EA | 6,580.00 | 72,380 | | | | |
| 379 | P-5 - Mop service basin | 2 | EA | 2,000.00 | 4,000 | | | | |
| 880 | P-6 - Service sink | 2 | EA | 1,940.00 | 3,880 | | | | |
| 81 | P-7 - Classroom sink | 10 | EA | 2,740.00 | 27,400 | | | | |
| 82 | P-10 - General use sink | 45 | EA | 2,740.00 | 123,300 | | | | |
| 83 | P-11 - Science room sink - install only | 38 | EA | 880.00 | 33,440 | | | | |
| 884 | P-12 - Emergency eye wash station with mixing valve (Guardian GBF1735E | 4 | EA | 4,650.00 | 18,600 | | | | |
| 85 | P-12X - Emergency safety station with mixing valve (Guardian GB2172) | 5 | EA | 8,020.00 | 40,100 | | | | |
| 86 | P-13 - Emergency shower station with mixing valve (Guardian 1950P) | 11 | EA | 3,200.00 | 35,200 | | | | |
| 87 | P-15 - Shower - trim only | 15 | EA | 1,780.00 | 26,700 | | | | |
| 88 | B-16 - Semi-circular wash fountain (Bradley WF-2704) | 6 | EA | 16,100.00 | 96,600 | | | | |
| 89 | B-17 - Circular wash fountain (Bradley WF-2708) | 2 | EA | 15,400.00 | 30,800 | | | | |
| 90 | P-18 - Urinal - wall mounted | 7 | EA | 1,800.00 | 12,600 | | | | |
| 91 | Wall carrier @ Water closet | 105 | EA | 1,280.00 | 134,400 | | | | |
| 92 | Wall carrier @ Lavatory | 47 | EA | 850.00 | 39,950 | | | | |
| 93 | Wall carrier @ Urinal | 7 | EA | 850.00 | 5,950 | | | | |
| 94 | Fixture rough-in | 355 | EA | 700.00 | 248,500 | | | | |
| 95 | Plumbing fixtures (incl. rough-in) not shown - assume | 1 | LS | 100,000.00 | 100,000 | | | | |
| 96 | Radon system, level 01, as required | 152,000 | sf | 0.87 | 132,240 | | | | |
| 97 | · | · | | | | | | | |
| 198 | Other | 281,500 | GSF | 1.20 | 337,800 | | | | |
| 99 | Make-up water requirements (Mechanical room) | 1 | LS | | included | | | | |
| 00 | Access door | 1 | LS | | included | | | | |
| 001 | Flex pipe extension joints | 1 | LS | | included | | | | |
| 902 | Vibration isolation | 1 | LS | | included | | | | |
| 103 | Penetrations and sleeves | 1 | LS | | included | | | | |
| 904 | Core drill, patching, fire stopping | <u>.</u> 1 | LS | | included | | | | |

Estimate Detail Page 27 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|----|----|--|----------|------|---------------|--------------|-----------------|------------------|
| | | | | | | Auga of Navy | , | |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 15 | | Clean, flush and test | 1 | LS | | included | | |
| 06 | | Disinfection | 1 | LS | | included | | |
| 07 | | System validate / Certification | 1 | LS | | included | | |
| 08 | | Equipment handling and material distribution | 1 | LS | | included | | |
|)9 | | System ID / Valve tags | 1 | LS | | included | | |
| 0 | | Shop co-ordination drawings | 1 | LS | | included | | |
| 1 | | Seismic restraints and pipe seismic joints (flex pipe extension joints) | 1 | LS | | included | | |
| 2 | | Equipment and pipe supports | 1 | LS | | included | | |
| 3 | | Coordination with other trades | 1 | LS | | included | | |
| 4 | | | | | | | | |
| 5 | | Sub Total : Plumbing | | | | 8,511,470 | | |
| 6 | | | | | | | | |
| 17 | | SUBTOTAL FOR Plumbing | | | | End of Trade | \$ 8,511,470 | |
| 8 | | | | | | | | |
| | 30 | HVAC | | | | | | |
| 20 | | HVAC | | | | | | |
| 11 | | Equipment | | | | | | |
| 2 | | Split type air source heat pump unit | | | | | | |
| !3 | | ERU-1 - 3000 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA006UA) | 1 | EA | 45,200.00 | 45,200 | | |
| 24 | | ERU-2 - 14500 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA030UA) | 1 | EA | 199,600.00 | 199,600 | | |
| 25 | | ERU-3 - 9100 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA021UA) | 1 | EA | 132,450.00 | 132,450 | | |
| 26 | | ERU-4 - 3500 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA008UA) | 1 | EA | 52,200.00 | 52,200 | | |
| 27 | | ERU-6 - 11000 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA030UA) | 1 | EA | 158,500.00 | 158,500 | | |
| 28 | | ERU-12 - 2400 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA006UA) | 1 | EA | 38,000.00 | 38,000 | | |
| 29 | | ERU-13 - 2600 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA006UA) | 1 | EA | 45,200.00 | 45,200 | | |
| 30 | | ERU-14 - 3200 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA008UA) | 1 | EA | 48,600.00 | 48,600 | | |
| 31 | | ERU-15 - 3400 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA008UA) | 1 | EA | 51,200.00 | 51,200 | | |
| 32 | | ERU-16 - 5000 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA012UA) | 1 | EA | 74,000.00 | 74,000 | | |
| 3 | | ERU-17 - 2400 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA006UA) | 1 | EA | 38,000.00 | 38,000 | | |
| 34 | | ERU-18 - 2400 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane CSAA006UA) | 1 | EA | 38,000.00 | 38,000 | | |
| 15 | | Condensate pump @ Split type air source heat pump unit | 12 | ea | 480.00 | 5,760 | | |
| 36 | | Drain pan with drain pan level sensors @ Split type air source heat pump unit | 12 | ea | 755.00 | 9,060 | | |
| 7 | | Split type air source heat pump outdoor section | | | | | | |
| 38 | | ERU-1 - 216 mbh cooling, 243 mbh heating (Trane TUHYE2164BN40AN) | 1 | EA | 54,800.00 | 54,800 | | |

Estimate Detail Page 28 of 68



Milford, MA 02038

09/26/2024

| | 60% Construction | | | | | | ESTIMATE DETAIL |
|------------|--|----------|------|---------------|-------------|-----------------|------------------|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 39 | ERU-2A, 2B - 336 mbh cooling, 338 mbh heating (Trane TUHYE3364BN40AN) | 2 | EA | 84,680.00 | 169,360 | | |
| 140 | ERU-3A, 3B - 216 mbh cooling, 243 mbh heating (Trane TUHYE2164BN40AN) | 2 | EA | 54,800.00 | 109,600 | | |
| 41 | ERU-4 - 192 mbh cooling, 216 mbh heating (Trane TUHYE1924BN40AN) | 1 | EA | 49,600.00 | 49,600 | | |
| 42 | ERU-6A, 6B - 312 mbh cooling, 350 mbh heating (Trane TUHYE3124BN40AN) | 2 | EA | 78,840.00 | 157,680 | | |
| 143 | ERU-12 - 144 mbh cooling, 160 mbh heating (Trane TUHYE1444AN40AN) | 1 | EA | 36,600.00 | 36,600 | | |
| 44 | ERU-13 - 144 mbh cooling, 160 mbh heating (Trane TUHYE1444AN40AN) | 1 | EA | 36,600.00 | 36,600 | | |
| 145 | ERU-14 - 216 mbh cooling, 243 mbh heating (Trane TUHYE2164BN40AN) | 1 | EA | 54,800.00 | 54,800 | | |
| 146 | ERU-15 - 216 mbh cooling, 243 mbh heating (Trane TUHYE2164BN40AN) | 1 | EA | 54,800.00 | 54,800 | | |
| 47 | ERU-16 - 264 mbh cooling, 296 mbh heating (Trane TUHYE2644BN40AN) | 1 | EA | 70,000.00 | 70,000 | | |
| 48 | ERU-17 - 144 mbh cooling, 160 mbh heating (Trane TUHYE1444AN40AN) | 1 | EA | 36,600.00 | 36,600 | | |
| 149 | ERU-18 - 144 mbh cooling, 160 mbh heating (Trane TUHYE1444AN40AN) | 1 | EA | 36,600.00 | 36,600 | | |
| 950 951 | Refrigerant charge Packaged rooftop air source heat pump unit | 1,136 | LBS | 70.00 | 79,520 | | |
| 52 | ERU-5 - 4500 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OADG020C3) | 1 | EA | 82,200.00 | 82,200 | | |
| 53 | ERU-7 - 7400 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OANE420A4) | 1 | EA | 131,700.00 | 131,700 | | |
| 54 | ERU-8 - 6600 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OANE360A4) | 1 | EA | 117,300.00 | 117,300 | | |
| 55 | ERU-9 - 9000 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OANE540A4) | 1 | EA | 148,300.00 | 148,300 | | |
| 56 | ERU-10 - 5500 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OAKE300A4) | 1 | EA | 97,300.00 | 97,300 | | |
| 57 | ERU-11 - 4700 cfm, cooling coil, heating coil, auxiliary electric heating coil, enthalpy wheel, MERV 8/15 filter (Trane Horizon-OADG020C3) | 1 | EA | 85,200.00 | 85,200 | | |
| 58 | VRF indoor unit | | | | | | |
| 59 | VRF indoor unit (ceiling cassette) - 5000 btu/h cooling, 5600 btu/h heating (Mitsubishi PLFY-P05NFMU-ER1.TH) | 134 | EA | 4,580.00 | 613,720 | | |
| 60 | VRF indoor unit (ceiling cassette) - 5000 btu/h cooling, 5600 btu/h heating (Mitsubishi PLFY-P05NFMU-E) | 2 | EA | 4,550.00 | 9,100 | | |
| 61 | VRF indoor unit (ceiling cassette) - 6000 btu/h cooling, 6700 btu/h heating (Mitsubishi PLFY-P06NFMU-ER1.TH) | 1 | EA | 4,620.00 | 4,620 | | |
| 62 | VRF indoor unit (ceiling cassette) - 8000 btu/h cooling, 9000 btu/h heating (Mitsubishi PLFY-P08NFMU-ER1.TH) | 54 | EA | 4,690.00 | 253,260 | | |
| 63 | VRF indoor unit (ceiling cassette) - 12000 btu/h cooling, 13500 btu/h heating (Mitsubishi PLFY-P12NFMU-ER1.TH) | 61 | EA | 4,820.00 | 294,020 | | |
| 64 | VRF indoor unit (ceiling cassette) - 15000 btu/h cooling, 17000 btu/h heating (Mitsubishi PLFY-P15NFMU-ER1.TH) | 2 | EA | 4,950.00 | 9,900 | | |

Estimate Detail Page 29 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|--|----------|------|-------------------|-------------|-----------------|------------------|
| | INDIA GONOMICO MONTO | | | BOILD IN CONTRACT | Area of New | 281,500 GSF | MEN CONCINCOTION |
| +++ | Provide the s | 0 | 1114 | Unit Date | | · | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 65 | VRF indoor unit (ceiling cassette) - 18000 btu/h cooling, 20000 btu/h heating (Mitsubishi PLFY-P18NFMU-ER1.TH) | 1 | EA | 5,590.00 | 5,590 | | |
| 66 | VRF indoor unit (ceiling-concealed ducted) - 6000 btu/h cooling, 6700 btu/h heating (Mitsubishi PEFY-P06NMAU-E4) | 1 | EA | 5,030.00 | 5,030 | | |
| 67 | VRF indoor unit (ceiling-concealed ducted) - 12000 btu/h cooling, 13500 btu/h heating (Mitsubishi PEFY-P12NMAU-E4) | 1 | EA | 5,260.00 | 5,260 | | |
| 68 | VRF indoor unit (ceiling-concealed ducted) - 15000 btu/h cooling, 17000 btu/h heating (Mitsubishi PEFY-P15NMAU-E4) | 3 | EA | 5,490.00 | 16,470 | | |
| 69 | VRF indoor unit (ceiling-concealed ducted) - 18000 btu/h cooling, 20000 btu/h heating (Mitsubishi PEFY-P18NMAU-E4) | 1 | EA | 5,620.00 | 5,620 | | |
| 70 | VRF indoor unit (ceiling-concealed ducted) - 24000 btu/h cooling, 27000 btu/h heating (Mitsubishi PEFY-P24NMAU-E4) | 3 | EA | 5,840.00 | 17,520 | | |
| 71 | VRF indoor unit (ceiling-concealed ducted) - 27000 btu/h cooling, 30000 btu/h heating (Mitsubishi PEFY-P27NMAU-E4) | 1 | EA | 6,290.00 | 6,290 | | |
| 72 | VRF indoor unit (ceiling-concealed ducted) - 30000 btu/h cooling, 34000 btu/h heating (Mitsubishi PEFY-P30NMAU-E4) | 1 | EA | 6,520.00 | 6,520 | | |
| 73 | VRF indoor unit (ceiling-concealed ducted) - 48000 btu/h cooling, 54000 btu/h heating (Mitsubishi PEFY-P48NMAU-E4) | 12 | EA | 7,500.00 | 90,000 | | |
| 74 | VRF indoor unit (ceiling-concealed ducted) - 54000 btu/h cooling, 60000 btu/h heating (Mitsubishi PEFY-P54NMAU-E4) | 1 | EA | 7,910.00 | 7,910 | | |
| 75 | Condensate pump @ VRF indoor unit | 279 | ea | 480.00 | 133,920 | | |
| 76 | Drain pan with drain pan level sensors @ VRF indoor unit | 279 | ea | 755.00 | 210,645 | | |
| 77 | Branch circuit controller | | | | | | |
| 78 | Branch circuit controller - 16 ports | 7 | EA | 18,080.00 | 126,560 | | |
| 79 | Branch circuit controller - 12 ports | 8 | EA | 15,250.00 | 122,000 | | |
| 30 | Branch circuit controller - 8 ports | 2 | EA | 12,340.00 | 24,680 | | |
| 31 | Branch circuit controller - 4 ports | 2 | EA | 9,680.00 | 19,360 | | |
| 32 | Condensate pump @ Branch circuit controller | 19 | ea | 480.00 | 9,120 | | |
| 33 | Drain pan with drain pan level sensors @ Branch circuit controller VRF outdoor unit | 19 | ea | 755.00 | 14,345 | | |
| 35 | VRF outdoor unit - 144000 btu/h cooling, 160000 btu/h heating (Mitsubishi PURY-HP144TSNU-A1) | 2 | EA | 53,240.00 | 106,480 | | |
| 86 | VRF outdoor unit - 240000 btu/h cooling, 270000 btu/h heating (Mitsubishi PURY-HP240TSNU-A1) | 1 | EA | 67,570.00 | 67,570 | | |
| 87 | VRF outdoor unit - 312000 btu/h cooling, 350000 btu/h heating (Mitsubishi PURY-EP312TSNU-A1) | 1 | EA | 96,100.00 | 96,100 | | |
| 38 | VRF outdoor unit - 72000 btu/h cooling, 80000 btu/h heating (Mitsubishi PURY-HP72TNU-A1) | 1 | EA | 28,730.00 | 28,730 | | |
| 39 | VRF outdoor unit - 168000 btu/h cooling, 188000 btu/h heating (Mitsubishi PURY-EP168TNU-A1) | 4 | EA | 53,640.00 | 214,560 | | |
| 90 | VRF outdoor unit - 216000 btu/h cooling, 243000 btu/h heating (Mitsubishi PURY-EP216TSNU-A1) | 2 | EA | 68,570.00 | 137,140 | | |
| 91 | VRF outdoor unit - 264000 btu/h cooling, 295000 btu/h heating (Mitsubishi PURY-EP264TSNU-A1) | 1 | EA | 74,160.00 | 74,160 | | |
| 92 | VRF outdoor unit - 120000 btu/h cooling, 135000 btu/h heating (Mitsubishi PURY-HP120TNU-A1) | 3 | EA | 34,390.00 | 103,170 | | |
| 93 | VRF outdoor unit - 336000 btu/h cooling, 378000 btu/h heating (Mitsubishi PURY-EP336TSNU-A1) | 1 | EA | 110,460.00 | 110,460 | | |
| 94 | VRF outdoor unit - 96000 btu/h cooling, 108000 btu/h heating (Mitsubishi PURY-HP96TNU-A1) | 1 | EA | 31,010.00 | 31,010 | | |

Estimate Detail Page 30 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| Description Refrigerant charge Ductless split-type air conditioner Ductless split-type air conditioner - 12 mbh cooling, with condensate drain pump (Mitsubishi PKA-A12LA1 / PUY-A12NKA7) | Quantity | Unit | BUILDING AREA Unit Price | Area of New Total \$ | 281,500 GSF 281,500 GSF | NEW CONSTRUCTION |
|--|--|---|--|--|---|--|
| Refrigerant charge Ductless split-type air conditioner Ductless split-type air conditioner - 12 mbh cooling, with condensate | | Unit | Unit Price | | , | |
| Refrigerant charge Ductless split-type air conditioner Ductless split-type air conditioner - 12 mbh cooling, with condensate | | Unit | Unit Price | Total \$ | 0.14.4.1= | |
| Ductless split-type air conditioner Ductless split-type air conditioner - 12 mbh cooling, with condensate | 1,024 | | | + | Subtotal Trades | |
| Ductless split-type air conditioner Ductless split-type air conditioner - 12 mbh cooling, with condensate | 1,024 | | | | | |
| Ductless split-type air conditioner - 12 mbh cooling, with condensate | | LBS | 70.00 | 71,680 | | |
| | | | | | | |
| urani punip (witsubishi i to-A izLA i / i O i-A izwita i) | 12 | SET | 7,450.00 | 89,400 | | |
| Condensate pump @ SDuctless split-type air conditioner | 12 | ea | 480.00 | 5,760 | | |
| Drain pan with drain pan level sensors @ Ductless split-type air conditioner | 12 | ea | 755.00 | 9,060 | | |
| Exhaust fan | | | | | | |
| EF-1, 3 (dishwasher) - 600 cfm (Greenheck GB-099) | 2 | EA | 2,300.00 | 4,600 | | |
| EF-2, 4, 5 (kitchen hood) | 3 | EA | 6,400.00 | 19,200 | | |
| EF-6, 7, 8 - inline | 3 | EA | 3,500.00 | 10,500 | | |
| EF (dryer vent) - inline | 1 | EA | 2,400.00 | 2,400 | | |
| Prefabricated roof curb @ Roof mounted fans | 5 | EA | 940.00 | 4,700 | | |
| Make-up air unit MAU-1 (Greenheck MSX-P116-H22-MF) | 1 | EA | 38,000.00 | 38,000 | | |
| | _ | | | | | |
| , | | | | | | |
| , , | | | | | | |
| | | | , | , | | |
| , , | | | | | | |
| , , | | | | | | |
| · · · · · · · · · · · · · · · · · · · | | | | | | |
| , | · · | | | - | | |
| , , | | | | | | |
| , | · · | | | | | |
| , , | · · | | | | | |
| | · · | | | | | |
| y y | 1 | | | | | |
| Equipment not snown - assume | | | 200,000.00 | 200,000 | | |
| Hook-up equipment | | | | | | |
| 1 1 1 | 12 | EA | 920.00 | 11.040 | | |
| | 15 | EA | 950.00 | 14,250 | | |
| | | | | | | |
| Hook-up VRF outdoor unit | 17 | EA | 950.00 | 16,150 | | |
| Hook-up ductless split-type air conditioner | 12 | SET | 1,720.00 | 20,640 | | |
| Hook-up branch circuit controller - 16 ports | 7 | EA | 4,640.00 | 32,480 | | |
| Hook-up branch circuit controller - 12 ports | 8 | EA | 3,480.00 | 27,840 | | |
| Hook-up branch circuit controller - 8 ports | 2 | EA | 2,320.00 | 4,640 | | |
| Hook-up branch circuit controller - 4 ports | 2 | EA | 1,160.00 | 2,320 | | |
| Hook-up condensate drain pump | 322 | EA | 120.00 | 38,640 | | |
| | | | | | | |
| Piping system | | | | | | |
| 0 11 (| , | | | | | |
| , , | | | | | | |
| , | 328 | | | | | |
| Valves and specialties | 1 | LS | 60,000.00 | 60,000 | | |
| | | | | | | |
| · · · · · · · · · · · · · · · · · · · | 100 : | | 45 | | | |
| Galvanized steel duct Aluminum ductwork | 182,480 120 | LBS | 18.75 l | 3,421,500 | | |
| | Electric unit heater and cabinet unit heater ECUH-1 - 8 kw (Qmark EFQ8008) ECUH-2 - 3 kw (Qmark EFF4004) ECUH-3 - 4 kw (Qmark EFF4008) ECUH-4 - 2 kw (Qmark EFF4008) ECUH-5 - 4.8 kw (Qmark AWH4508F) ECUH-6 - 1 kw (Qmark CWH1101DSF) ECUH-7 - 1.5 kw (Qmark CWH1151DSF) ECUH-8 - 4 kw (Qmark AWH4408F) HUH-1 - 4.685 kw (Qmark MWUH7504) HUH-2 - 3.123 kw (Qmark MWUH5004) Vehicle exhaust ventilation system Dust collector with 66 gallon drum access @ Woodworking Equipment hot shown - assume Hook-up equipment Hook-up split type air source heat pump unit Hook-up vRF indoor unit Hook-up VRF outdoor unit Hook-up branch circuit controller - 16 ports Hook-up branch circuit controller - 12 ports Hook-up branch circuit controller - 2 ports Hook-up branch circuit controller - 4 ports Hook-up condensate drain pump | Electric unit heater and cabinet unit heater ECUH-1 - 8 kw (Qmark EFC8008) ECUH-2 - 3 kw (Qmark EFF4004) ECUH-3 - 4 kw (Qmark EFF4008) 3 ECUH-4 - 2 kw (Qmark EFF4008) 3 ECUH-5 - 4.8 kw (Qmark AWH4508F) ECUH-5 - 4.8 kw (Qmark CWH1101DSF) ECUH-7 - 1.5 kw (Qmark CWH1101DSF) ECUH-8 - 4 kw (Qmark AWH4408F) HUH-1 - 4.685 kw (Qmark MWUH7504) HUH-2 - 3.123 kw (Qmark MWUH7504) Vehicle exhaust ventilation system Dust collector with 66 gallon drum access @ Woodworking Equipment hot shown - assume Hook-up split type air source heat pump unit Hook-up split type air source heat pump outdoor section 15 Hook-up VRF indoor unit Hook-up VRF outdoor unit 17 Hook-up branch circuit controller - 16 ports Hook-up branch circuit controller - 12 ports Hook-up branch circuit controller - 12 ports Hook-up branch circuit controller - 4 ports Piping system Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (branch controller - outdoor unit) Air side system | Electric unit heater and cabinet unit heater ECUH-1 - 8 kw (Qmark EFG8008) 6 EA ECUH-2 - 3 kw (Qmark EFF4008) 5 EA ECUH-3 - 4 kw (Qmark EFF4008) 6 ECUH-5 - 4.8 kw (Qmark EFF4008) 6 ECUH-5 - 4.8 kw (Qmark EFF4008) 7 ECUH-6 - 1 kw (Qmark CWH1101DSF) 8 EA ECUH-7 - 1.5 kw (Qmark CWH1151DSF) 8 EA ECUH-8 - 4 kw (Qmark CWH1151DSF) 1 EA ECUH-8 - 4 kw (Qmark AWH4408F) 4 EA HUH-1 - 4.685 kw (Qmark MWUH7504) 1 EA Vehicle exhaust ventilation system 1 SYST Dust collector with 66 gallon drum access @ Woodworking 1 LS Hook-up equipment Hook-up split type air source heat pump unit 12 EA Hook-up yRF indoor unit 17 EA Hook-up VRF indoor unit 17 EA Hook-up VRF outdoor unit 17 EA Hook-up branch circuit controller - 16 ports Hook-up branch circuit controller - 16 ports Hook-up branch circuit controller - 18 ports Hook-up branch circuit controller - 19 ports Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Refrigerant pipe with insulation (indoor unit - branch controller) Condensate drain with insulation (30' for each unit - assume) Air side system | Electric unit heater and cabinet unit heater ECUH-1 - 8 kw (Qmark EFG8008) | Electric unit heater and cabinet unit heater ECUH-1 - 8 kw (Qmark EFQ8008) 6 EA | Electric unit heater and cabinet unit heater |

Estimate Detail Page 31 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | 60% Construction | n Documents Es | imate - RE | CON | Г | 1 | ESTIMATE DETAIL |
|------|---|----------------|------------|---------------|-------------|-----------------|------------------|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 043 | Black iron duct @ Kitchen exhaust hood | 7,200 | LBS | 22.50 | 162,000 | | |
| 044 | Duct insulation / Acoustical lining | 141,930 | SF | 6.00 | 851,580 | | |
| 045 | Duct insulation @ Kitchen exhaust | 1,165 | SF | 20.75 | 24,174 | | |
| 046 | Air devices | 558 | EA | 240.00 | 133,920 | | |
| 047 | Linear diffuser with plenum | 108 | LF | 185.00 | 19,980 | | |
| 048 | Volume damper | 492 | EA | 145.00 | 71,340 | | |
| 049 | Fire damper (20 ea) | 47 | SF | 400.00 | 18,800 | | |
| 050 | Demand control ventilation damper | 177 | EA | 1,320.00 | 233,640 | | |
| 051 | Kitchen hoods with fire suppression | 3 | EA | 36,000.00 | 108,000 | | |
| 052 | Roof intake and relief vent GV-1 - furnish with welded aluminum curb and motorized damper (Greenheck GRSR-24) | 7 | EA | 7,200.00 | 50,400 | | |
| 053 | Roof intake and relief vent RI-1 - furnish with welded aluminum curb and motorized damper (Greenheck GRSI-24) | 7 | EA | 7,200.00 | 50,400 | | |
| 054 | Sound attenuators | 179,900 | CFM | 0.41 | 73,759 | | |
| 055 | Gooseneck @ Dryer vent | 173,300 | EA | 850.00 | 850 | | |
| 056 | Wall cap @ Dryer vent | 1 | EA | 620.00 | 620 | | |
| 057 | Flue with insulation @ High-efficiency gas-fired tank type water heaters | 1 | LS | 7,500.00 | 7,500 | | |
| 058 | Flexible duct connections | 1 | LS | 6,000.00 | 6,000 | | |
| 059 | Flexible connections @ Equipment | 1 | LS | 8,000.00 | 8,000 | | |
| 060 | Air side system not shown (incl. ductwork, duct insulation, air devices, dampers, etc.) - assume | 1 | LS | 400,000.00 | 400,000 | | |
| 061 | Louvers | 1 | LS | | by GC | | |
| 062 | Louveis | ' | LO | | by 00 | | |
| 1063 | System controls | 281,500 | GSF | 9.35 | 2,632,025 | | |
| 064 | Split type air source heat pump unit | 12 | EA | 0.00 | included | | |
| 065 | Split type air source heat pump outdoor section | 15 | EA | | included | | |
| 1066 | Packaged rooftop air source heat pump unit | 6 | EA | | included | | |
| 1067 | VRF indoor unit | 279 | EA | | included | | |
| 1068 | VRF outdoor unit | 17 | EA | | included | | |
| 069 | Ductless split-type air conditioner | 12 | SET | | included | | |
| 1070 | Branch circuit controller - 16 ports | 7 | EA | | included | | |
| 1071 | Branch circuit controller - 12 ports | 8 | EA | | included | | |
| 1072 | Branch circuit controller - 8 ports | 2 | EA | | included | | |
| 1073 | Branch circuit controller - 4 ports | 2 | EA | | included | | |
| 1074 | Condensate drain pump | 322 | EA | | included | | |
| 075 | Exhaust fan | 9 | EA | | included | | |
| 1076 | Make-up air unit | 1 | EA | | included | | |
| 077 | Electric unit heater and cabinet unit heater | 35 | EA | | included | | |
| 078 | Vehicle exhaust ventilation system | 1 | SYST | | included | | |
| 1079 | Dust collector with 66 gallon drum access @ Woodworking | 1 | EA | | included | | |
| 080 | Equipment hot shown - assume | 1 1 | LS | | included | | |
| 081 | Dampers (MD, FSD) - assume | 1 | LS | | included | | |
| 082 | Plumbing equipment control requirements | 1 | LS | | included | | |
| 083 | Control panels (incl. BMS panels) | 1 1 | LS | | included | | |
| 084 | Sensors, thermostats, switches | 1 | LS | | included | | |
| 1085 | · | 1 | LS | | included | | |
| 1085 | Programming labor for integrated points | 1 | LS | | included | | |
| 1086 | LV Wiring and 120 V requirements | | Lo | | included | | |
| 1087 | Townson (IN/AC | 204 500 | CCE | 0.40 | 110.000 | | |
| 1088 | Temporary HVAC | 281,500 | GSF | 0.40 | 112,600 | | |
| 1009 | | I | 1 | | I | 1 | |

Estimate Detail Page 32 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | | | 1 | | | ESTIMATE DETAIL |
|--|-----|---|----------|-----------|---------------------------------------|----------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 90 | | Other | 281,500 | GSF | 6.75 | 1,900,125 | | |
| 91 | | Access doors | 1 | LS | | included | | |
| 92 | | Vibration isolation / Seismic | 1 | LS | | included | | |
| 93 | | Penetrations and sleeves | 1 | LS | | included | | |
| 94 | | Core drill, patching, fire stopping | 1 | LS | | included | | |
| 95 | | Test and balance | 1 | LS | | included | | |
|)96)97 | | Clean, flush and test (piping system) | • | LS | | included | | |
|)97)98 | | System start-up / Commissioning | 1 | LS | | included | | |
| 198 199 | | Rigging | 1 | LS LS | | included | | |
| 00 | | Equipment handling and material distribution System ID / Valve tags | 1 | LS | | included | | |
| 01 | | System to / valve tags Shop co-ordination drawings | 1 | LS | | included included | | |
| 02 | | O&M manuals | 1 | LS | | included | | |
| 102 | | Equipment, duct and pipe supports | 1 | LS | | included | | |
| 103 | | Coordination with other trades | 1 | LS | | included | | |
| 105 | | Ood unfation with other trades | 1 | LO | | included | | |
| 06 | | | | | | | | |
| 07 | | Sub Total : HVAC | | | | 20,584,688 | | |
| 08 | | | | | | | | |
| 09 | | SUBTOTAL FOR HVAC | | | | End of Trade | \$ 20,584,688 | |
| 110 | | | | | | | | |
| 111 | D40 | Fire Protection | | | | | | |
| 112 | | 21000 Fire Protection | | | | | | |
| 113 | | Equipment | | | | | | |
| 114 | | Fire pump with controller | 1 | EA | 110,000.00 | 110,000 | | |
| 115 | | Jockey pump with controller | 1 | EA | | included | | |
| 116 | | 71 1 | | | | | | |
| 117 | | Wet sprinkler system | | | | | | |
| 118 | | 6" dia pipe (Black steel, Sch-40) / fittings / supports | 1,730 | LF | 179.09 | 309,826 | | |
| 119 | | 4" dia pipe (Black steel, Sch-40) / fittings / supports | 3,760 | LF | 110.25 | 414,540 | | |
| 120 | | 3" dia pipe (Black steel, Sch-40) / fittings / supports | 1,010 | LF | 91.75 | 92,668 | | |
| 21 | | 2-1/2" dia pipe (Black steel, Sch-40) / fittings / supports | 1,870 | LF | 70.02 | 130,937 | | |
| 122 | | | 3,430 | LF | 53.69 | 184,157 | | |
| 23 | | 2" dia pipe (Black steel, Sch-40) / fittings / supports | | LF | 39.62 | | | |
| 23 24 | | 1-1/2" dia pipe (Black steel, Sch-40) / fittings / supports | 2,410 | | 39.62 | 95,484 | | |
| 25 | | 1-1/4" dia pipe (Black steel, Sch-40) / fittings / supports | 2,280 | LF LF | | 82,148 | | |
| | | 1" dia pipe (Black steel, Sch-40) / fittings / supports | 21,880 | | 25.45 | 556,846 | | |
| 26 | | Concealed sprinkler head | 1,767 | EA | 95.00 | 167,865 | | |
| 27 | | Dry type sprinkler head | 2 | EA | 190.00 | 380 | | |
| | | Upright sprinkler head | 708 | EA | 90.00 | 63,720 | | |
| | | 2-1/2" Fire hose valves | 2 | EA | 1,050.00 | 2,100 | | |
| 29 | | | | | 11,080.00 | 11,080 | | |
| 29 30 | | 6" Double check detector assembly | 1 | EA | · · · · · · · · · · · · · · · · · · · | | | |
| 29 30 31 | | | 1 | LOC | 8,000.00 | 8,000 | | |
| 29 30 31 | | 6" Double check detector assembly | 1 | LOC EA | · · · · · · · · · · · · · · · · · · · | 8,000 5,430 | | |
| 129 130 131 132 | | 6" Double check detector assembly 6" dia Incoming water service requirements | 1 | LOC | 8,000.00 | | | |
| 128 129 130 131 132 133 | | 6" Double check detector assembly 6" dia Incoming water service requirements 6" Flow meter - assume | 1 | LOC EA | 8,000.00 5,430.00 | 5,430 | | |

Estimate Detail Page 33 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | | | | | | | | ESTIMATE DETAIL |
|------------|-----|----------|---|----------|------|---------------------------------------|--------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 136 | | | 6" Check valve | 5 | EA | 1,790.00 | 8,950 | | |
| 137 | | | 6" ZCVA | 3 | EA | 2,800.00 | 8,400 | | |
| 138 | | | 4" FCVA | 7 | EA | 2,350.00 | 16,450 | | |
| 139 | | | Flow switch | 3 | EA | 520.00 | 1,560 | | |
| 140 | | | Pressure gauge | 6 | EA | 200.00 | 1,200 | | |
| 141 | | | Fire pump test header | 1 | EA | 5,100.00 | 5,100 | | |
| 142 | | | 4" Storz type fire department connection | 2 | EA | 2,080.00 | 4,160 | | |
| 143 | | | Valves and specialties not shown - assume | 1 | LS | 10,000.00 | 10,000 | | |
| 144 | | | Locked storage fire department cabinet - assume | 1 | EA | 7,480.00 | 7,480 | | |
| 145 | | | | | | | | | |
| 146 | | | Other | 281,500 | GSF | 0.80 | 225,200 | | |
| 147 | | | Temporary standpipe and loop | 1 | LS | | included | | |
| 148 | | | Remove temporary standpipe and loop | 1 | LS | | included | | |
| 149 | | | System ID, labels and color coding | 1 | LS | | included | | |
| 150 | | | Shop co-ordination drawings | 1 | LS | | included | | |
| 151 | | | Painting standpipe and sprinkler pipe | 1 | LS | | included | | |
| 152 | | | Design calculations | 1 | LS | | included | | |
| 153 | | | Seismic restraints | 1 | LS | | included | | |
| 154 | | | Core drill, patching, fire stopping | 1 | LS | | included | | |
| 155 | | | Clean, flush and test | 1 | LS | | included | | |
| 156 | | | Commissioning | 1 | LS | | included | | |
| 157 | | | Equipment handling and material distribution | 1 | LS | | included | | |
| 158 | | | Equipment and pipe supports | 1 | LS | | included | | |
| 159 | | | Coordination with other trades | 1 | LS | | included | | |
| 160 | | | | | | | | | |
| 161 | | | Sub Total : Fire Protection | | | | 2,548,421 | | |
| 162 | | | | | | | | | |
| 163 | | | SUBTOTAL FOR Fire Protection | | | | End of Trade | \$ 2,548,421 | |
| 164 | | | | | | | | | |
| | D50 | | ELECTRICAL | | | | | | |
| 166 | | 5010 | Electrical Demolition | | | | | | |
| 167 | | | Electrical work associated with removal of existing building, including temp. electrics, Cut, cap and make safe | 1 | ls | 30,000.00 | 30,000 | | |
| 168 | | | | | | | | | |
| 169 170 | | | Sub Total : Electrical Demolition | | | | 30,000 | | |
| 70 | | 5010.1 | Electrical Service & Distribution | | | | _ | | |
| 172 | | JU 1U. I | Normal Power Distribution SWBD's & Panels: | | | | - | | |
| 173 | | | 4000A Enclosed circuit breaker | 1 | EA | 25,000.00 | 25,000 | | |
| 174 | | | | 2 | | · · · · · · · · · · · · · · · · · · · | | | |
| 174 | | | 4000A 277/480V switchboard | | EA | 310,000.00 | 620,000 | | |
| | | | 800A, 277/480V, distribution panelboard | 9 | EA | 40,000.00 | 360,000 | | |
| 176 177 | | | 400A, 277/480V, panelboard | 8 | EA | 20,000.00 | 160,000 | | |
| 177 I | | | 100A, 277/480V panelboard | 7 | EA | 2,500.00 | 17,500 | | |

Estimate Detail Page 34 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------|--|----------|----------|---------------|-------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 1179 | 0004 400/0001/ marralla and | | | 20,000,00 | 450,000 | | |
| 1179 | 600A, 120/208V, panelboard | 5 | EA | 30,000.00 | 150,000 | | |
| 1180 | 400A, 120/208V, panelboard | 14 | EA | 15,000.00 | 210,000 | | |
| 1182 | 225A, 120/208V panelboard | 10 | EA EA | 4,000.00 | 40,000 | | |
| 1183 | 100A, 120/208V panelboard | | EXCL | 2,500.00 | 17,500 | | |
| 1184 | Sensor relay panel (DIV 11) | | EXCL | | - | | |
| 1185 | Double of the section of DIL | | | | - | | |
| 1186 | Dry transformer. 3 PH | 44 | | 0.040.00 | - | | |
| | 112.5 KVA transformer | 14 | EA | 9,840.00 | 137,760 | | |
| 187 | 150 KVA transformer | 4 | EA | 12,110.00 | 48,440 | | |
| 188 | Dry transformer - type K-Rated | _ | | | - | | |
| 189 | 30 KVA, 480- 120/208V | 7 | EA | 5,105.00 | 35,735 | | |
| 190 | 225 KVA, 480- 120/208V | 4 | EA | 37,900.00 | 151,600 | | |
| 191 | ZERO Sequence Harmonic Filter Schedule | _ | | | - | | |
| 192 | ZHFOP 3B/2C/2B/2A - 100A, 12 KVA, 120/208V, 40A, 3 P | 7 | EA | 7,500.00 | 52,500 | | |
| 193 | Primary enclosed CB (PECB) | | | | - | | |
| 194 | PECB - 70A | 15 | EA | 950.00 | 14,250 | | |
| 195 | SECB - 225A | 7 | EA | 2,125.00 | 14,875 | | |
| 196 | | | | | - | | |
| 197 | <u>Meters</u> | | | | - | | |
| 198 | EMON-DMON Meter (owner provided) | 89 | EA | 500.00 | 44,500 | | |
| 199 | 120V power to each meter | 89 | EA | 650.00 | 57,850 | | |
| 200 | | | | | - | | |
| 201 | Normal Power Feeders | | | | - | | |
| 202 | 800A feed | 2,840 | LF | 395.00 | 1,121,800 | | |
| 203 | 600A feed | 290 | LF | 210.00 | 60,900 | | |
| 204 | 400A feed | 3,910 | LF | 197.00 | 770,270 | | |
| 205 | 225A feed | 2,020 | LF | 86.00 | 173,720 | | |
| 206 | 175A feed | 870 | LF | 67.00 | 58,290 | | |
| 207 | 100A feed | 2,520 | LF | 40.00 | 100,800 | | |
| 208 | 50A feed | 2,280 | LF | 24.00 | 54,720 | | |
| 209 | | | | | - | | |
| 210 | Emergency Power Distribution SWBD's & Panels: | | | | - | | |
| 211 | 1600A, 277/480V, switchboard GDP | 1 | EA | 85,000.00 | 85,000 | | |
| 212 | 800A, 277/480V, distribution panelboard | 8 | EA | 40,000.00 | 320,000 | | |
| 213 | 400A, 277/480V, panelboard | 1 | EA | 20,000.00 | 20,000 | | |
| 214 | 100A, 277/480V panelboard | 8 | EA | 2,500.00 | 20,000 | | |
| 215 | 800A, 120/208V, panelboard | 2 | EA | 40,000.00 | 80,000 | | |
| 216 | 600A, 120/208V, panelboard | 4 | EA | 30,000.00 | 120,000 | | |
| 217 | 225A, 120/208V panelboard | 2 | EA | 4,000.00 | 8,000 | | |
| 218 | 150A, 120/208V panelboard | 1 | EA | 3,000.00 | 3,000 | | |
| 219 | 100A, 120/208V panelboard | 9 | EA | 2,500.00 | 22,500 | | |
| 220 | 60A, 120/208V panelboard | 2 | EA | 1,500.00 | 3,000 | | |
| 221 | Primary enclosed CB (PECB) | | | 1,555.00 | - | | |
| 222 | PECB - 70A | 6 | EA | 950.00 | 5,700 | | |

Estimate Detail Page 35 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|--------|--|----------|------|---------------|--------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | , | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 223 | | SECB - 175A | 3 | EA | 2,125.00 | 6,375 | | |
| 224 | | 200A disconnect switch | 3 | EA | 2,350.00 | 7,050 | | |
| 225 | | Wireway and tap connections | 1 | LS | 2,500.00 | 2,500 | | |
| 226 | | Lighting control panel - LCE1, LCN1 | 2 | EA | 3,500.00 | 7,000 | | |
| 227 | | Dry transformer. 3 PH | | | | - | | |
| 228 | | 9 KVA, 480 - 120/208V | 2 | EA | 4,295.00 | 8,590 | | |
| 229 | | 30 KVA transformer | 5 | EA | 5,100.00 | 25,500 | | |
| 230 | | Dry transformer - type K-Rated | | | | - | | |
| 231 | | 50 KVA, 480- 120/208V | 2 | EA | 8,875.00 | 17,750 | | |
| 232 | | 150 KVA, 480- 120/208V | 3 | EA | 26,500.00 | 79,500 | | |
| 233 | | 225 KVA, 480- 120/208V | 3 | EA | 37,900.00 | 113,700 | | |
| 234 | | ZERO Sequence Harmonic Filter Schedule | | | | - | | |
| 235 | | ZHFOP1 -A1/1A/1C/1B - R - 100A, 12 KVA, 120/208V, 40A, 3 P | 4 | EA | 7,500.00 | 30,000 | | |
| 236 | | ZHFOP 3B/2C/2B/2A - 100A, 12 KVA, 120/208V, 40A, 3 P | 4 | EA | 7,500.00 | 30,000 | | |
| 237 | | Emergency Power Feeders | | | | - | | |
| 238 | | 800A feed | 1,640 | LF | 395.00 | 647,800 | | |
| 239 | | 600A feed | 50 | LF | 210.00 | 10,500 | | |
| 240 | | 400A feed | 560 | LF | 197.00 | 110,320 | | |
| 241 | | 225A feed | 675 | LF | 86.00 | 58,050 | | |
| 242 | | 175A feed | 40 | LF | 67.00 | 2,680 | | |
| 243 | | 150A feed | 15 | LF | 56.00 | 840 | | |
| 244 | | 100A feed | 2,365 | LF | 40.00 | 94,600 | | |
| 245 | | 70A feed | 100 | LF | 37.00 | 3,700 | | |
| 246 | | 50A feed | 1,500 | LF | 24.00 | 36,000 | | |
| 247 | | 30A feed | 1,500 | LF | 17.00 | - | | |
| 248 | | 100A feed MI cable | 550 | LF | 104.00 | 57,200 | | |
| 249 | | 20A feed MI cable | 550 | LF | 44.00 | 24,200 | | |
| 250 | | MI cable connections | 330 | EA | 155.00 | 24,200 | | |
| 251 | | | 1 | EA | 7.650.00 | 7,650 | | |
| 252 | | Fire pump disconnect switch 600A 600A feed to FP (see Site Work Duct bank) | ' | LA | 7,000.00 | 7,030 | | See Site Work |
| 253 | | PV | | | | | | See Site Work |
| 254 | | 400A 3P circuit breaker | 1 | EA | 4,850.00 | 4,850 | | |
| 255 | | 400A disconnect switch | ı | ĽA | | 4,850 NIC | | |
| 256 | | PV Inverter | | | | NIC | | |
| 257 | | | 1 | LS | 10,000.00 | 10,000 | | |
| 258 | | Rough-in with conduit and backboxes | 1 | LO | 10,000.00 | 10,000 | | |
| 258 | | Cub Tatal - Flashinal Camilas 9 Distribution | | | | C 704 F0F | | |
| | | Sub Total : Electrical Service & Distribution | | | | 6,761,565 | | |
| 260 | F040.0 | FCOR Francisco Consistent | | | | | | |
| 261 | 5010.2 | ES&D - Emergency Generators | | | | | | |
| 262 | | Emergency Power 800KW emergency Diesel Generator with SA/WP cover (includes generator | | | | | | |
| 263 | | quote) | 1 | EA | 385,000.00 | 385,000 | | |
| 264 | | 800KW emergency Diesel Generator with SA/WP cover (Labor only) | 1 | EA | 13,950.00 | 13,950 | | |
| 265 | | Remote annunciator (Labor to install only) | 1 | EA | 750.00 | 750 | | |
| 266 | | 800 Amp ATS (Labor only) | 2 | EA | 2,400.00 | 4,800 | | |

Estimate Detail Page 36 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | 60% Construction | Documents Es | tilliate - NEC | SON | | | ESTIMATE DETAIL |
|------------|--------|---|--------------|----------------|------------------|------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 267 | | 100 Amp ATS (Labor only) | 2 | EA | 720.00 | 1,440 | | |
| 268 | | In line CB's -1600/3, 600/3, 100/3 Amp | | included | | - | | |
| 269 | | Emergency power off button | | included | | - | | |
| 270 | | Fuel testing | | included | | - | | |
| 271 | | Load testing | | included | | - | | |
| 272 | | Rigging | | included | | - | | |
| 273 | | Grounding | | included | | - | | |
| 274 | | | | | | | | |
| 275 | | Sub Total : ES&D - Emergency Generators | | | | 405,940 | | |
| 276 | | , , , , , , , , , , , , , , , , , , , | | | | , | | |
| 277 | 5010.3 | ES&D - Equipment Wiring | | | | | | |
| 211 | 3010.0 | Mechanical Requirements: disconnects/VFD's & motor controls, Sm, JB, | | | | | | |
| 278 | | conduit and wiring | 281,500 | SF | 3.00 | 844,500 | | |
| 1279 | | Conduit and wining | | | | | | |
| 280 | | 0 7 5000 5 | | | | 044 =00 | | |
| | | Sub Total : ES&D - Equipment Wiring | | | | 844,500 | | |
| 281 | | | | | | | | |
| 282 | 5020.1 | Lighting, Circuitry & Lighting Controls | | | | - | | |
| 283 | | Site Security/Lighting (During Construction) | 1 | LS | 25,000.00 | 25,000 | | |
| 284 | | Lighting Fixtures and Distribution | | | | | | |
| 285 | | Lighting Fixtures (F/O) | 281,500 | SF | 5.00 | 1,407,500 | | |
| 286 | | Lighting Fixtures (I/O) | | | | | | |
| 287 | | Lighting Fixtures Type " FP22L "-2' X 2' edge lit flat panel | 557 | EA | 218.00 | 121,426 | | |
| 288 | | Lighting Fixtures Type " HB-16 " Diameter Ind High Bay LTG | 223 | EA | 363.00 | 80,949 | | |
| 289 | | Lighting Fixtures Type " IND4 " -4' Industrial Strip LTG Surface Mounted | 159 | EA | 225.00 | 35,775 | | |
| 290 | | Lighting Fixtures Type " LP1 " -2" X 4' linear pendant, direct | 8 | EA | 218.00 | 1,744 | | |
| 291 | | Lighting Fixtures Type " LP4 " -2" X 4' recessed | 281 | EA | 218.00 | 61,258 | | |
| 292 | | Lighting Fixtures Type " LP3 "-Linear pendant. Black housing | 37 | EA | 363.00 | 13,431 | | |
| 293 | | Lighting Fixtures Type " LP4H " -2" X 4' linear pendant, direct | 9 | EA | 218.00 | 1,962 | | |
| 294 | | Lighting Fixtures Type " LP4L " -2" X 4' recessed grid,linear,direct | 11 | EA | 218.00 | 2,398 | | |
| 295 | | Lighting Fixtures Type " LP6 " -2" X 6' linear pendant | 50 | EA | 240.00 | 12,000 | | |
| 296 | | Lighting Fixtures Type " LP6H " -2" X 6' linear pendant, direct | 3 | EA | 240.00 | 720 | | |
| 297 | | Lighting Fixtures Type " LP8H "-2" X 8' linear pendant, direct | 474 | EA | 269.00 | 127,506 | | |
| 298 | | Lighting Fixtures Type " LP8 " -2" X 8' linear pendant | 23 | EA | 269.00 | 6,187 | | |
| 299 | | Lighting Fixtures Type " LR4L " -2" X 4' recessed | 160 | EA | 218.00 | 34,880 | | |
| 300 | | Lighting Fixtures Type " LR6L " -2" X 6' recessed | 203 | EA | 240.00 | 48,720 | | |
| 301 | | Lighting Fixtures Type " LR8L " -2" X 8' recessed | 52 | EA | 269.00 | 13,988 | | |
| 302 | - | Lighting Fixtures Type " D2M " -4" round recessed downlight | 286 | EA | 182.00 | 52,052 | | |
| 303 | - | Lighting Fixtures Type " DSQ " -Surface mount downlight | 113 | EA | 182.00 | 20,566 | | |
| 304 | | 'Lighting Fixtures Type " DS1 " -Surface mount downlight | 14 | EA | 182.00 | 2,548 | | |
| 305 | | Lighting Fixtures Type " LS6 " -2" X 6' recessed | 3 | EA | 240.00 | 720 | | |
| 306 | | Lighting Fixtures Type " R3 " - 38" Dia Round light | 11 | EA | 363.00 | 3,993 | | |
| 307 308 | | Lighting Fixtures Type " DP1 "-Pendant cylinder. Aluminum housing | 45 30 | EA EA | 363.00 363.00 | 16,335 | | |
| 308 | | Lighting Fixtures Type " DP2 " -Pendant cylinder. Aluminum housing Lighting Fixtures Type " DP3 " -Pendant cylinder. Aluminum housing | 29 | EA | 363.00 | 10,890 10.527 | | |
| 310 | | Lighting Fixtures Type " DP4 " -Pendant cylinder. Aluminum housing | 4 | EA | 363.00 | 1,452 | | |
| 311 | 1 | Lighting Fixtures Type "DF5" -Pendant cylinder. Aluminum housing | 9 | EA | 363.00 | 3,267 | | |
| 312 | | Lighting Fixtures Type " DP6 " -Pendant cylinder. Aluminum housing | 38 | EA | 363.00 | 13,794 | | |
| 313 | | Lighting Fixtures Type " DX1 " | 4 | EA | 363.00 | 1,452 | | |
| 314 | | Lighting Fixtures Type " MW1 " -Wall recessed aisle light | 22 | EA | 450.00 | 9,900 | | |

Estimate Detail Page 37 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | 60% Construction | | a.o - I\L | , | | Г | ESTIMATE DETAIL |
|------------|--|----------|-----------|---------------|----------------|-----------------|------------------|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 315 | Lighting Fixtures Type " NW1 " -Wall recessed aisle light | 2 | EA | 363.00 | 726 | | |
| 316 | Lighting Fixtures Type " HW1 " -Wall recessed aisle light | 41 | EA | 363.00 | 14,883 | | |
| 317 | Lighting Fixtures Type " HW2 " -Wall recessed aisle light | 10 | EA | 363.00 | 3,630 | | |
| 318 | Lighting Fixtures Type " WM1 " -5' sq wall mounted exterior light | 57 | EA | 450.00 | 25,650 | | |
| 319 | Lighting Fixtures Type " AR1 "-Recessed adjustable accent. Housing is nominally 18" x 18-1/2"x10" high | 12 | EA | 240.00 | 2,880 | | |
| 320 | Lighting Fixtures Type " AR2 " -Recessed sloped ceiling downlight. Housing is nominally 18" x 23-3/8" x 9-1/8" | 26 | EA | 240.00 | 6,240 | | |
| 321 | Lighting Fixtures Type " AT1 " -Green Wall Track Head | 15 | EA | 240.00 | 3,600 | | |
| 322 | Lighting Fixtures Type " DR1 "-Library Downlight- Recessed downlight. | 11 | EA | 240.00 | 2,640 | | |
| 323 | Lighting Fixtures Type " DR3 "-Library Downlight- Recessed downlight. | 3 | EA | 240.00 | 720 | | |
| 324 | Lighting Fixtures Type " DR4 "-Student Commons High Ceiling- Recessed downlight. | 78 | EA | 240.00 | 18,720 | | |
| 325 | Lighting Fixtures Type " DR5 "Ceiling- Recessed downlight. | 3 | EA | 240.00 | 720 | | |
| 326 | Lighting Fixtures Type " GP1 " Pendant fixture. 20" diameter | 2 | EA | 363.00 | 726 | | |
| 327 | Lighting Fixtures Type " GP2 "Pendant fixture. 40.5" diameter | 1 | EA | 363.00 | 363 | | |
| 328 | Lighting Fixtures Type " GP3 " Pendant fixture. 42.5" diameter | 4 | EA | 363.00 | 1,452 | | |
| 329 | Lighting Fixtures Type " GP4 " Pendant fixture. 42.5" diameter | 3 | EA | 363.00 | 1,089 | | |
| 330 | Lighting Fixtures Type " GP5 " Pendant fixture. 42.5" diameter | 3 | EA | 363.00 | 1,089 | | |
| 331 | Lighting Fixtures Type " LR1c " - Linear Recessed, 6' | 4 | EA | 363.00 | 1,452 | | |
| 332 | Lighting Fixtures Type " LR2 " - Linear Recessed, 4' | 14 | EA | 363.00 | 5,082 | | |
| 333 | Lighting Fixtures Type " LR3 " - Linear Recessed, perimeter | 78 | LF | 30.00 | 2,340 | | |
| 334 | Lighting Fixtures Type " LR3A " - Linear Recessed, perimeter | 16 | LF | 30.00 | 480 | | |
| 335 | Lighting Fixtures Type " Exit lights " | 57 | EA | 189.00 | 10,773 | | |
| 336 | Feeders | | | | - | | |
| 337 | 3/4 " emt | 39,576 | LF | 11.00 | 435,336 | | |
| 338 | # 12 wire | 118,728 | LF | 1.90 | 225,583 | | |
| 339 | | | | | - | | |
| 340 | Lighting Control | | | | - | | |
| 341 | S- Single pole Switch | 27 | EA | 138.00 | 3,726 | | |
| 342 | S- 3-way Switch | 4 | EA | 138.00 | 552 | | |
| 343 344 | SL- Digital Switch | 115 | EA | 230.00 | 26,450 | | |
| 344 | SLa- Digital Switch | 2 2 | EA EA | 230.00 | 460 460 | | |
| 345 | SLb- Digital Switch | 166 | EA | 280.00 | 46,480 | | |
| 347 | SLD- Digital Dimming Switch SLDa- Dimming Digital Switch | 47 | EA | 280.00 | 13,160 | | |
| 348 | • • | 47 | EA | 280.00 | 13,160 | | |
| 349 | SLDb- Dimming Digital Switch | 15 | EA | 280.00 | | | |
| 350 | SLDc- Dimming Digital Switch SLDd- Dimming Digital Switch | 5 | EA | 280.00 | 4,200 1,400 | | |
| 351 | SLDa- Dimming Digital Switch | 3 | EA | 280.00 | 840 | | |
| 352 | SLDbb- Dimming Digital Switch | 3 | EA | 280.00 | 840 | | |
| 353 | D- Photosensor | 103 | EA | 500.00 | 51,500 | | |
| 354 | OS1- Occupancy Sensor - Infrared Red with Switch | 78 | EA | 300.00 | 23,400 | | |
| 355 | OS2- Occupancy Sensor - Infrared & Ultrasonic | 379 | EA | 300.00 | 113,700 | | |
| 356 | OS3- Digital Ultrasonic Occupancy Sensor | 170 | EA | 380.00 | 64,600 | | |
| 357 | OS3- Occupancy Sensor - Infrared Red & Ultrasonic with Switch | 3 | EA | 450.00 | 1,350 | | |
| 358 | OS4- Occupancy Sensor - Infrared Red & Ultrasonic with Switch | 12 | EA | 450.00 | 5,400 | | |
| 359 | Lighting control panel | 2 | EA | 5,500.00 | 11,000 | | |
| 360 | 3/4" conduit | 11,820 | LF | 11.00 | 130,020 | | |
| 361 | #12 wire | 35,460 | LF | 1.90 | 67,374 | | |

Estimate Detail Page 38 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | 1 | 60% Construction | | 112 | · | | <u> </u> | ESTIMATE DETAIL |
|------------|--------|--|----------|----------|----------------|-------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 362 | | Cat 5E | 6,225 | LF | 2.25 | 14,006 | | |
| 363 | | Exterior light controlled via time clock / contactor | 1 | LS | 25,000.00 | 25,000 | | |
| 364 | | Allow lighting system: console, add. appurtenances, testing & programming, | 1 | LS | 5,000.00 | 5,000 | | |
| 1304 | | set off/on points, wall sleeves , firestopping, etc. | Į. | LO | 5,000.00 | 5,000 | | |
| 365 | | | | | | | | |
| 1366 | | Sub Total : Lighting, Circuitry & Lighting Controls | | | | 3,533,472 | | |
| 1367 | | | | | | | | |
| 368 | 5020.2 | Small Power (to Equip. & Devices) | | | | - | | |
| 369 | | Branch Circuitry | | | | | | |
| 370 | | Duplex receptacle | 724 | EA | 152.00 | 110,048 | | |
| 371 | | GFI duplex receptacle | 177 | EA | 160.00 | 28,320 | | |
| 372 | | GFI duplex receptacle for hand dryer | 20 | EA | 160.00 | 3,200 | | |
| 373 | | GFI duplex receptacle, WP w/in-use enclosure | 26 | EA | 225.00 | 5,850 | | |
| 374 | | Quad receptacle | 517 | EA | 165.00 | 85,305 | | |
| 375 | | GFI quad receptacle | 71 | EA | 178.00 | 12,638 | | |
| 376 | | Special purpose receptacle - | 33 | EA | 195.00 | 6,435 | | |
| 377 | | Furniture mounted Receptacle | 96 | EA | 195.00 | 18,720 | | |
| 378 | | Flush mounted Receptacle floor box | 7 | EA | 250.00 | 1,750 | | |
| 379 | | Junction boxes | 47 | EA | 89.00 | 4,183 | | |
| 380 | | Junction boxes -WP | 5 | EA | 120.00 | 600 | | |
| 381 | | Flush mounted twist lock receptacle | 16 | EA | 350.00 | 5,600 | | |
| 382 | | Fire rated Poke-Thru Duplex Receptacle | 8 | EA | 950.00 | 7,600 | | |
| 383 | | Local instructional AV presentation/TV receptacles | 100 | EA | 155.00 | 15,500 | | |
| 384 | | 3/4" emt | 22,164 | LF | 11.00 | 243,804 | | |
| 385 | | #12 wire | 66,492 | LF | 1.90 | 126,335 | | |
| 386 | | Power to equipment and devices (F&I B.O.) | | | | | | below |
| 387 | | WC - water cooled power connection - JB | 9 | EA | 89.00 | 801 | | |
| 388 389 | | OH - overhead door power connection - JB | 15 | EA | 89.00 | 1,335 | | |
| 389 | | OHC - overhead door controller power connection - JB | 12 | EA | 89.00 | 1,068 | | |
| 390 | | BC - drop down batting cage - JB | 18 | EA EA | 89.00 89.00 | 1,602 89 | | |
| 391 | | SBC - JB BCB - bleacher control box - JB | 8 | EA | 89.00 | 712 | | |
| 393 | | BW - basketball backstop winch key - JB | 7 | EA | 89.00 | 623 | | |
| 394 | | CD - curtain divider - JB | 19 | EA | 89.00 | 1,691 | | |
| 395 | | CDC - curtain divider - JB CDC - curtain divider controller - JB | 19 | EA | 350.00 | 350 | | |
| 396 | | CG - Coiling gate box - JB | 2 | EA | 89.00 | 178 | | |
| 397 | | CP - BC control panel - JB | 18 | EA | 89.00 | 1,602 | | |
| 398 | | CT - cooktop - JB | 1 | EA | 89.00 | 89 | | |
| 399 | | CUH | 1 | EA | 89.00 | 89 | | |
| 400 | | DC- GYM - JB | 25 | EA | 89.00 | 2,225 | | |
| 401 | | HS - wresting light - JB | 6 | EA | 89.00 | 534 | | |
| 402 | | Single receptacle - ceiling mounted for cord reels connection | 104 | EA | 150.00 | 15,600 | | |
| 403 | | Single receptacle - ceiling mounted for DFC-/BC Ductless fan coil/ERU | 353 | EA | 150.00 | 52,950 | | |
| 404 | | Thermal overload Toggle switch | 24 | EA | 155.00 | 3,720 | | |
| 405 | | 3/4" emt | 33,165 | LF | 11.00 | 364,815 | | |
| 406 | | #12 wire | 99,495 | LF | 1.90 | 189,041 | | |
| 407 | | CR - white cord reel with 12/3 46' SJEO cord.and black portable outlet box w/two duplex receptacle | 104 | EA | 1,121.00 | 116,584 | | |
| 1408 | | WP- 60A Disconnect switch c/w wiring | 43 | EA | 1,200.00 | 51,600 | | |

Estimate Detail Page 39 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | D D A. D | | 204 500 005 | NEW CONCERNATION |
|------|---|----------|------|---------------|-------------|-----------------|------------------|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 409 | 117A Disconnect switch c/w wiring | 2 | EA | 2,500.00 | 5,000 | | |
| 410 | 100A Disconnect switch c/w wiring | 1 | EA | 2,500.00 | 2,500 | | |
| 1411 | 60A Disconnect switch c/w wiring | 2 | EA | 800.00 | 1,600 | | |
| 412 | 50A Disconnect switch c/w wiring | 6 | EA | 800.00 | 4,800 | | |
| 1413 | 20A Disconnect switch c/w wiring | 2 | EA | 500.00 | 1,000 | | |
| 1414 | <u> </u> | 63 | EA | 650.00 | | | |
| 415 | 30A Disconnect switch c/w wiring | 03 | EA | 050.00 | 40,950 | | |
| | | | | | | | |
| 416 | Connection to Mechanical equipment | | | | | | |
| 417 | Duplex air compressor - tank mounted with refrigerated dryer @ Carpentry, auto tech, auto body, and marine tech | 2 | EA | \$330.00 | 660 | | |
| 418 | Compressed air system @ Dental classrooms | 1 | EA | \$330.00 | 330 | | |
| 419 | Medical vacuum system @ Dental classrooms | 1 | EA | \$330.00 | 330 | | |
| 420 | Water filtration system @ Dental classrooms | 1 | EA | \$330.00 | 330 | | |
| 421 | Pump | 18 | EA | \$330.00 | 5,940 | | |
| 422 | ERU | 27 | EA | \$330.00 | 8,910 | | |
| 423 | ACCU | 6 | EA | \$330.00 | 1,980 | | |
| 424 | VRF Rooftop | 17 | EA | \$330.00 | 5,610 | | |
| 425 | VRF KOOIIOP | 279 | EA | \$330.00 | 92,070 | | |
| 426 | | | | | | | |
| 427 | Condensate pump @ Split type air source heat pump unit | 19 | EA | \$330.00 | 6,270 | | |
| | Ductless split-type air conditioner | 12 | EA | \$330.00 | 3,960 | | |
| 1428 | Exhaust fan | 8 | EA | \$330.00 | 2,640 | | |
| 429 | ECUH | 35 | EA | \$330.00 | 11,550 | | |
| 430 | Water heater | 2 | EA | \$330.00 | 660 | | |
| 1431 | Radon system, level 01, power wiring | 32 | hr | 219.00 | 7,008 | | |
| 1432 | | | | | | | |
| 433 | Low Voltage Scope of Work by EC - Communication, Security and AV | | | | | | below |
| 434 | Includes back box, 1" - 3/4" empty conduit stub-up w/pull strings to nearest accessible ceiling. | | Note | | - | | |
| 435 | - Communication - tele/data, WAP's, speakers, etc. | | | | | | |
| 436 | Data Outlet x2 | 427 | EA | 60.00 | 25,620 | | |
| 437 | Data Outlet x3 | 1 | EA | 75.00 | 75 | | |
| 438 | Data Outlet x4 | 16 | EA | 85.00 | 1,360 | | |
| 439 | Tele/Data Outlet x2 | 14 | EA | 60.00 | 840 | | |
| 440 | Tele Outlet x1 | 4 | EA | 60.00 | 240 | | |
| 441 | Tele Outlet x1 WP | 45 | EA | 90.00 | 4,050 | | |
| 442 | Empty Back Box | 44 | EA | 60.00 | 2,640 | | |
| 443 | Wireless access point Data outlet Data Outlet | 104 | EA | 60.00 | 6,240 | | |
| 444 | Wireless access point Data outlet Data Outlet Wireless access point Data outlet Data Outlet With Enclosure | 22 | EA | 65.00 | 1,430 | | |
| 444 | Door Bell intercom Outlet Door Bell intercom Outlet | 22 | EA | 60.00 | 1,430 | | |
| 446 | | 40 | | 850.00 | | | |
| 446 | POKE-THRU Data Outlet | | EA | | 34,000 | | |
| 447 | Floor Box Data Outlet | 29 | EA | 850.00 | 24,650 | | |
| | CCTV Data Outlet | 131 | EA | 85.00 | 11,135 | | |
| 449 | Bluetooth Outlet | 2 | EA | 90.00 | 180 | | |
| 450 | PA Speakers | 443 | EA | 75.00 | 33,225 | | |
| 451 | Horn PA speakers | 72 | EA | 85.00 | 6,120 | | |
| 452 | Volume controls | 80 | EA | 85.00 | 6,800 | | |
| 453 | 3/4" emt | 15,110 | LF | 11.00 | 166,210 | | |
| 154 | 12" Cable Ladder | 420 | LF | 49.00 | 20,580 | | |

Estimate Detail Page 40 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| - 1 | 1 | I | | | - - | <u> </u> | <u> </u> | ESTIMATE DETAIL |
|------|--------|--|----------|------|-----------------|-------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 1455 | | - Security and access control - card readers, key pad, CCTV camera, electric | | | | | | |
| 1455 | | <u>hardware</u> | | | | | | |
| 1456 | | Proximity/Card Readers | 81 | EA | 55.00 | 4,455 | | |
| 1457 | | 3/4" emt | 1,620 | LF | 11.00 | 17,820 | | |
| 1458 | | Door Contacts | 64 | EA | 35.00 | 2,240 | | |
| 1459 | | Motion Sensors | 64 | EA | 35.00 | 2,240 | | |
| 1460 | | Beacon | 3 | EA | 100.00 | 300 | | |
| 1461 | | Sirens | 13 | EA | 35.00 | 455 | | |
| 1462 | | Keypads | 3 | EA | 35.00 | 105 | | |
| 1463 | | 3/4" emt | 5,145 | LF | 11.00 | 56,595 | | |
| 1464 | | #12 wire | 10,290 | LF | 1.90 | 19,551 | | |
| 1465 | | Building Exterior Cameras | 78 | EA | 90.00 | 7,020 | | |
| 1466 | | Building Interior Cameras | 131 | EA | 90.00 | 11,790 | | |
| 1467 | | LV cable for Site pole camera | 28,080 | LF | 2.70 | 75,816 | | |
| 468 | | 3/4" emt for interior camera | 11,790 | LF | 11.00 | 129,690 | | |
| 469 | | RGS Conduit for Site pole camera | 9,360 | LF | 16.00 | 149,760 | | |
| 470 | | - Audiovisual -video projector, flat screens, room schedulers, etc. | | | | | | |
| 471 | | HBTx- High video presentation outlet | 75 | EA | 90.00 | 6,750 | | |
| 472 | | LBTx- Low video presentation outlet | 75 | EA | 90.00 | 6,750 | | |
| 473 | | VH-High video outlet | 21 | EA | 90.00 | 1,890 | | |
| 474 | | VCE-Video ceiling outlet | 4 | EA | 90.00 | 360 | | |
| 475 | | DAN- Dante Input Wall Plate Back Box | 35 | EA | 35.00 | 1,225 | | |
| 476 | | AIP- Audio Input wall plate | 2 | EA | 35.00 | 70 | | |
| 1477 | | VIP- Video Input wall plate | 2 | EA | 35.00 | 70 | | |
| 1478 | | 1 to 3/4" emt | 5,350 | LF | 11.00 | 58,850 | | |
| 1479 | | #12 wire | 16,050 | LF | 1.90 | 30,495 | | |
| 1480 | | VES-Video/Audio Entrance station | 4 | EA | 35.00 | 140 | | |
| 481 | | VMS-Video/Monitor?hanset master station | 5 | EA | 35.00 | 175 | | |
| 1482 | | 1 to 3/4" emt | 675 | LF | 11.00 | 7,425 | | |
| 1483 | | | | | | | | |
| 484 | | Sub Total : Small Power (to Equip. & Devices) | | | | 2,624,835 | | |
| 485 | | | | | | | | |
| 486 | 5020.2 | Communications | | | | - | | |
| 487 | | TEL/DATA & A-V CABLING | | | | | | |
| 488 | | Cat. 6E UTP Horizontal Cabling and Patch Cables - Data | 102,320 | LF | 2.30 | 235,336 | | |
| 489 | | Cat. 6E UTP Horizontal Cabling and Patch Cables - Voice | 3,920 | LF | 2.30 | 9,016 | | |
| 490 | | RJ 45 Back Boxes | 1,328 | EA | 25.00 | 33,200 | | |
| 491 | | 1-1/4" emt | 92,960 | LF | 14.00 | 1,301,440 | | |
| 492 | | WAP Wall Enclosures | 22 | EA | 200.00 | 4,400 | | |
| 493 | | MDF Closet (IDF & Site Fiber Cables, Racks, Patch Panels, etc.) | 1 | EA | 10,000.00 | 10,000 | | |
| 494 | | IDF Closet Fiber Cable, Racks, Patch Panels, etc.) | 6 | EA | 3,000.00 | 18,000 | | |
| 495 | | | - | | ., | -, | | |
| 496 | | Audiovisual cabling | | | | | | |
| 1497 | | DAN- Dante Input Wall Plate Back Box | 35 | EA | 35.00 | 1,225 | | |
| 1498 | | Face Plates -Flat Panel | 96 | EA | 35.00 | 3,360 | | |
| 1499 | | AIP,VIP Faceplate | 4 | EA | 35.00 | 140 | | |
| 1500 | | AV in-Wall Cabling | | INC | 20.00 | - | | |
| 501 | | HDMI | 96 | EA | \$70.00 | 6,720 | | |
| 502 | | 3.5mm | 96 | EA | \$110.00 | 10,560 | | |
| 503 | | Patch Cables/Line Cords | | | + | 15,500 | | |

Page 41 of 68

Estimate Detail



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|---|----------|------|---------------|-------------|-----------------|----------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 504 | HDMI | 192 | EA | 70.00 | 13,440 | | |
| 505 | 3.5mm | 192 | EA | 110.00 | 21,120 | | |
| 506 | Cat. 6 UTP Horizontal Cabling and Patch Cables - Data | 2,100 | LF | 2.30 | 4,830 | | |
| 507 | Control cable 14 AWG | 2,000 | LF | 2.30 | 4,600 | | |
| 508 | DMX512 Cable | 7,200 | LF | 2.70 | 19,440 | | |
| 509 | | | | | | | |
| 510 | IPTV AND VIDEO ON DEMAND SYSTEM | 1 | LS | \$360,000.00 | 360,000 | | |
| 511 | TV Distribution | 1 | LS | | - | | Included in lump sum |
| 512 | Media control | 1 | LS | | - | | Included in lump sum |
| 513 | Decoders | 96 | EA | | - | | Included in lump sum |
| 514 | Digital Signage | | | | | | |
| 515 | Flat Panel TV Monitors | 21 | EA | | - | | Included in lump sum |
| 516 | Video on demand | 1 | EA | | - | | Included in lump sum |
| 517 | Origination broadcasting | 1 | EA | | - | | Included in lump sum |
| 518 | Master Stations | 5 | EA | | - | | Included in lump sum |
| 519 | Video Intercom Door Stations | 4 | EA | | - | | Included in lump sum |
| 520 | Cat. 6 UTP Horizontal Cabling and Patch Cables - Data | 1,080 | LF | | - | | Included in lump sum |
| 521 | | | | | | | |
| 522 | Public Address System | | | | | | |
| 523 | Console | | | | | | |
| 524 | PA Speakers | 443 | EA | 250.00 | 110,750 | | |
| 525 | Horn PA speakers | 72 | EA | 300.00 | 21,600 | | |
| 526 | Volume controls | 80 | EA | 300.00 | 24,000 | | |
| 527 | Interfaces: master clock, voice system ans local sound system | 1 | LS | 10,000.00 | 10,000 | | |
| 528 | RG-8U coax - 24 VAC | 20,825 | lf | 2.90 | 60,393 | | |
| 529 | Public address master station console | 1 | ea | 30,000.00 | 30,000 | | |
| 530 | T using data occ master station controls | | | 00,000.00 | 00,000 | | |
| 531 | Clock System | | | | | | |
| 532 | GPS master clock | 1 | INC | 10,000.00 | 10,000 | | |
| 533 | 12" diam. Secondary clock | 168 | EA | 300.00 | 50,400 | | |
| 534 | RG-8U coax - 24 VAC | 9,240 | If | 2.90 | 26,796 | | |
| 535 | NG-00 COAX - 24 VAC | 9,240 | " | 2.90 | 20,790 | | |
| 536 | Large venue audiovisual systems | | | | | | below |
| 537 | Gymnasium | | | | | | below |
| 337 | , | | | | | | |
| 538 | Sound System (Sound System Sound Headend Equipment, Speakers, Microphones, Assisted Listening, Control System, Cabling, Installation) | 1 | LS | \$115,000.00 | 115,000 | | |
| 539 | Video System (Projection Screen, Video Projector, AV Switch, Control System, Cabling, Installation) | 1 | LS | 59,000.00 | 59,000 | | |
| 540 | | | | | | | |
| 541 | Auditorium/Stage | | | | | | |
| 542 | Sound System (Sound System Sound Headend Equipment, Speakers, Microphones, Assisted Listening, Control System, Cabling, Installation) | 1 | LS | \$198,000.00 | 198,000 | | |
| 543 | Video System (Projection Screen, Video Projector, AV Switch, Control System, Cabling, Installation) | 1 | LS | \$59,000.00 | 59,000 | | |
| 544 | Student Commons | | | | | | |
| J=3 | | | | | | | |
| 546 | Sound System (Sound Headend Equipment, Speakers, Microphones, Mixing Board, Assisted Listening, Cabling, Installation) | 1 | LS | \$95,000.00 | 95,000 | | |

Estimate Detail Page 42 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | Documents Lst | | - . | | , | ESTIMATE DETAIL |
|--------------|--------|---|---------------|----------|-----------------|-------------|-----------------|---|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | · | | | | · | | |
| 1547 | | Video System (Projection Screen, Video Projector, AV Switch, Control System, Cabling, Installation) | 1 | LS | \$59,000.00 | 59,000 | | |
| 1548 | | | | | | | | |
| 1549 1550 | | Fitness Center Sound System (Sound Headend Equipment, Speakers, Microphones, Control System, Cabling, | 1 | LS | \$15,500.00 | 15,500 | | |
| 1551 1552 | | Weighte | | | | | | |
| 1553 | | Weights Sound System (Sound Headend Equipment, Speakers, Microphones, Control System, Cabling, | 1 | LS | \$15,500.00 | 15,500 | | |
| 1554 | | System, Gazinig, | | | | | | |
| 1555 | | Classroom Speech Reinforcement Systems | | | | | | |
| 1556 | | Wireless ceiling panel system (with hard wire electrical service)- 60 pieces | 1 | LS | \$149,270.00 | 149,270 | | |
| 1557 | | | | | | | | |
| 1558 | | Instructional Audiovisual System | | | | | | |
| 1559 | | Classroom & Conference Room Interactive Flat panel display system (Total 75 ea) | 1 | LS | \$364,320.00 | 364,320 | | |
| 1560 | | Mount | | | | | | |
| 1561 | | Installation | | | | | | |
| 1562 | | Programming | | | | | | |
| 1563 | | Documentation | | | | | | |
| 1564 | | Training | | | | | | |
| 1565 | | | | | | | | |
| 1566 | | Sub Total : Communications | | | | 3,530,356 | | |
| 1567 | | | | | | | | |
| 1568 | 5030.2 | Security | | | | - | | |
| 1569 | | Duress/Panic Alarm System | 1 | ls | 85,000.00 | 85,000 | | |
| 1570 | | Notify 2.0 Network Application (3-years) | | EA | | - | | included in lump sum |
| 1571 | | Controller | | EA | | - | | included in lump sum |
| 1572 | | Wireless Repeaters | | EA | | - | | included in lump sum |
| 1573 | | Office Panel | | EA | | - | | included in lump sum |
| 1574 1575 | | Wireless Panic / Duress Button | 47 | EA | | - | | included in lump sum |
| 1576 | | Interfaces Intrusion Dialer | | EA EA | | - | | included in lump sum included in lump sum |
| 1577 | | Access Control | | EA | | <u> </u> | | included in lump sum |
| 1578 | | IPTV Video Notification | | EA | | | | included in lump sum |
| 1579 | | Public Address Audio Notification | | EA | | <u> </u> | | included in lump sum |
| 1580 | | 2-way Radio | | EA | | | | included in lump sum |
| 1581 | | Mass Notification | | EA | | <u> </u> | | included in lump sum |
| 1582 | | Email/Text Notification | | EA | | <u>-</u> | | included in lump sum |
| 1583 | | Controller | | EA | | _ | | included in lump sum |
| 1584 | | Visitor Door Entry System | | | | | | ··· |
| 1585 | | Master Stations | 5 | EA | 3,500.00 | 17,500 | | |
| 1586 | | Video Intercom Door Stations | 4 | EA | 2,000.00 | 8,000 | | |
| 1587 | | Multi-Tenant Video Intercom Door Stations | 1 | EA | 2,000.00 | 2,000 | | |
| 1588 | | | | | | | | |
| 1589 | | Intrusion Detection Equipment and Cabling | | | | | | |
| 1590 | | Door Contacts | 64 | EA | 100.00 | 6,400 | | |
| 1591 | | Motion Sensors | 64 | EA | 330.00 | 21,120 | | |

Estimate Detail Page 43 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------------|--------|--|----------|------|-----------------------------|-------------------|-----------------|------------------|
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 1592 | | Control Panel | 5 | EA | 3,500.00 | 17,500 | | |
| 1593 | | Beacon | 3 | EA | 250.00 | 750 | | |
| 1594 | | Sirens | 13 | EA | 250.00 | 3,250 | | |
| 1595 | | Keypads | 3 | EA | 1,200.00 | 3,600 | | |
| 1596 | | Cabling | 10,800 | LF | 2.50 | 27,000 | | |
| 1597 | | Integrated / Converged Access Control and CCTV Surveillance System | | | | | | |
| 1598 | | Proximity/Card Readers | 82 | EA | 750.00 | 61,500 | | |
| 1599 | | Main Controller (32 portal License) | 3 | EA | \$5,000.00 | 15,000 | | |
| 1600 | | Network Nodes (Up to 8 Readers) | 11 | EA | 3,500.00 | 38,500 | | |
| 1601 | | Intrusion Alarm Control Panel Integration S/W License | 1 | EA | 5,000.00 | 5,000 | | |
| 602 | | Data Base Workstation | 2 | EA | 10,000.00 | 20,000 | | |
| 1603 | | Identity Management S/W System | 1 | EA | \$5,000.00 | 5,000 | | |
| 1604 | | Fobs/Cards | 600 | EA | \$5.00 | 3,000 | | |
| 1605 | | Security Card Reader Wiring | 12,300 | LF | 3.20 | 39,360 | | |
| 1606 | | , | · | | | | | |
| 1607 | | Site Pole Cameras - w/ Pole Mount - Drives & Parking Lots | 74 | EA | \$2,500.00 | 185,000 | | |
| 608 | | Site Pole Cameras - 5MP/IR w/ Pole Mount - Fields | 4 | EA | \$2,000.00 | 8,000 | | |
| 609 | | NEMA Enclosure for Poles | 74 | EA | \$500.00 | 37,000 | | |
| 610 | | Fiber Transceivers & Power Supplies/Transformers | 74 | EA | \$500.00 | 37,000 | | |
| 611 | | Building Exterior Cameras | 20 | EA | \$1,500.00 | 30,000 | | |
| 612 | | Building Interior Cameras | 111 | EA | \$1,000.00 | 111,000 | | |
| 613 | | PoE Switches (Edge) | 15 | EA | \$2,500.00 | 37,500 | | |
| 614 | | PoE Switches (Aggregate) | 1 | EA | \$3,000.00 | 3,000 | | |
| 615 | | View Station with large monitor | 2 | EA | \$10,000.00 | 20,000 | | |
| 1616 | | Network Video Recorder (NVR) with Video Management System | 3 | EA | \$1,500.00 | 4,500 | | |
| 617 | | IP CCTV Camera Licenses | 209 | EA | 150.00 | 31,350 | | |
| 618 | | | | LF | | | | |
| | | Fiber Cabling | 500 | | 3.50 | 1,750 | | |
| 619 620 | | Cat 6E Cabling | 33,440 | LF | 3.20 | 107,008 | | |
| 621 | | Sub Total : Security | | | | 992,588 | | |
| 622 | | | | | | | | |
| 623 | 5030.3 | Other Security Systems | | | | - | | |
| 624 | | Grounding and Bonding | | | | | | |
| 625 | | Grounding and Bonding | 1 | EA | \$25,000.00 | 25,000 | | |
| 626 | | Short circuit study | 1 | EA | 25,100.00 | 25,100 | | |
| 627 | | Testing/commissioning | 1 | EA | 24,900.00 | 24,900 | | |
| 628 | | Trade Requirements: coordination w/other trades, rigging & handling, vibration & isolation, panels, circuits and wiring identification/labeling, tags, | 1 | EA | \$15,000.00 | 15,000 | | |
| 1629 | | charts, core drills, sleeves and firestopping. | | EA | 100,000.00 | 400.000 | | |
| 1630 | | Sub Market Adjustment and material distribution | 1 | EA | | 100,000 | | |
| 1631 | | Supervision/PM Permit & Fees | 1 | EA | \$150,000.00 \$80,000.00 | 150,000 80,000 | | |
| 632 | | | I | EA | φου,υυυ.υυ | 00,000 | | |
| 633 | | Provisions: for roof mounted PV system | 200 | | F0.00 | 45.000 | | |
| | | 2" RGS (empty) - for future PV System | 300 | LF | 50.03 | 15,009 | | |
| 634 | | 4" RGS (empty) - for future PV System | 150 | LF | 136.80 | 20,520 | | |
| 635 | | Pull box, WP - for future PV System | 6 | EA | 750.00 | 4,500 | | |
| 636 | | Lighting protection/grounding system | 281,500 | SF | 0.65 | 182,975 | | |

Estimate Detail Page 44 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | 00 /8 COTST DECEMBER S ESTIMATE - NECON | | | | | | ESTIMATE DETAIL | |
|----------|---|-----------|----------|----------------------|----------------|-----------------|------------------|--|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | |
| | | | | | Area of New | 281,500 GSF | | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | |
| | | | | | | | | |
| 637 | - Consistent of (4) grounding rods & #4/0 bare copper conductor, connection to structure, equipment, ductwork, conduit, etc. as required. The system shall be connected to provide and independent fault return to source. | | INC | | - | | | |
| 38 | Equipment and cable necessary to provide a complete lighting protection system consistent of tinned copper materials such air terminals and mount, cable connection to terminals, loop guard cable fasteners, exterior thermalizing, etc. | | INC | | - | | | |
| 39 | Testing/commissioning | 281,500 | SF | 1.25 | 351,875 | | | |
| i40 | Trade Requirements: coordination w/other trades, rigging & handling, vibration & isolation, panels, circuits and wiring identification/labeling, tags, charts, core drills, sleeves and firestopping. | 281,500 | SF | 1.90 | 534,850 | | | |
| 41 | Supervision/PM | 1 | LS | 167,000.00 | 167,000 | | | |
| 42 | Temporary power and light | 281,500 | GSF | \$1.70 | 478,550 | | | |
| 643 | | | | | | | | |
| 44 | Sub Total : Other Security Systems | | | | 2,175,279 | | | |
| 45 | | | | | | | | |
| 46 | 5030.4 Fire alarm | | | | - | | | |
| 17 | Fire Alarm System | | | | | | | |
| 48 | Fire alarm control panel | 1 | EA | 27,000.00 | 27,000 | | | |
| 49 | Smoke purge control panel- excl. | 1 | EA | 4,200.00 | 4,200 | | | |
| 50 51 | 60 Amp NEMA 1 disconnect switch | 1 | INC | 500.00 | 500 | | | |
| 52 | Fire alarm remote annunciator w/microphone and speaker MNAMP- mass notification high power exterior array amplifier | 2 | EA EA | 2,200.00 2,600.00 | 2,200 5,200 | | | |
| 53 | MSPK- mass notification high power exterior array amplifier MSPK- mass notification high power exterior speaker array, pole mounted - 3' above roof line | 2 | EA | 3,000.00 | 6,000 | | | |
| 54 | Fire alarm FCO | 1 | INC | | - | | | |
| 55 | MSB - wall mounted addressable textual notification appliance (text message). LAN connection | 1 | EA | 2,500.00 | 2,500 | | | |
| 56 | DACT - two dedicated telephone lines | 1 | EA | 500.00 | 500 | | | |
| 57 | Fire alarm cellular communicator | 1 | EA | 1,800.00 | 1,800 | | | |
| 58 | Booster power supply | 1 | INC | 1,500.00 | 1,500 | | | |
| 59 | Printer | 1 | INC | 500.00 | 500 | | | |
| 60 | Combination horn/strobe | 230 | EA | 280.00 | 64,400 | | | |
| 61 | Strobe light | 162 57 | EA EA | 250.00 | 40,500 | | | |
| 62 63 | F - Manual pull station | 57 | EA | 280.00 500.00 | 15,960 500 | | | |
| 64 | Wall mounted fire alarm radio master box S- mass notification addressable speaker | 15 | EA | 350.00 | 5,250 | | | |
| 65 | M- mass notification addressable speaker M- mass notification addressable visible only strobe unit | 409 | EA | 350.00 | 143,150 | | | |
| 66 | Fire alarm key box | 1 | EA | 350.00 | 350 | | | |
| 67 | Fire alarm post indicating switch | 1 | EA | 250.00 | 250 | | | |
| 68 | Smoke detector | 169 | EA | 250.00 | 42,250 | | | |
| 69 | Smoke detector, duct mounted (Furnished and wire by EC, installed by MC | 16 | EA | 350.00 | 5,600 | | | |
| 70 | RTS - remote test station for duct smoke detector | 16 | EA | 250.00 | 4,000 | | | |
| 71 | Fire alarm remote indicator LED | 13 | EA | 814.00 | 10,582 | | | |
| 72 | Heat detector | 5 | EA | 250.00 | 1,250 | | | |
| 73 | Carbon monoxide detector | 4 | EA | 350.00 | 1,400 | | | |
| 674 | Pressure switch | 1 | INC | 350.00 | 350 | | | |

Estimate Detail Page 45 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | | 60% Construction | Documents Est | imate - RE | CON | 1 | | ESTIMATE DETAIL |
|---|-----------------|---------|---|----------------------------|----------------------------|--|---|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| _ | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 1675 | | | Tamper and waterflow switches | 2 | EA | 350.00 | 700 | | |
| 1676 | | | CR - fire alarm addressable control relay module | 25 | EA | 405.00 | 10,125 | | |
| 677 | | | IM - Fire alarm addressable isolation module | 4 | EA | 405.00 | 1,620 | | |
| 678 | | | M - monitor module | 31 | EA | 350.00 | 10,850 | | |
| 679 | | | Fire alarm Beacon | 1 | EA | 250.00 | 250 | | |
| 680 | | | 3/4" emt | 29,075 | LF | 11.00 | 319,825 | | |
| 681 | | | 2#14 | 58,150 | LF | 1.85 | 107,578 | | |
| 682 | | | 2#16 (combined devices only) | 29,075 | LF | 1.35 | 39,251 | | |
| 683 684 | | | Cable cat.6 Programming/testing/fees | 500 1 | LF LS | 2.90 29,075.00 | 1,450 29,075 | | |
| 685 | | | Integration with security system. | 1 | LS | 10,000.00 | 10,000 | | |
| 686 | | | Miscellaneous FA work (hangers, support, signage, etc.) | 1 | LS | 10,000.00 | 10,000 | | |
| 687 | | | Eliminate Temporary Fire Alarm Heat Detection Coverage- #20 | 1 | LS | 293,479.70 | 293,480 | | |
| 688 | | | Utilize Fire Alarm MC cable in lieu of EMT for Branch | 1 | LS | 182,712.03 | 182,712 | | |
| 689 | | | | | | , | , | | |
| 690 | | | Sub Total : Fire alarm | | | | 1,404,607 | | |
| 691 | | | | | | | , , , , , , | | |
| 692 | | | | | | | | | |
| 693 | | | SUBTOTAL FOR SERVICES | | | | End of Trade | \$ 22,273,143 | |
| 694 | | | OBJOTAL FOR GERNIGEO | | | | Life of Trees | 22,270,140 | |
| 1695 | | | | | | | | | |
| | E | | EQUIPMENT & FURNISHINGS | | | | | | |
| 1697 | <u>⊑</u> E10 | | Equipment Equipment | | | | | | |
| 1698 | E10 | E1010 | | | | | | | |
| 1699 | | EIUIU | Commercial Equipment | | | | | | |
| | | | Not used | | | | - | | |
| 700 | | | 21-11-1 | | | | | | |
| 701 | | | Sub Total : Commercial Equipment | | | | - | | |
| 702 | | | | | | | | | |
| 703 | | E1020.1 | Institutional Equipment | | | | - | | |
| 704 | | | Not used | | | | | | |
| 705 | | | | | | | | | |
| | | | | | | | | | |
| 706 | | | Sub Total : Institutional Equipment | | | | - | | |
| 706 707 | | | Sub Total : Institutional Equipment | | | | - | | |
| 706 | | E1020.2 | Sub Total : Institutional Equipment Arts and Drama Equipment | | | | - | | |
| 706 707 708 | | E1020.2 | | | | | | | |
| 706 707 708 709 | | E1020.2 | Arts and Drama Equipment | 1 | alw | 75,000.00 | | | |
| 706 707 708 709 710 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual | 1 | alw Is | 75,000.00 92,000.00 | - | | |
| 706 707 708 709 710 711 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD | | | | 75,000 | | |
| 706 707 708 709 710 711 712 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room | 1 | ls | 92,000.00 | 75,000 92,000 | | |
| 706 707 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio | 1 | ls Is | 92,000.00 19,500.00 | 75,000 92,000 19,500 | | |
| 706 707 708 709 710 711 712 713 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio Stage Drapery- Multi -Purpose Room Stage Drapery- TV studio | 1 1 1 | ls Is Is | 92,000.00 19,500.00 32,500.00 | 75,000 92,000 19,500 32,500 | | |
| 706 707 708 709 710 711 712 713 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio Stage Drapery- Multi -Purpose Room Stage Drapery- TV studio Stage Drapery- TV studio Stage Drapery- TV studio Stage Dimming and Controls- Multi -Purpose Room | 1 1 1 1 | Is Is Is Is Is | 92,000.00 19,500.00 32,500.00 4,000.00 175,000.00 | 75,000 92,000 19,500 32,500 4,000 175,000 | | |
| 706 707 708 709 710 711 712 713 714 715 716 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio Stage Drapery- Multi -Purpose Room Stage Drapery- TV studio Stage Drapery- TV studio Stage Dimming and Controls- Multi -Purpose Room Stage Dimming and Controls- TV studio | 1 1 1 1 | Is Is Is Is Is Is Is | 92,000.00 19,500.00 32,500.00 4,000.00 175,000.00 45,000.00 | 75,000 92,000 19,500 32,500 4,000 175,000 45,000 | | |
| 706 707 708 709 710 711 712 713 714 715 716 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio Stage Drapery- Multi -Purpose Room Stage Drapery- TV studio Stage Drapery- TV studio Stage Dimming and Controls- Multi -Purpose Room Stage Dimming and Controls- TV studio Stage Lighting Fixtures- Multi -Purpose Room | 1 1 1 1 1 1 | Is Is Is Is Is Is Is Is Is | 92,000.00 19,500.00 32,500.00 4,000.00 175,000.00 45,000.00 204,720.00 | 75,000 92,000 19,500 32,500 4,000 175,000 45,000 204,720 | | |
| 706 707 708 709 710 711 712 713 714 715 | | E1020.2 | Arts and Drama Equipment See Page 580/763 from DD Project Manual Acoustic reflector Panels and towers at Multi-Purpose Room-TBD Stage Rigging- Multi -Purpose Room Stage Rigging- TV Studio Stage Drapery- Multi -Purpose Room Stage Drapery- TV studio Stage Drapery- TV studio Stage Dimming and Controls- Multi -Purpose Room Stage Dimming and Controls- TV studio | 1 1 1 1 1 | Is Is Is Is Is Is Is | 92,000.00 19,500.00 32,500.00 4,000.00 175,000.00 45,000.00 | 75,000 92,000 19,500 32,500 4,000 175,000 45,000 | | |

Estimate Detail Page 46 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| 1 | <u> </u> |] | Documents Lst | | - | | Т | ESTIMATE DETAIL | |
|------------|----------|--|---------------|----------|------------------------|-----------------|-----------------|------------------|--|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | |
| | | | | | | Area of New | 281,500 GSF | | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | |
| | | | | | | | | | |
| 1721 | | | | | | | | | |
| 1722 | | Sub Total : Arts and Drama Equipment | | | | 1,542,169 | | | |
| 1723 | | | | | | | | | |
| 1724 | E1020.3 | Projection Screen | | | | - | | | |
| 1725 | | 16' x 12' Projectors Screens - including surround, housing, steel support, ceiling boxouts etc | 3 | EA | 15,000.00 | 45,000 | | | |
| 726 | | 10' x 8' Projectors Screens - including surround, housing, steel support, ceiling boxouts etc | 1 | EA | 5,000.00 | 5,000 | | | |
| 727 | | | | | | | | | |
| 728 | | Sub Total : Projection Screen | | | | 50,000 | | | |
| 729 | | | | | | | | | |
| 730 | E1020.3 | Cosmetology Equipment | | | | - | | | |
| 731 | | Cosmetology - Connection allowance for Electric, Plumbing and HVAC | 320 | hr | 245.00 | 78,400 | | | |
| 732 | | | | | | | | | |
| 733 | | Sub Total : Cosmetology Equipment | | | | 78,400 | | | |
| 734 | | | | | | | | | |
| 735 | E1030.1 | Vehicular Equipment | | | | | | | |
| 736 | | Install relocated/new vehicle lifts | 10 | ea | 2,280.00 | 22,800 | | | |
| 737 | | | | | | | | | |
| 738 | | Sub Total : Vehicular Equipment | | | | 22,800 | | | |
| 739 | | | | | | | | | |
| 740 | E1030 | Laundry Equipment | | | | | | | |
| 741 | | Washer, residential grade | 6 | EA | 1,100.00 | 6,600 | | | |
| 742 | | Dryer, residential grade | 6 | EA | 1,100.00 | 6,600 | | | |
| 743 | | | | | | | | | |
| 744 | | Sub Total : Laundry Equipment | | | | 13,200 | | | |
| 745 | | | | | | | | | |
| 746 | E1030 | Gymnasium Equipment | | | | | | | |
| 747 | | 11 48 00 - GYMNSIUM EQUIPMENT | | | 40.500.00 | - | | | |
| 748 | | Motorized retractable basketball backboard | 6 | ea | 10,500.00 | 63,000 | | | |
| 749 | | Gym Divider Roll up curtain | 103 | lf | 460.00 | 47,380 | | | |
| 750 751 | | Volleyball Inserts | 1 | ls | 6,000.00 | 6,000 | | | |
| 751 752 | | Scoreboard with remote controllers | 1 | ea Is | 50,000.00 10,000.00 | 50,000 | | | |
| 752 753 | | Shot clocks Gym batting cage | 1 | ea | 9,000.00 | 10,000 9,000 | | | |
| 754 | | Gym wall pads | 3,321 | sf | 15.00 | 49,815 | | | |
| 755 | | Wrestling mat | 1,764 | sf | 5.10 | 9,000 | | | |
| 756 | | Wrestling mat lifter | 1,704 | ea | 27,000.00 | 27,000 | | | |
| 757 | | Trooting that into | - ' | Ga | 21,000.00 | 21,000 | | | |
| 758 | | Sub Total : Gymnasium Equipment | | | | 271,195 | | | |
| 759 | | Sub Total : Symmasium Equipment | | | | 211,195 | | | |
| 760 | E1090.1 | Kitchen Equipment | | | | | | | |
| 761 | E 1090.1 | Food Service Equipment - Culinary | 1 | ls | 1,169,650.00 | 1,169,650 | | | |
| 762 | | Culinary Arts | 1 | ls Is | 837,760.00 | 837,760 | | | |
| 1763 | | Cullitary Arts | ı | 15 | 037,700.00 | 831,760 | | | |

Estimate Detail Page 47 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | 60% Construction | Documents Est | iiiiale - REC | JON | | | ESTIMATE DETAIL |
|------------|-----|---------|--|----------------|---------------|----------------------|-------------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | Description | Quantity | Oilit | Office | Ισιαιψ | Subtotal Trades | |
| | | | | | | | | | |
| 1764 | | | Sub Total : Kitchen Equipment | | | | 2,007,410 | | |
| 1765 | | | | | | | | | |
| 1766 | | E1090.1 | Lab Equipment | | | | | | |
| 1767 | | | Equipment at lab spaces | 1 | LS | 10,000.00 | 10,000 | | |
| 1768 | | | | | | | | | |
| 1769 | | | Sub Total : Lab Equipment | | | | 10,000 | | |
| 1770 | | | | | | | | | |
| 771 | | E1090 | Other Equipment | | | | | | |
| 772 | | | Not used | | | | | | |
| 773 | | | | | | | | | |
| 774 | | | Sub Total : Other Equipment | | | | - | | |
| 775 | | | 000 F000 T 0000 Equipmon | | | | | | |
| 776 | | | SUBTOTAL FOR Equipment | | | | End of Trade | \$ 3,995,174 | |
| 777 | | | ODITOTAL FOR Equipment | | | | Lilu oi Traue | Ψ 0,330,174 | |
| 778 | | | | | | | | | |
| 779 | E20 | | | | | | | | |
| | E20 | | Furnishings | | | | | | |
| 780 | | E2010 | Fixed Furnishings | | | | | | |
| 781 | | | Mats at vestibules | 1 | LS | 15,000.00 | 15,000 | | |
| 782 | | | Auditorium Seating- at upper auditorium | 345 | EA | 1,000.00 | 345,000 | | |
| 783 | | | Auditorium Acoustics- excluding acoustic panels | 1 | LS | 150,000.00 | 150,000 | | |
| 784 | | | Fabric Wrapped Acoustic Panels @ gym & auditorium | 1,284 | SF | 32.00 | 41,088 | | |
| 785 786 | | | Window Treatment- @ exterior windows, manual | 15,742 | sf | 8.00 | 125,933 | | |
| 787 | | | Window Treatment- @ interior glazing Window Treatment- @ exterior CW assembly, motorized | 2,000 8,500 | sf SF | 8.00 35.00 | 16,000 297,500 | | |
| 788 | | | Operable window allowance | 1 | LS | 15,000.00 | 15,000 | | |
| | | | Tray-type vegetated wall assemblies with irrigation system and lighting (BOD | | | · | , | | |
| 789 | | | Live Wall LLC) | 1 | ALLW | 25,000.00 | 25,000 | | |
| 790 | | | Furnishings, other at misc locations | 1 | LS | 64,800.00 | 64,800 | | |
| 791 | | | | | | | | | |
| 792 | | | Sub Total : Fixed Furnishings | | | | 1,095,321 | | |
| 793 | | | | | | | | | |
| 794 | | E2010 | Fixed Furnishings - Casework | | | | | | |
| 795 | | | Casework- Millwork, Div 064000 | | | | | | |
| 796 | | | Display Cases at First and Second floor | 10 | EA | 7,500.00 | 75,000 | | |
| 797 | | | CTR-01 Counter w/dividers MDF | 7 | LF | 800.00 | 5,200 | | |
| 798 | | | CTR-09 Counter w/dividers MDF | 23 | LF | 800.00 | 18,064 | | |
| 799 | | | CTR-10 - Counter MDL - TC-06 | 13 | LF | 800.00 | 10,400 | | |
| 800 | | | CTR-11 Counter w/dividers MDF | 16 | LF | 800.00 | 12,800 | | |
| 801 | | | CTR-12 Counter w/dividers MDF | 48 | LF | 800.00 | 38,400 | | |
| 802 | | | CTR-13 Counter w/dividers MDF | 34 | LF | 800.00 | 27,200 | | |
| 803 | | | CTR-14 Counter w/dividers MDF | 9 | LF | 800.00 | 7,200 | | |
| 804 | | | T15 - Cubicles | 41 | LF | 1,300.00 | 53,300 | | |
| 805 | | | T30SDdiv - Cubicles | 196 | LF | 350.00 | 68,600 | | |
| 806 807 | | | T362RL_GS - Cabinet | 231 | LF LF | 1,300.00 | 300,300 | | |
| du/ | | | T362RL-W - Cabinet T362RL - Full Height Cabinet | 12 24 | LF LF | 1,300.00 1,800.00 | 15,600 43,200 | | |
| 808 | | | | | | | | | |

Estimate Detail Page 48 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------------|---|----------|------|---------------|-------------|-----------------|------------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 1810 | Lockers, Div 105000 | | | | | | |
| 1811 | T15S - 3 Tier Lockers | 36 | LF | 490.00 | 17,640 | | |
| 812 | TCS2 - Base Lockers | 30 | LF | 450.00 | 1,444 | | |
| 1813 | TCS2 - Base Lockers TCS3 - Base Lockers | 3 4 | LF | 450.00 | 1,866 | | |
| 814 | TCS3 - Base Lockers TCS6 - Base Lockers | 8 | LF | 450.00 | 3,694 | | |
| 815 | TCS9 - Base Lockers | 11 | LF | 450.00 | 5,063 | | |
| 816 | | - '' | LI | 430.00 | 3,003 | | |
| | Lab Areas, Base Cabinets | | LF | 050.00 | 0.000 | | |
| 817 818 | DW-1 - Bottom Cabinet - SC-05 | 4 | | 950.00 | 3,800 | | |
| | ADA42 - Bottom Cabinet | 4 | LF | 950.00 | 3,325 | | |
| 819 | B1050 - Bottom Cubicle | 9 | LF | 950.00 | 8,550 | | |
| 320 | B18D1L - Bottom Cabinet w. drawer | 5 | LF | 950.00 | 4,750 | | |
| 821 | B24D2RL - Bottom Cabinet w. drawers | 13 | LF | 950.00 | 12,350 | | |
| 822 | B2502 - Bottom Cabinet | 12 | LF | 950.00 | 11,400 | | |
| 823 | B27D2RL - Bottom Cabinet w. drawers | 38 | LF | 950.00 | 36,100 | | |
| 824 | B27RL - Bottom Counter w. drawers | 14 | LF | 950.00 | 12,825 | | |
| 825 | B30 - Bottom Open Cabinet | 26 | LF | 950.00 | 24,700 | | |
| 826 | B30D2RL - Bottom Cabinet w. drawers | 23 | LF | 950.00 | 21,850 | | |
| 827 | B33 - Bottom Open Cabinet sink base cabinet | 59 | LF | 950.00 | 56,050 | | |
| 828 | B33D1RL - Bottom Cabinet w. drawers | 6 | LF | 950.00 | 5,225 | | |
| 829 | B33D2RJ - Bottom Cabinet w. drawers | 8 | LF | 950.00 | 7,838 | | |
| 830 | B33D2RL - Bottom Cabinet w. drawers | 204 | LF | 950.00 | 193,800 | | |
| 831 | B33RL - Bottom Cabinet sink base cabinet | 36 | LF | 950.00 | 34,200 | | |
| 832 | B36D2RL - Bottom Cabinet w.drawers | 204 | LF | 950.00 | 193,800 | | |
| 833 | DW-1 - Bottom Cabinet dishwasher cabinet | 4 | LF | 950.00 | 3,800 | | |
| 834 | SB30RL - Bottom Cabinet | 6 | LF | 950.00 | 5,700 | | |
| 835 | SB36ADA - Bottom Cabinet | 9 | LF | 950.00 | 8,550 | | |
| 836 | SB36RL - Bottom Cabinet | 93 | LF | 950.00 | 88,350 | | |
| 837 | SB39D2RL - Bottom Cabinet | 77 | LF | 950.00 | 73,150 | | |
| 838 | SB39RL - Bottom Cabinet | 100 | LF | 950.00 | 95,000 | | |
| 839 | W36KD2 - Bottom Cabinet | 6 | LF | 950.00 | 5,700 | | |
| 840 | Lab Areas, Wall Cabinets | | | | | | |
| 841 | W18R - Top Cabinet | 2 | LF | 600.00 | 900 | | |
| 842 | W24RI - Top Cabinet | 13 | LF | 600.00 | 7,800 | | |
| 843 | W27RL - Top Cabinet | 38 | LF | 600.00 | 22,800 | | |
| 844 | W30RL - Top Cabinet | 90 | LF | 600.00 | 54,000 | | |
| 845 | W36RLD - Top Cabinet | 30 | LF | 600.00 | 18,000 | | |
| 846 | W36RLS - Top Cabinet | 25 | LF | 600.00 | 15,000 | | |
| 847 | W39RL - Top Cabinet | 72 | LF | 600.00 | 43,200 | | |
| 848 | W48RL - Top Cabinet | 24 | LF | 600.00 | 14,400 | | |
| 349 | Lab Areas, Epoxy Tops | | | | | | |
| 850 | CTR-01 - Counter | 648 | LF | 300.00 | 194,400 | | |
| 351 | CTR-02 - Counter | 41 | LF | 300.00 | 12,300 | | |
| 352 | CTR-03 - Counter | 36 | LF | 300.00 | 10,650 | | |
| 353 | CTR-09 - Counter | 46 | LF | 300.00 | 13,725 | | |
| 354 | CTR-10 - Counter | 18 | LF | 300.00 | 5,400 | | |
| 355 | CTR-12 - Counter | 46 | LF | 300.00 | 13,800 | | |
| 356 | Lab Areas, Other Items | | | | | | |
| 857 | Peg racks | 40 | EA | 800.00 | 32,000 | | |
| 358 | | | | | • | | |

Estimate Detail Page 49 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | 00 % Construction | | ILL | 1 | I | ı | ESTIMATE DETAIL |
|-------------------|----------|-------|---|----------|------|---------------|--------------|-----------------|-------------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 859 | | | Sub Total : Fixed Furnishings - Casework | | | | 2,089,157 | | |
| 860 | | | | | | | | | |
| 861 | | E2020 | Moveable Furnishings | | | | | | |
| 362 | | | Retractable Bleachers at gym | 1,150 | seat | 345.00 | 396,750 | | |
| 363 | | | Telescoping bleachers with padded seats at auditorium | 345 | seat | 1,450.00 | 500,250 | | |
| 864 | | | 5-Row bleacher x3 (135 seat capacity) | 400 | ea | 400.00 | 160,000 | | |
| 865 | | | | | | | | | |
| 366 | | | Sub Total : Moveable Furnishings | | | | 1,057,000 | | |
| 67 | | | | | | | | | |
| 368 | | | | | | | | | |
| 869 | | | SUBTOTAL FOR Furnishings | | | | End of Trade | \$ 4,241,478 | |
| 870 | | | | | | | | | |
| 371 | | | | | | | | | |
| _ | <u>E</u> | | SPECIAL CONSTRUCTION & DEMOLITION | | | | | | |
| 373 | F10 | | Special Construction | | | | | | |
| 374 | | | Press box, includes transport, erection, connection to power. | | | | - | | Taken with sports field |
| 375 | | | | | | | | | |
| 76 | | | Sub Total : Special Construction | | | | - | | |
| 877 | | | | | | | | | |
| 878 | | | | | | | | | |
| 379 | F20 | | Selective Building Demolition | | | | | | |
| 380 | | F2010 | Building Elements Demolition - Selective | | | | | | |
| 881 | | | Electrical work associated with removal of existing building, including temp. electrics, Cut, cap and make safe | 1 | LS | 41,000.00 | 41,000 | | |
| 882 | | | | | | | | | |
| 383 | | | Sub Total : Building Elements Demolition - Selective | | | | 41,000 | | |
| 384 | | | | | | | | | |
| 885 | | F2010 | Building Elements Demolition - Demolished Structures | | | | | | |
| 886 | | | Main Building Removal | | | | - | | |
| 887 | | | Removal of extg building at completion of project | 285,000 | SF | 9.50 | 2,707,500 | | |
| 388 | | | Fire watch during demo. | .= | | | - | | included |
| 389 | | | Break up slab, foundations and underground utilities | 173,549 | SF | 4.00 | 694,196 | | |
| 390 | | | Remove 1 story wood frame garage | 3,300 | SF | 6.00 | 19,800 | | |
| 891 892 | | | Remove existing 1-story structure and pads at practice fields | 1 | LS | 10,000.00 | 10,000 | | |
| 392 393 | | | Cub Total - Building Flamonts Bours Hiller - Bours Hale - 101 | | | | 0 404 400 | | |
| 393 394 | | | Sub Total : Building Elements Demolition - Demolished Structures | | | | 3,431,496 | | |
| 394 395 | | E2020 | Hazardaya Campananta Abatamant | | | | | | |
| 395 396 | | F2020 | Hazardous Components Abatement Budget Amount from 08-23-2024 Report | 1 | LS | 809,886.00 | 809,886 | | |
| 896 | | | budget Afficial 10111 00-23-2024 Report | 1 | LO | 009,000.00 | 009,086 | | |
| 897 898 | | | Sub Total - Hazardoua Company to Abstancest | | | | 809,886 | | |
| 000 | | | Sub Total : Hazardous Components Abatement | | | | 003,888 | | |
| 300 | | | | | | | <u> </u> | | |
| | | | CURTOTAL FOR CRECIAL CONCERNICATION & DEMOLITION | l l | | | | | |
| 899 900 901 | | | SUBTOTAL FOR SPECIAL CONSTRUCTION & DEMOLITION | | | | End of Trade | \$ 4,282,382 | |

Estimate Detail Page 50 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|-----|-----|-------|---|---------------------------------------|----------|---------------|-------------|-----------------|---------------------|
| + | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | Description | Quantity | Ullit | Offic Price | i Otai ֆ | Subtotal Trades | |
| 903 | G10 | | Site Preparation | | | | | | |
| 904 | 0.0 | | Clearing & grubbing- | 1 | LS | 30,000.00 | 30,000 | | |
| 905 | | | Pruning of Exist. Trees by Licensed Arborist- | 1 | LS | 12,000.00 | 12,000 | | |
| 906 | | | Tree Removals (12"-18" dia.) | 83 | EA | 1,250.00 | 103,750 | | |
| 907 | | | Remove and dispose of topsoil | 8,850 | CY | 39.00 | 345,150 | | |
| 908 | | | · · · · · | 7,402 | LF | 12.00 | 88,824 | | |
| 909 | | | Remove- Temp. Constriction Fencing @ Project Completion | 5,000 | LF | 30.00 | 150,000 | | |
| | | | Temporary Construction Fencing w/Scrim (8') | · · · · · · · · · · · · · · · · · · · | | | | | |
| 910 | | | Construction gates; allow | 2 | PR | 5,000.00 | 10,000 | | |
| 911 | | | Snow removal | 1 | ALLW | 75,000.00 | 75,000 | | |
| 912 | | | Police details | | | | - | | |
| 913 | | | | | | | | | |
| 914 | | | Sub Total : Site Preparation | | | | 814,724 | | |
| 915 | | | | | | | | | |
| 916 | | G1020 | Site Demolition & Relocations | | | | | | |
| 917 | | | Demo. Ex. Paving at existing paved road and parking lots, and reuse as base | 20,450 | SY | 13.50 | 276,075 | | |
| 918 | | | Demo. Track bitumen concrete paving; Events | 143 | SY | 11.00 | 1,573 | | included with track |
| 919 | | | Remove temporary 3" Bituminous Loop Road | 12,200 | SF | 0.80 | 9.760 | | moducu mar auch |
| 920 | | | Remove temporary 3" Bituminous Paving w/in Lds. Island of Parking Lot | 3,372 | SF | 0.80 | 2,698 | | |
| 921 | | | Remove & Load- Temporary 3" Bituminous Paving w/in Lds. Island of Parking | 3,372 | SF | 1.20 | 4,046 | | |
| | | | Lot | | | | | | |
| 922 | | | Demo Bituminous Concrete Track Paving | 44,793 | SF | 1.50 | 67,190 | | |
| 923 | | | Demo Concrete Sidewalks | 43,900 | SF | 3.00 | 131,700 | | |
| 924 | | | Demo Concrete Site Stairs | 650 | SF | 8.50 | 5,525 | | |
| 925 | | | Demo Concrete Site Pads | 3,100 | SF | 6.00 | 18,600 | | |
| 926 | | | D Demo Concrete Site Ramp | 580 | SF | 10.50 | 6,090 | | |
| 927 | | | Demo./Recycle Granite Curbing | 8,500 | LF | 12.00 | 102,000 | | |
| 928 | | | Demo Clay Mix @ Ballfields (4") | 316 | CY | 14.00 | 4,424 | | |
| 929 | | | Demo Sand @ Sport Pits (24") | 45 | CY | 14.00 | 630 | | |
| 930 | | | Demo; Stone dust Shot Put Landing Area (6") | 15 | CY | 14.00 | 210 | | |
| 931 | | | Concrete wall to be removed | 2,972 | SF | 20.00 | 59,440 | | |
| 932 | | | Utilities demo; water pipe | 160 | LF | 16.00 | 2,560 | | |
| 933 | | | Utilities demo; Hydrants and gate | 5 | EA | 1,500.00 | 7,500 | | |
| 934 | | | Utilities demo; 8" RCP Lines | 253 | LF | 22.00 | 5,566 | | |
| 935 | | | Utilities demo; 12"-15 RCP | 4,309 | LF | 26.00 | 112,034 | | |
| 936 | | | Utilities demo; 18" RCP | 1,450 | LF | 28.00 | 40,600 | | |
| 937 | | | Utilities demo; 21" RCP | 270 | LF | 30.00 | 8,100 | | |
| 938 | | | Utilities demo; 30" RCP | 290 | LF | 35.00 | 10,150 | | |
| 939 | | | Utilities demo drain Manholes | 8 | EA | 1,800.00 | 14,400 | | |
| 940 | | | Utilities demo sewer Manholes | 3 | EA | 2,000.00 | 6,000 | | |
| 941 | | | Utilities demo; gas pipe | 560 | LF | 24.00 | 13,440 | | |
| 941 | | | Utilities demo; gas pipe Utilities demo; sewer pipe | 1,096 | LF LF | 28.00 | 30,688 | | |
| 942 | | | Utilities demo; 12" CMP line | 32 | LF LF | 36.00 | 1,152 | | |
| 943 | | | | 2,635 | LF LF | 5.60 | 14,756 | | |
| 944 | | | Utilities demo; Site Light Raceways | | | | | | |
| | | | Utilities demo; CATV Service Lines | 130 | LF | 28.00 | 3,640 | | |
| 946 | | | Utilities demo; Lectical Service Lines | 250 | LF | 28.00 | 7,000 | | |
| 947 | | | Utilities demo; Lectica Lines | 1,416 | LF | 18.00 | 25,488 | | |
| 948 | | | Utilities demo Light Poles w/ Bases | 22 | EA | 320.00 | 7,040 | | |
| 949 | | | Utilities demo Light Bollard w/ Bases | 6 | EA | 250.00 | 1,500 | | |

Estimate Detail Page 51 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------|-------|--|----------|------|---------------|--------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | · | MEM CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 950 | | Preserve and protect existing 2-story masonry building | 860 | SF | 3.00 | 2,580 | | |
| 1950 | | Preserve and protect existing 2-story masonry building Preserve and protect flagpole and scoreboard | 1 | LS | 545.00 | 545 | | |
| 1952 | | Tree Protection Fencing | 250 | LF | 14.00 | 3,500 | | |
| 1953 | | Street Sweeping | 250 | AL | 76,000.00 | 76,000 | | |
| 1954 | | Extg pavement sawcuttings and removals | 1 | ls | 67,000.00 | 67,000 | | |
| 955 | | Exig pavement sawcuttings and removals | 1 | 15 | 67,000.00 | 67,000 | | |
| | | | | | | 4 4 11 4 000 | | |
| 1956 | | Sub Total : Site Demolition & Relocations | | | | 1,151,200 | | |
| 1957 | | | | | | | | |
| 958 | G1030 | Site Earthwork | | | | | | |
| 1959 | | Temporary traffic controls | 1 | LS | 19,669.00 | 19,669 | | |
| 1960 | | Survey/layout | 1 | LS | 140,000.00 | 140,000 | | |
| 1961 | | Fine Grading; bituminous pavements | 24,412 | SY | 2.50 | 61,029 | | |
| 1962 | | Fine Grading; Pedestrian sidewalks/ concrete pad | 4,425 | SY | 2.50 | 11,062 | | |
| 1963 | | Fine Grading; Bituminous Running Track, Long/Triple Lanes & D-Zone Areas | 6,390 | SY | 2.50 | 15,976 | | |
| 1964 | | Fine Grading; Playground Surfaces | 158 | SY | 2.50 | 394 | | |
| 1965 | | Fine Grading; High Jump | 5,830 | SY | 2.50 | 14,575 | | |
| 966 | | Fine Grading; New practice fields Pads | 297 | SY | 2.50 | 743 | | |
| 1967 | | Fine Grading; New practice fields | 9,935 | SY | 2.50 | 24,836 | | |
| 1968 | | Fine Grading; New Softball field | 5,526 | SY | 2.50 | 13,815 | | |
| 1969 | | Fine Grading; New Baseball field | 10,568 | SY | 2.50 | 26,421 | | |
| 1970 | | O , | , | | | , | | |
| 1971 | | Site cut | 36,600 | CY | 12.00 | 439,200 | | |
| 1972 | | Infiltration systems #3; cut | 1,850 | CY | 16.00 | 29,600 | | |
| 1973 | | Backfill | 410 | CY | 20.00 | 8,200 | | |
| 1974 | | Dispose;- EBP #1 "Unsuitable/ Unusable" Soil to Offsite Disposal Facility "Clean | 69,483 | CY | 32.00 | 2,223,451 | | |
| 1975 | | Dispose; Final Phase "Unsuitable/ Unusable" Soil to Offsite Disposal Facility "Clean | 43,114 | CY | 32.00 | 1,379,634 | | |
| 1976 | | Import- "Common Fills" to Site Fills Required | 58,250 | CY | 26.00 | 1,514,500 | | |
| 977 | | Rock Drilling & Blasting (Site) | 1,930 | CY | 280.00 | 540,400 | | |
| 1978 | | Culling, Handling & Disposal of Exist. Buried Site Cobbles & Boulders (Allowance) | 500 | CY | 180.00 | 90,000 | | |
| 1979 | | Rock Disposal (Site) | 4,306 | CY | 34.00 | 146,419 | | |
| 1980 | | Sitework Assistance moving Blasting Mats | 1 | LS | 20,000.00 | 20,000 | | |
| 1981 | | 3/8" Stemming Stone for Blasting Operations | 1 | LS | 1,500.00 | 1,500 | | |
| 1982 | | Fire Details | 1 | LS | 5,000.00 | 5,000 | | |
| 1983 | | Hoe-Ram Equipment Rental Duration for Onsite Use to Overbreak Blast Rock | 1 | LS | 32,000.00 | 32,000 | | |
| 1984 | | Preblast Survey | 1 | LS | 5,000.00 | 5,000 | | |
| 1985 | | Structural fill ; Generator pad | 28 | су | 42.00 | 1,176 | | |
| 1986 | | Structural fill ; Transformer Pads | 15 | су | 42.00 | 630 | | |
| 1987 | | Structural fill; Utility Pads | 30 | cy | 42.00 | 1,260 | | |
| 1988 | | Structural fill, extg building foundation system | 5,600 | cy | 42.00 | 235,200 | | |
| 1989 | | , | | | | , | | |
| 1990 | | Gravel Base; asphalt roadway and parking lot | 8,951 | CY | 58.00 | 519,157 | | |
| 1991 | | Geogrid beneath Gravel Parking Area | 4,240 | SF | 3.00 | 12,720 | | |
| 1992 | | Gravel Base; concrete pavement | 1,280 | CY | 58.00 | 74,240 | | |
| 1993 | | Dense Grade Crushed Stoneh; Vehicular Concrete Pavements | 482 | су | 52.00 | 25,071 | | |

Estimate Detail Page 52 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | 60% Construction | Documents Est | illiale - NEC | JOIN | | | ESTIMATE DETAIL |
|--|-----|-------|--|---|--|---|---|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | · | _ | | | | | |
| 1994 | | | Gravel Base beneath Cement Concrete Entrance Pads to School Building | 902 | CY | 58.00 | 52,316 | | |
| 1995 | | | Gravel base; Bleacher stand Concrete pad// Press box stand | 167 | CY | 58.00 | 9,688 | | See G1030 |
| 1996 | | | · | | | | | | |
| 1997 | | | Compost Filter Socks w/ Silt Fencing | 560 | LF | 26.00 | 14,560 | | |
| 1998 | | | Silt Fence Maintenance and Monitoring | 560 | LF | 5.00 | 2,800 | | |
| 1999 | | | Haybale at stockpile area | 284 | LF | 10.50 | 2,982 | | |
| 2000 | | | Filter sacks at catch basins | 48 | EA | 200.00 | 9,600 | | |
| 2001 | | | Check dam | 6,820 | EA LF | 450.00 3.00 | 3,600 20,460 | | |
| 2002 | | | Remove Erosion Control Measure at project completion | 0,820 | LF | 3.00 | 20,460 | | |
| 2003 | | | Wetland replication area | 3,394 | SF | 20.00 | 67,880 | | |
| 2005 | | | Radon system, level 01, excavation/backfill-trenching | 600 | CY | 44.00 | 26,400 | | |
| 2006 | | | radon bystom, forei or, bystotration, baskin tronoming | 000 | <u> </u> | | 20,100 | | |
| 2007 | | | Sub Total : Site Earthwork | | | | 7,843,166 | | |
| 2008 | | | oub rotal to the Earthwork | | | | 1,010,100 | | |
| 2009 | | G1040 | Hazardous Waste Remediation | | | | | | |
| 2010 | | 01040 | R & D- U.G. Fuel Oil Storage Tanks | 1 | EA | 35,000.00 | 35,000 | | |
| 2010 | | | N & D- O.G. Fuel Oil Stolage Talliks | ' | LA | 33,000.00 | 33,000 | | |
| 2012 | | | Out Tatal allowed and Wasta Barradiation | | | | 25 000 | | |
| 2012 | | | Sub Total : Hazardous Waste Remediation | | | | 35,000 | | |
| | | | AUDTOTAL FOR O'C P | | | | | | |
| 2014 | | | SUBTOTAL FOR Site Preparation | | | | End of Trade | \$ 9,844,090 | |
| 2015 | 000 | | 89.1 | | | | | | |
| 2016 | G20 | 00040 | Site Improvements | | | | | | |
| 2017 | | G2010 | Roadways | | | | | | |
| 2018 | | | Not included | | | | | | |
| 2019 | | | | | | | | | |
| 2020 | | | Sub Total : Roadways | | | | | | |
| 2021 | | | | | | | - | | |
| 2022 | | | | | | | - | | |
| | | G2020 | Asphalt - Roadway Pavement | | | | - | | |
| | | G2020 | Asphalt - Roadway Pavement Asphalt roadway pavement | 150,889 | SF | | - | | |
| | | G2020 | · | 91,768 | SF | 4.50 | - 412,956 | | |
| 2024 | | G2020 | Asphalt roadway pavement | | SF SF | 3.40 | - | | |
| 2024 2025 2026 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick | 91,768 | SF SF SF | | - 412,956 | | |
| 2023 2024 2025 2026 2027 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road | 91,768 43,056 | SF SF | 3.40 | - 412,956 146,390 | | |
| 2024 2025 2026 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road | 91,768 43,056 16,065 | SF SF SF | 3.40 3.40 | - 412,956 146,390 54,621 | | |
| 2024 2025 2026 2027 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road | 91,768 43,056 16,065 | SF SF SF | 3.40 3.40 | - 412,956 146,390 54,621 | | |
| 2024 2025 2026 2027 2028 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway | 91,768 43,056 16,065 2,744 | SF SF SF CY | 3.40 3.40 20.00 | - 412,956 146,390 54,621 54,877 | | |
| 2024 2025 2026 2027 2028 2029 2030 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb | 91,768 43,056 16,065 2,744 2,512 | SF SF SF CY | 3.40 3.40 20.00 65.00 | - 412,956 146,390 54,621 54,877 | | |
| 2024 2025 2026 2027 2028 2029 2030 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs | 91,768 43,056 16,065 2,744 2,512 167 | SF SF SF CY | 3.40 3.40 20.00 65.00 38.00 | - 412,956 146,390 54,621 54,877 163,280 6,346 | | |
| 2024 2025 2026 2027 2028 2029 2030 2031 2032 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs Pavement Markings - Stop Lines | 91,768 43,056 16,065 2,744 2,512 167 340 | SF SF CY LF LF | 3.40 3.40 20.00 65.00 38.00 3.60 | 412,956 146,390 54,621 54,877 163,280 6,346 1,224 | | |
| 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs Pavement Markings - Stop Lines Pavement Markings - "STOP" Text Pavement Markings - Directional Arrows | 91,768 43,056 16,065 2,744 2,512 167 340 12 | SF SF CY LF LF LF EA | 3.40 3.40 20.00 65.00 38.00 3.60 250.00 125.00 | 163,280 6,346 1,224 3,000 5,500 | | |
| 2024 2025 2026 2027 2028 2029 2030 2031 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs Pavement Markings - Stop Lines Pavement Markings - "STOP" Text Pavement Markings - Directional Arrows Pavement Markings - Double Yellow (DYS) Lines | 91,768 43,056 16,065 2,744 2,512 167 340 12 44 825 | SF SF CY LF LF LF EA EA LF | 3.40 3.40 20.00 65.00 38.00 3.60 250.00 125.00 2.40 | 163,280 6,346 1,224 3,000 5,500 1,980 | | |
| 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs Pavement Markings - Stop Lines Pavement Markings - "STOP" Text Pavement Markings - Directional Arrows Pavement Markings - Double Yellow (DYS) Lines Pavement Markings - "EV" Text | 91,768 43,056 16,065 2,744 2,512 167 340 12 44 825 | SF SF CY LF LF LF EA EA LF EA | 3.40 3.40 20.00 65.00 38.00 3.60 250.00 125.00 2.40 150.00 | 163,280 6,346 1,224 3,000 5,500 1,980 | | |
| 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 | | G2020 | Asphalt roadway pavement Asphalt pavement- 4.5" thick 2" Bituminous Concrete Top Course; Roadway & Loop road 2" Bituminous Concrete Top Course; Access "Goat" Road Prepared subgrade 24" thick @ 35% of 105,835 sf cut area; Roadway Granite Curb Precast flush curbs Pavement Markings - Stop Lines Pavement Markings - "STOP" Text Pavement Markings - Directional Arrows Pavement Markings - Double Yellow (DYS) Lines | 91,768 43,056 16,065 2,744 2,512 167 340 12 44 825 | SF SF CY LF LF LF EA EA LF | 3.40 3.40 20.00 65.00 38.00 3.60 250.00 125.00 2.40 | 163,280 6,346 1,224 3,000 5,500 1,980 | | |

Estimate Detail Page 53 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | | | | | | ESTIMATE DETAIL |
|------------|-------|--|--------------|-----------|----------------|-------------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 2039 | | | | | | | | |
| 2040 | G2020 | Asphalt - Parking Lots, Roadways, Paths | | | | | | |
| 2041 | | Asphalt Parking Lots | 180,714 | SF | | - | | |
| 2042 | | Prepared subgrade 24" thick @ 35% of 51,000 sf cut area; Parking lot | 1,322 | CY | 20.00 | 26,444 | | |
| .043 | | Asphalt pavement- 4.5" thick | 127,938 | SF | 4.50 | 575,721 | | |
| 2044 | | 2" Bituminous Concrete Top Course Type I-1 @ Parking Lot installed | 52,776 | SF | 3.40 | 179,438 | | |
| 045 | | Granite Curb | 11,447 | LF | 68.00 | 778,396 | | |
| 046 | | Cape Code Berm | 8,200 | LF | 28.00 | 229,600 | | |
| 047 | | 6" wide Concrete Curbing @ Long & Triple Jump Pits | 135 | LF | 32.00 | 4,320 | | |
| 048 | | Parking Space markings | 478 | EA | 40.00 | 19,120 | | |
| 049 | | , | | | | | | |
| 050 | | Parking Space markings- HC/Van | 17 | EA SF | 500.00 | 8,500 | | 0 04000 |
| | | Pavement marking | 3,930 | | | 9,825 | | See G1030 |
| 051 | | Crosswalk | 2,520 | SF | 3.50 | 8,820 | | |
| 052 | | Misc. markings | 3,280 | SF | 3.50 | 11,480 | | |
| 053 | | | | | | | | |
| 054 | | Misc. Asphalt pavement | | | | | | |
| 055 | | 4"- Bituminous Paving @ Running Track D-Zone Areas | 12,159 | SF | 4.00 | 48,636 | | |
| 056 | | 4"- Bituminous Paving @ Long & Triple Jump Lanes | 1,125 | SF | 4.00 | 4,500 | | |
| 057 | | 2" Bituminous Concrete Binder Course @ Running Track | 46,269 | SF | 3.10 | 143,434 | | |
| 058 | | 1" Bituminous Concrete Top Course @ Running Track | 46,269 | SF | 2.75 | 127,240 | | |
| 059 | | 2-1/2" Bituminous binder at Temp. Faculty/Student Parking Lot | 105,300 | SF | 2.40 | 252,720 | | |
| 060 | | | | | | | | |
| 061 | | Sub Total : Asphalt - Parking Lots, Roadways, Paths | | | | 2,428,194 | | |
| 062 | | | | | | | | |
| 063 | G2030 | Pedestrian Paving (Concrete and Play Surface) | | | | | | |
| 064 | | Concrete walkway paving | | | | - | | |
| 065 | | Heavy duty reinforced concrete vehicular paving | 8,580 | SF | 18.00 | 154,440 | | |
| 066 | | Reinforced concrete pedestrian sidewalks- | 25,418 | SF | 12.00 | 305,016 | | |
| 067 | | Gravel Borrow Base; cement concrete pedestrian sidewalks | 790 | су | 52.00 | 41,080 | | |
| 068 | | Curb cuts ramps | 38 | EA | 520.00 | 19,760 | | |
| 069 | | Tactile Warning Plates | 258 | SF | 54.00 | 13,932 | | |
| 070 071 | | Concrete paving; sport event pads | 560 | SF | 15.00 | 8,400 | | |
| 071 | | Concrete Paving; Sport Event Pads | 3,410 406 | SF LFR | 30.00 85.00 | 102,300 34,510 | | |
| 073 | | Concrete stair per riser Concrete landing | 312 | SF | 25.00 | 7,800 | | |
| 074 | | Crushed Stone beneath Site Concrete Stairs | 21 | CY | 52.00 | 1,114 | | |
| 075 | | Reinforced concrete generator pad | 515 | SF | 20.00 | 10,300 | | |
| 076 | | Reinforced Concrete Transformer Pads | 92 | SF | 20.00 | 1,840 | | |
| 077 | | Reinforced Concrete Entrance Pads to Building | 725 | SF | 18.00 | 13,050 | | |
| 078 | | Reinforced Concrete Bike Rack Pads (4") | 190 | SF | 18.00 | 3,420 | | |
| 079 | | Gravel base; 12" thick at veh. Concrete pads | | | | - | | See G1030 |
| 080 | | Bleacher stand Concrete pad// Press box stand | | | | - | | |
| 081 | | Grading and Fine Grading | | | | - | | See G1030 |
| | | | | | | | | |
| 082 | | Concrete pavement | 4,100 | SF | 15.00 | 61,500 | | |

Estimate Detail Page 54 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------|-------|--|----------|----------|---------------|-------------|-----------------|------------------|
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | · | | | | • | | |
| 2085 | | | | | | | | |
| 2086 | G2040 | Site Development | | | | | | |
| 2087 | | Reinforced Concrete Secondary Bus Transformer Oil | 156 | SF | 171.00 | 26,676 | | |
| 2088 | | | | | | | | |
| 2089 | | Playground Surfaces | | | | - | | |
| 2090 | | Playground ; Poured-in place rubber play surfacing | 974 | SF | 48.00 | 46,752 | | |
| 2091 | | 3/4" Crushed Stone Base beneath Mahogany Decking | 53 | CY | 52.00 | 2,756 | | |
| 2092 | | Engineered wood fiber surfacing | 445 | SF | 60.00 | 26,700 | | |
| 2093 | | Misc. new playground equipment including slide, chalk board etc | 1 | EA | 45,000.00 | 45,000 | | |
| 2094 | | Playground Misc. Items | | | | - | | |
| 2095 | | Terraced wood seating -all in | 98 | LF | 200.00 | 19,600 | | |
| 2096 | | | | | | · | | |
| 2097 | | 1A. Renovate existing 6 lane Running Track | 57,514 | SF | | - | | |
| 2098 | | Sand Layer @ Soccer Field @ Running Track | 1,846 | CY | 65.00 | 119,990 | | |
| 2099 | | Mill existing surface and underlay (1 day operation) | 6,400 | SY | 4.00 | 25,600 | | |
| 2100 | | 2" layer of asphalt to receive track surface laid to grades and 1" pitch | 57,514 | SF | 2.75 | 158,164 | | |
| 2101 | | Track surface | 57,514 | SF | 6.80 | 391,095 | | |
| 2102 | | Composite boardwalk decking with pressure treated deck structure, concrete Sono tube | 2,692 | SF | 44.50 | 119,794 | | |
| 2103 | | Composite wood boardwalk trike track | 1,030 | SF | 38.50 | 39,655 | | |
| 2104 | | Composite wood accessible ramp | 128 | SF | 120.00 | 15,360 | | |
| 2105 | | Flagpole | 1 | LS | 15,000.00 | 15,000 | | |
| 2106 | | Nature Play elements (relocated) | 1 | LS | 32,000.00 | 32,000 | | |
| 2107 | | Tracal of the ground the (Torontout) | | | 33,000 | , | | |
| 2108 | | 1A & 1B Track & Soccer La Crosse Fields | | | | | | |
| 2109 | | Long jump/triple jump | 2 | EA | | | | |
| 2110 | | Long Jump Equipment | 2 | LS | 23,149.63 | 46,299 | | |
| 2111 | | Pit covers | 2 | EA | 664.66 | 1,329 | | |
| 2112 | | Takeoff boards | 1,134 | SF | 18.00 | 20,412 | | |
| 2113 | | High Jump | 5,830 | SF | 10.00 | - | | |
| 2114 | | High jump pads | 1 | EA | 6,000.00 | 6,000 | | |
| 2115 | | Pole vault system | 1 | LS | 42,019.00 | 42,019 | | |
| 2116 | | Discus pad & enclosure | 1 | EA | 23,000.00 | 23,000 | | |
| 2117 | | Signage allowance | 1 | LS | 5,500.00 | 5,500 | | |
| 2118 | | Soccer goals | 2 | EA | 4,632.12 | 9,264 | | |
| 2119 | | Soccer corner flags/Markings | 1 | LOC | 2,800.00 | 2,800 | | |
| 2120 | | Lacrosse goals | 1 | SET | 2,915.34 | 2,915 | | |
| 2121 | | Repairs to retained fence (Soccer/Lacrosse) | · ' | <u> </u> | 2,010.04 | 2,510 | | |
| 2122 | | | | | | | | |
| 2123 | | 2A. New practice fields | | | | | | |
| 2124 | | Soccer goals | 4 | EA | 5,000.00 | 20,000 | | |
| 2125 | | Soccer goals Soccer corner flags/Markings | 2 | LOC | 3,000.00 | 6,000 | | |
| 2126 | | Football Goals | 2 | EA | 16,000.00 | 32,000 | | |
| 2127 | | Concrete pad at bleachers | 2,675 | SF | 20.00 | 53,500 | | |

Estimate Detail Page 55 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTIO |
|------|--|----------|-------|---------------|-------------|-----------------|-----------------|
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | Description | Quantity | Oilit | Oliit Frice | Ισιαι φ | Subtotal Trades | |
| 128 | Concrete pad at bleachers | 109 | CY | 52.00 | 5,667 | | |
| 129 | Aluminum ramp to press box | 474 | SF | 45.00 | 21,330 | | |
| 2130 | Prefabricated Press box | 400 | SF | 400.00 | 160,000 | | |
| 2131 | 4A. New Softball field | | | | - | | |
| 2132 | 20' netting at softball field | 93 | LF | 200.00 | 18,600 | | |
| 133 | Aluminum bleachers; 80 seat | 1 | EA | 38,400.00 | 38,400 | | |
| 134 | Concrete pad at bleachers | 442 | SF | 30.00 | 13,260 | | |
| 135 | Softball mound | 1 | EA | 3,500.00 | 3,500 | | |
| 136 | Base plate | 4 | EA | 420.00 | 1,680 | | |
| 137 | Batting cage on stone dust surfacing | 1 | LS | 302,050.00 | 302,050 | | |
| 138 | Baseball Batting Cage Edger | 161 | LF | , , , | Included | | |
| 139 | Bullpen with mounds and home plates | 2 | LS | 7,761.75 | 15,524 | | |
| 140 | Softball foul poles | 2 | EA | 5,135.00 | 10,270 | | |
| 141 | Softball backstop | 1 | EA | 11,900.00 | 11,900 | | |
| 142 | Signage allowance | 1 | EA | 5,000.00 | 5,000 | | |
| 143 | | | | | · | | |
| 144 | 5A. New Baseball field | | | | - | | |
| 145 | 6' Black Vinyl covered chain link fence w/ stone duct | 518 | ? | | - | | See G2040.1 |
| 146 | 6' Black Vinyl covered chain link fence at baseball field | 548 | ? | | - | | See G2040.1 |
| 147 | 40' netting at baseball field | 109 | LF | 420.00 | 45,780 | | |
| 148 | Single Gates | 3 | ? | | - | | See G2040.1 |
| 149 | Double Gates | 2 | ? | | - | | See G2040.1 |
| 150 | Aluminum bleachers; 45 seat | 2 | EA | 22,000.00 | 44,000 | | |
| 151 | Concrete pad at bleachers | 458 | SF | 20.00 | 9,160 | | |
| 152 | Baseball mound | 1 | EA | 3,800.00 | 3,800 | | |
| 153 | Pitching rubber | 2 | EA | 550.00 | 1,100 | | |
| 154 | Base plate | 4 | EA | 420.00 | 1,680 | | |
| 155 | Batting cage on stone dust surfacing | 1 | LS | 14,622.00 | 14,622 | | |
| 156 | Baseball Batting Cage Edger | 181 | LF | , | Included | | |
| 157 | Bullpen with mounds and home plates | 2 | LS | 7,761.75 | 15,524 | | |
| 158 | Baseball foul poles | 2 | EA | 5,135.00 | 10,270 | | |
| 159 | Baseball backstop | 1 | EA | 10,900.00 | 10,900 | | |
| 160 | Dugout | 2 | EA | 9,896.00 | 19,792 | | |
| 161 | Dugouts - players benches | 2 | EA | 3,296.00 | 6,592 | | |
| 162 | Helmet cubby | 2 | EA | 1,250.00 | 2,500 | | |
| 163 | Signage allowance | 1 | EA | 5,000.00 | 5,000 | | |
| 164 | | | | .,,,,,,,,, | -, | | |
| 165 | Line Markings at Sports Facilities | | | | - | | |
| 166 | Markings at football | 1 | LOC | 10,000.00 | 10,000 | | |
| 167 | Sliding Gate at 6' BVC fence with motor etc., 30' wide | 1 | EA | 15,000.00 | 15,000 | | |
| 168 | Vehicular barrier swing gat, manual | 2 | EA | 5,500.00 | 11,000 | | |
| 169 | 8' Pedestrian double gate | 1 | PR | 2,000.00 | 2,000 | | |
| 170 | Bollards (incl. footing, steel bollard, set, concrete fill, paint/cover) | 43 | EA | 900.00 | 38,700 | | |
| 171 | Fencing -BVC - CLF 3'-6" High | 217 | LF | 50.00 | 10,850 | | |

Estimate Detail Page 56 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | 60% Construction Documents Estimate - RECON | | | | | | | | |
|------|---|----------|------|---|-------------|-----------------|------------------|--|--|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | | |
| | | | | | Area of New | 281,500 GSF | | | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | | |
| | | | | | | | | | |
| 2172 | Fencing -BVC - CLF 4'-0" High | 155 | LF | 55.00 | 8,525 | | | | |
| 2173 | Fencing -BVC - CLF 6'-0" High | 1,947 | LF | 69.00 | 134,343 | | | | |
| 2174 | Fencing -BVC - CLF 8'-0" High | 1,023 | LF | 115.00 | 117,645 | | | | |
| 2175 | Fencing - Galvanized- 6' H (at practice field between existing and chain link | 289 | LF | 160.00 | 46,240 | | | | |
| 2176 | Ex. Fence to remain- (1,740) Modify/Repair | 1 | LS | 10,000.00 | 10,000 | | | | |
| 2177 | 6' Wood Stockade Fencing | 630 | LF | 85.00 | 53,550 | | | | |
| 2178 | 6' Wood/Steel Wood Fence- Single Gates @ Loading Dock | 2 | EA | 2,000.00 | 4,000 | | | | |
| 2179 | 8' Wood Stockade Fencing | 200 | LF | 105.00 | 21,000 | | | | |
| 2180 | 4' high Wood Slat Privacy Fence w/ 6' wide Double Swing Gate @ Playground | 200 | LF | 95.00 | 19,000 | | | | |
| 2181 | Single Gates | 12 | EA | 1,100.00 | 13,200 | | | | |
| 2182 | Double Gates | 7 | EA | 2,000.00 | 14,000 | | | | |
| 2183 | Double swing gates | 1 | EA | 2,500.00 | 2,500 | | | | |
| 2184 | Steel guardrail | 1,900 | LF | 76.00 | 144,400 | | | | |
| 2185 | PH-1 fencing costs | 1 | LS | 125,000.00 | 125,000 | | | | |
| 2186 | 4' H Horizontal wood slat fence @ Playground | 214 | LF | 92.00 | 19,688 | | | | |
| 2187 | Gate at 4' fence @ Playground | 1 | EA | 2,000.00 | 2,000 | | | | |
| 2188 | 40'x8' Connex storage containers on gravel surfacing | | EXCL | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | - | | | | |
| 2189 | Crushed stone surfacing | 90 | CY | 65.00 | 5,868 | | | | |
| 2190 | Benches' 7' long | 3 | EA | 2,500.00 | 7,500 | | | | |
| 2191 | Benches' 15' long | 9 | EA | 3,000.00 | 27,000 | | | | |
| 2192 | Compost wood and led metal bench | 4 | EA | 2,500.00 | 10,000 | | | | |
| 2193 | Bistro Tables "Bravo Bistro Table" (27"x27"x28") Carbon color | 12 | EA | 1,500.00 | 18,000 | | | | |
| 2194 | Bistro Chairs "Bravo Bistro Chair" (17.5"x16"x32.5") Cadmium color | 24 | EA | 500.00 | 12,000 | | | | |
| 2195 | Loading dock bumpers | 1 | ALLW | 5,000.00 | 5,000 | | | | |
| 2196 | Bike Racks | 8 | EA | 560.00 | 4,480 | | | | |
| 2197 | School signage | 1 | LS | 25,000.00 | 25,000 | | | | |
| 2198 | Bleachers @ baseball field | 80 | ea | 400.00 | 32,000 | | | | |
| 2199 | Aluminum bleacher on concrete pad | 540 | seat | 200.00 | 108,000 | | | | |
| 2200 | · | | | | , | | | | |
| 2201 | Electronic Scoreboard; Football Field | | | | By Owner | | | | |
| 2202 | Electronic Scoreboard; Baseball Field | | | | By Owner | | | | |
| 2203 | Excavate for Baseball Field Scoreboard Footings | 1 | EA | 1,800.00 | 1,800 | | | | |
| 2204 | Excavate for Football Field Scoreboard Footings | 1 | EA | 1,800.00 | 1,800 | | | | |
| 2205 | | | | , | , | | | | |
| 2206 | Traffic signs | 38 | EA | 780.00 | 29,640 | | | | |
| 2207 | Signs; No Mowing" w/ Posts | 4 | EA | 500.00 | 2,000 | | | | |
| 2208 | Signs; No Dumping" w/ Posts | 4 | EA | 500.00 | 2,000 | | | | |
| 2209 | 3 , | | | | ,,,,,, | | | | |
| 2210 | SRW retaining wall at Football field | 450 | SF | 155.00 | 69,750 | | | | |
| 2211 | Segmental Retaining Wall @ 550 Seat Bleachers- | 1,500 | SF | 155.00 | 232,500 | | | | |
| 2212 | Concrete Backing @ VG Curbing O | 285 | CY | 150.00 | Included | | | | |
| 2213 | | | | | | | | | |
| 2214 | LED Sign at entrance | 1 | LS | 25,000.00 | 25,000 | | | | |
| 2215 | Sound system at stadium | 1 | ALLW | 100,000.00 | 100,000 | | | | |

Estimate Detail Page 57 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | 60% Construction Documents Estimate - RECON | | | | | | | | |
|------|-------|---|----------|------|---------------|-------------|-------------------|------------------|--|--|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | | |
| | | | | | | Area of New | 281,500 GSF | | | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | | |
| | | 2000p.ii.o | | | | | - Cautotai iiaass | | | |
| 2216 | | Dugout | 2 | EA | 9,896.00 | 19,792 | | | | |
| 2217 | | · · · | 2 | LS | 3,296.00 | 3,296 | | | | |
| 2217 | | Dugouts - players benches Helmet cubby | 2 | LS | 1,250.00 | 2,500 | | | | |
| 2210 | | Electronic Vehicular Access Swing Gates- (By DoorKing-Total 23lf) @ | 2 | LS | 1,250.00 | 2,500 | | | | |
| 2219 | | School | 2 | EA | 45,000.00 | 90,000 | | | | |
| 2220 | | Sliding Vehicular Gate @ Auto Storage Area (| 2 | EA | 25,000.00 | 50,000 | | | | |
| 2221 | | | | | | | | | | |
| 2222 | | Sub Total : Site Development | : | | | 3,860,648 | | | | |
| 2223 | | | | | | | | | | |
| 2224 | G2050 | Landscaping | | | | | | | | |
| 2225 | | CS Upland restoration mix | 10,426 | SF | 0.70 | 7,298 | | | | |
| 2226 | | We wetland seed mix | 15,211 | SF | 0.85 | 12,929 | | | | |
| 2227 | | Lawn (Non irrigated areas) | 428,000 | SF | 0.50 | 214,000 | | | | |
| 2228 | | Screened Topsoil , amend, respread | 2,000 | CY | 20.00 | 40,000 | | | | |
| 2229 | | 18" planting soil at planting beds etc. | 328 | CY | 80.00 | 26,240 | | | | |
| 2230 | | Mulch | 1 | LS | 3,430.00 | 3,430 | | | | |
| 2231 | | Bioretention Basins | | | 3,100.00 | -, | | | | |
| 2232 | | 1/4"-3/4" Clean Washed Gravel | 425 | CY | 56.00 | 23,800 | | | | |
| 2233 | | Mirafi 140N Filter Fabric Wrap | 9,000 | SF | 0.20 | 1,800 | | | | |
| 2234 | | (2) Layers of Mirafi 205NW Filter Fabric Wrap | 18,000 | SF | 0.30 | 5,400 | | | | |
| 2235 | | (2) Edyoro or Milair Zoortty i ikor i abrio titap | 10,000 | | 0.00 | 0,100 | | | | |
| 2236 | | DECIDUOUS TREES | | | | | | | | |
| 2237 | | Armstrong Red Maple 3.0 -3.5 Cal | 12 | EA | 2.284.00 | 27.408 | | | | |
| 2238 | | Red Maple 2.5" Cal., Native | 9 | EA | 1,339.00 | 12,051 | | | | |
| 2239 | | Sugar Maple 2.5" Cal., Native | 2 | EA | 1,339.00 | 2,678 | | | | |
| 2240 | | Common Hackberry 2.5" Cal., Native | 6 | EA | 1,339.00 | 8,034 | | | | |
| 2241 | | Honey Locust 2.5" Cal., Native | 13 | EA | 1,339.00 | 17,407 | | | | |
| 2242 | | Tulip Tree 2.5" Cal., Native | 1 | EA | 1,339.00 | 1,339 | | | | |
| 2243 | | Tupelo 2.5" Cal., Native | 3 | EA | 1,339.00 | 4,017 | | | | |
| 2244 | | American Sycamore 2.5" Cal., Native | 8 | EA | 1,339.00 | 10,712 | | | | |
| 2245 | | Pin Oak 2.5" Cal, Native | 2 | EA | 1,339.00 | 2,678 | | | | |
| 2246 | | Red Oak 2.5" Cal., Native | 2 | EA | 1,339.00 | 2,678 | | | | |
| 2247 | | American Linden 2"-2.5" Cal | 7 | EA | 1,339.00 | 9,373 | | | | |
| 2248 | | American Elm 2.5" cal. | 9 | EA | 1,339.00 | 12,051 | | | | |
| 2249 | | EVERGREEN TREES | | | 1,000.00 | , | | | | |
| 2250 | | Eastern Red Cedar 7` Ht. | 14 | EA | 750.00 | 10,500 | | | | |
| 2251 | | ORNAMENTAL TREES | | | 1.00.00 | | | | | |
| 2252 | | Downy Serviceberry 4.5-5` Ht. | 22 | EA | 600.00 | 13,200 | | | | |
| 2253 | | Thornless Hawthorn2-2.5" cal | 8 | EA | 1,392.00 | 11,136 | | | | |
| 2254 | | Flowering Cherry 2.5" cal | 3 | EA | 1,446.00 | 4,338 | | | | |
| 2255 | | SHRUBS | | | 1,1.0.00 | .,000 | | | | |
| 2256 | | Black Chokeberry 3 gal | 10 | EA | 150.00 | 1,500 | | | | |
| 2257 | | Summersweet 3 gal | 7 | EA | 150.00 | 1,050 | | | | |
| 2258 | | Buttonbush 3 gal | 7 | EA | 150.00 | 1,050 | | | | |
| 2259 | | Winterberry 3 gal | 7 | EA | 150.00 | 1,050 | | | | |
| 2260 | | Staghorn Sumac 2 gal | 72 | EA | 120.00 | 8,640 | | | | |
| 2261 | | Viburnum 3 gal | 7 | EA | 150.00 | 1,050 | | | | |
| 2262 | | Mapleleaf Viburnum 2 gal | 60 | EA | 120.00 | 7,200 | | | | |
| 2263 | | GROUND COVERS | 30 | | 120.00 | 7,200 | | | | |
| 2264 | | Karl forester feather Reed Grass 2 gal. | 73 | EA | 49.00 | 3,577 | | | | |

Estimate Detail Page 58 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | NEW CONCEDUCTION | | | DILLI DING ADEA | | 204 500 005 | NEW CONSTRUCTION |
|------|--|----------|----------|-----------------|-------------|-----------------|---------------------------------|
| | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | Area of New | 281,500 GSF | |
| | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | |
| 2265 | Pennsylvania Sedge Pluge | 977 | EA | | | | |
| 2266 | Dwarf Fernleaf Bamboo 1 gal. | 781 | EA | 27.00 | 21,087 | | |
| 2267 | Gro-low Fragrant Sumac 3" gal | 122 | EA | 115.00 | 14,030 | | |
| 2268 | | | | | | | |
| 2269 | 1B. Form new soccer and lacrosse field inside track | 83,621 | SF | | - | | |
| 2270 | Remove turf at interior and store | 83,621 | SF | 0.50 | 41,811 | | |
| 2271 | Remove topsoil and store | 2,323 | CY | 15.00 | 34,842 | | |
| 2272 | Rough grading to level to install drain tiles | 9,291 | SY | 6.00 | 55,747 | | |
| 2273 | Remove ex. Drainage pipe for reconfiguration as noted on plans | 1,024 | LF | 20.00 | 20,480 | | |
| 2274 | New Under drain, 3/4" tile at field | 3,249 | LF | 20.00 | 64,980 | | |
| 2275 | Main Drainage- Incl in Storm Drain Systems | | | | - | | Elsewhere |
| 2276 | Install sand - 8" tk | 2,075 | CY | 62.00 | 128,650 | | |
| 2277 | Reinstate topsoil (part reused) | 1,626 | CY | 22.00 | 35,771 | | |
| 2278 | Seeded lawn at playing field | 83,621 | SF | 0.50 | 41,811 | | |
| 2279 | Irrigation at field | 83,621 | SF | 2.20 | 183,966 | | |
| 2280 | Long jump/triple jump | 2 | EA | | - | | |
| 2281 | Rough/fine grading | 1,642 | SF | 0.75 | 1,232 | | |
| 2282 | Sand base | 100 | CY | 60.00 | 6,021 | | |
| 2283 | 12" Stone base | 67 | CY | 52.00 | 3,479 | | |
| 2284 | Takeoff boards | 1,134 | SF | | - | | |
| 2285 | 12" Stone base | 46 | CY | 52.00 | 2,392 | | |
| 2286 | High Jump | 214 | SF | 02.00 | | | |
| 2287 | Rough/fine grading | 5,830 | SF | 0.75 | 4,373 | | |
| 2288 | 12" Stone base; | 238 | CY | 56.00 | 13,328 | | |
| 2289 | Rubber surface | 5,830 | SF | 12.00 | 69,960 | | |
| 2290 | Shotput; concrete throwing pad with toe board, landing area stone dust | 2,390 | SF | 12.00 | - | | |
| 2291 | Rough/fine grading | 2,390 | SF | 0.75 | 1,793 | | |
| 2292 | 12" Stone base | 146 | CY | 56.00 | 8,176 | | |
| 2293 | Toe board | 1 1 | EA | 2,956.00 | 2,956 | | |
| 2294 | Concrete pad | 108 | SF | 18.00 | 1,944 | | |
| 2295 | landing area stone dust | 2,282 | SF | 3.70 | 8,443 | | |
| 2296 | • | 2,202 | incl | 3.70 | - 0,443 | | |
| 2297 | Maintenance at field | <u> </u> | IIICI | | | | Included in Landscaping as Law |
| 2298 | 2A. Renovate and form Practice fields 3A. Form new Football field | 89,411 | SF | | <u> </u> | | Included in Landscaping as Lawr |
| 2299 | | 89,411 | - 5F | | <u> </u> | | Note |
| 2300 | Formation level will be formed by demo./other sitework | | | | | | Note |
| 2301 | Additional excavation at this area- assume part of overall site work | 00.444 | 0.5 | 0.75 | | | Note |
| 2301 | Rough grading to level to install drain tiles at filed area only | 89,411 | SF LS | 0.75 | 67,058 | | |
| 2302 | Misc. demo./obstructions In footprint | 1 | LF | 10,000.00 | 10,000 | | |
| | New Under drain, 3/4" tile at field | 3,051 | LF | 20.00 | 61,020 | | |
| 2304 | Main Drainage- Incl in Storm Drain Systems | | 0)/ | 05.00 | 450.005 | | Elsewhere |
| 2305 | Install sand - 8" tk | 2,441 | CY | 65.00 | 158,665 | | |
| 2306 | Imported Topsoil | 2,886 | CY | 58.00 | 167,388 | | |
| 2307 | Seeded lawn at playing field | 89,411 | SF | 0.50 | 44,706 | | |
| 2308 | Irrigation at field | 89,411 | SF | 2.20 | 196,704 | | |
| 2309 | Maintenance at field | 1 | LS | 15,000.00 | 15,000 | | |
| 2310 | 4A. Form new Softball field | 49,735 | SF | | - | | |
| 2311 | Remove turf at interior and store | 49,735 | SF | 0.50 | 24,868 | | |
| 2312 | Remove topsoil and store | 1,153 | CY | 15.00 | 17,302 | | |
| 2313 | Grading to establish level for install of drains | 48,367 | SY | 6.00 | 290,201 | | |
| 2314 | New Under drain, 3/4" tile at field | 1,559 | LF | 20.00 | 31,180 | | |

Estimate Detail Page 59 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | 60% Construction Documents Estimate - RECON | | | | | | | | | |
|------|---|--|----------|------|---------------|--------------|-----------------|------------------|--|--|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | | |
| | | | | | | Area of New | 281,500 GSF | | | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | | |
| | | · | - | | | | | | | |
| 2315 | | Main Drainage- Incl in Storm Drain Systems | | | | | | Elsewhere | | |
| 2316 | | Install sand - 8" tk | 1,234 | CY | 62.00 | 76.518 | | 2.0010.0 | | |
| 2317 | | 6"- Gravel Base Course beneath Baseball/ Softball Bullpen Areas | 10 | су | 42.00 | 420 | | | | |
| 2318 | | Reinstate topsoil (part reused) | 414 | CY | 30.00 | 12,434 | | | | |
| 2319 | | New Topsoil at extended portion of field | 1,232 | CY | 58.00 | 71,431 | | | | |
| 2320 | | Seeded lawn at playing field | 37,495 | SF | 0.50 | 18,748 | | | | |
| 2321 | | Engineered Infield mix | 12,240 | SF | 4.00 | 48,960 | | | | |
| 2322 | | Irrigation at field | 37,495 | SF | 2.20 | 82,489 | | | | |
| 2323 | | 6"- Stone Dust at Base/ Softball Batting Cages | 43 | CY | 52.00 | 2,229 | | | | |
| 2324 | | 9"- Gravel Borrow Base beneath Baseball/Softball Batting Cages | 54 | CY | 48.00 | 2,592 | | | | |
| 2325 | | Gravel Borrow Base beneath Stonedust @ Shot Put Landing Zone | 54 | CY | 48.00 | 2,592 | | | | |
| 2326 | | Stone Dust at Shot Put Landing Zone w/ Stabilizer Additive | 44 | CY | 52.00 | 2,266 | | | | |
| 2327 | | Gravel Base beneath Concrete Sport Event Pads (Inc Discus, Dugouts | 14 | CY | 48.00 | 672 | | | | |
| 2328 | | Maintenance at field | 1 | LS | 10,000.00 | 10,000 | | | | |
| 2329 | | 5A. Form new Baseball field | 95,114 | SF | ., | - | | | | |
| 2330 | | Formation level will be formed by demo./other sitework | , | | | - | | Note | | |
| 2331 | | Additional excavation at this area- assume part of overall site work | | | | - | | Note | | |
| 2332 | | Rough grading to level to install drain tiles at filed area only | 95,114 | SF | 0.75 | 71,336 | | | | |
| 2333 | | Misc. demo./obstructions In footprint | 1 | LS | 20,000.00 | 20,000 | | | | |
| 2334 | | New Under drain, 3/4" tile at field | 3,107 | LF | 20.00 | 62,140 | | | | |
| 2335 | | Main Drainage- Incl in Storm Drain Systems | , | | | - | | Elsewhere | | |
| 2336 | | Install sand - 8" tk | 2,596 | CY | 65.00 | 168,757 | | Included G2040 | | |
| 2337 | | 6"- Gravel Base Course beneath Baseball Infield Mix Areas | 252 | CY | 42.00 | 10,584 | | | | |
| 2338 | | Imported Topsoil | 21,514 | CY | 60.00 | 1,290,840 | | | | |
| 2339 | | Seeded lawn at playing field | 83,984 | SF | 0.50 | 41,992 | | | | |
| 2340 | | Engineered Infield mix | 11,130 | SF | 2.00 | 22,260 | | | | |
| 2341 | | Irrigation at field | 83,984 | SF | 5.95 | 500,000 | | | | |
| 2342 | | Maintenance at field | 1 | LS | 20,000.00 | 20,000 | | | | |
| 2343 | | | | | | | | | | |
| 2344 | | Irrigation other than above | | | | | | | | |
| 2345 | | 4" Water service meter, backflow preventer, Digital flow meter, 1" blowout Tap & shut off valve | | | | See Plumbing | | | | |
| 2346 | | 2" pipe | 29 | lf | 48.28 | 1,400 | | | | |
| 2347 | | 3" pipe | 411 | If | 57.02 | 23,435 | | | | |
| 2348 | | 4" pipe | 232 | lf | 72.00 | 16,704 | | | | |
| 2349 | | Sleeves; 6" | 101 | lf | 16.00 | 1,616 | | | | |
| 2350 | | Sleeves; 8" | 62 | lf | 18.00 | 1,116 | | | | |
| 2351 | | Pump station | 1 | ea | 50,000.00 | 50,000 | | | | |
| 2352 | | Well | 1 | ea | 62,000.00 | 62,000 | | | | |
| 2353 | | 2" Gate valve | 1 | ea | 450.00 | 450 | | | | |
| 2354 | | 3" Gate valve | 4 | ea | 600.00 | 2,400 | | | | |
| 2355 | | 4" Gate valve | 2 | ea | 800.00 | 1,600 | | | | |
| 2356 | | | | | | | | | | |
| 2357 | | Sub Total : Landscaping | | | | 5,060,956 | | | | |
| 2358 | | . | | | | | | | | |
| 2359 | G2090 | Other Site Construction | | | | | | | | |
| 2360 | 02090 | Not used | | | | | | | | |
| | | เพอเ นระน | | | | - | | | | |
| 2361 | | | | | | | | | | |
| 2362 | | Sub Total : Other Site Construction | | | | - | | | | |

Estimate Detail Page 60 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | | | | J | | I | | 1 | |
|------|-----|-------|---|----------|------|---------------|---------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | F11 | | | | • | | |
| 2363 | | | | | | | | | |
| 2364 | | | SUBTOTAL FOR Site Improvements | | | | End of Trade | \$ 12,981,873 | |
| 2365 | | | SUBTOTAL FOR Site improvements | | | | Ellu oi Traue | \$ 12,961,673 | |
| | | | | | | | | | |
| 2366 | | | | | | | | | |
| 2367 | G30 | | Site Mechanical Utilities | | | | | | |
| 2368 | | G3010 | Water Supply & Distribution Systems | | | | | | |
| 2369 | | | M&P- Exist. 8" Water Main Line during Construction | 2,670 | LF | 1.50 | 4,005 | | |
| 2370 | | | R&D- 6" D.I. Cap installed during EBP #1 W | 1 | EA | 90.00 | 90 | | |
| 2371 | | | | | | | | | |
| 2372 | | | 12" CLDI line per engineer's layout and quantity (unit price includes excavation, trench support, bedding, backfill, dispose of excavated material) | 1,243 | LF | 196.00 | EBP#1 | | |
| 2373 | | | 10" CLDI line per engineer's layout and quantity (unit price includes excavation, trench support, bedding, backfill, dispose of excavated material) | 2,264 | LF | 193.00 | EBP#1 | | |
| 2374 | | | 8" CLDI line per engineer's layout and quantity (unit price includes excavation, trench support, bedding, backfill, dispose of excavated material) | 42 | LF | 158.00 | 6,636 | | |
| 375 | | | 6" CLDI line for hydrants and fire connection to building | 98 | LF | 110.00 | 10,780 | | |
| 376 | | | 4" CLDI domestic water | 780 | LF | 85.00 | 66,300 | | |
| 377 | | | 1" Type K copper | 38 | LF | 45.00 | 1,710 | | |
| 378 | | | 4"x4"x4" Tee | 1 | EA | 380.00 | 380 | | |
| 379 | | | 4" bend | 2 | EA | 32.00 | 64 | | |
| 380 | | | 6" bend | 1 | EA | 340.00 | 340 | | |
| 381 | | | Drill & Tap New 1" Water Service into New 10" Water Main | 2 | EA | 1,000.00 | 2,000 | | |
| 382 | | | 10"x4" Tee | 1 | EA | 340.00 | EBP#1 | | |
| 383 | | | 10"x8" Tee | 1 | EA | 380.00 | EBP#1 | | |
| 384 | | | 12" x12" Tee | 2 | EA | 450.00 | EBP#1 | | |
| 385 | | | 12"x10 Reduce | 2 | EA | 720.00 | EBP#1 | | |
| 386 | | | 12" bend | 5 | EA | 280.00 | EBP#1 | | |
| 387 | | | 10" bend | 9 | EA | 260.00 | EBP#1 | | |
| 388 | | | 1" water stub for future greenhouse | 1 | EA | 780.00 | 780 | | |
| 389 | | | 10" Gate | 1 | EA | 1,800.00 | EBP#1 | | |
| 390 | | | 4" 'Gate Valves & Boxes | 3 | EA | 1,200.00 | 3,600 | | |
| 391 | | | 6" Gate Valves & Boxes | 1 | EA | 1,600.00 | 1,600 | | |
| 392 | | | Hydrant assemblies including tees and valves | 3 | EA | 3,800.00 | EBP#1 | | |
| 393 | | | 1" Post indicator valves | 2 | EA | 1,200.00 | 2,400 | | |
| 394 | | | Pressure Test & Chlorinate | 916 | LF | 5.00 | 4,580 | | |
| 395 | | | R&D- Excess Trench Excavation Soils | 460 | CY | 18.00 | 8,280 | | |
| 396 | | | | | | | | | |
| 397 | | | Sub Total : Water Supply & Distribution Systems | | | | 113,545 | | |
| 398 | | | | | | | -, | | |
| 399 | | G3020 | Sanitary Sewer Systems | | | | | | |
| 400 | | 30020 | Temporary Mods to facilitate work, By-pass pump, temporary lines etc. | 420 | LF | 2.50 | 1,050 | | |
| 400 | | | Core into existing SMH | 420 | LS | 2,200.00 | 2,200 | | |
| 401 | | | Sanitary Manholes depth <5' 12; depth | 4 | EA | 5,150.00 | 20,600 | | |
| 402 | | | Precast Concrete Gas/Oil/Sand Interceptors | 2 | EA | 8,800.00 | 17,600 | | |
| 404 | | | Sanitary Manholes depth 9' (#4) | 1 | EA | 6,500.00 | EBP#1 | | |
| 2405 | | | Sanitary Manholes depth 10' -12' (#2, 14) | 2 | EA | 8,000.00 | EBP#1 | | |



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| | 60% Construction Documents Estimate - RECON | | | | | | | | |
|------|---|---|----------|--------------|---------------|-------------|-----------------|------------------|--|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION | |
| | | | | | | Area of New | 281,500 GSF | | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | | |
| | | · | - | | | | | | |
| 2406 | | Sanitary Manholes depth 14' (#3) | 1 | EA | 15,000.00 | EBP#1 | | | |
| 2407 | | Sanitary Manholes depth 17' (#16) | 1 | EA | 40,000.00 | EBP#1 | | | |
| 2408 | | Connect to existing Sewer Main | 1 | LS | 20,000.00 | EBP#1 | | | |
| 2409 | | Sanitary sewer stub | 2 | LS | 1,200.00 | EBP#1 | | | |
| 2410 | | 4" PVC Sanitary Line | 288 | LF | 65.00 | 18,720 | | | |
| 2411 | | 6" PVC Sanitary Line | 482 | LF | 75.00 | 36,150 | | | |
| 2412 | | 8" PVC Sanitary Line | 390 | LF | 90.00 | 35,100 | | | |
| 2413 | | Sewer test | 1,160 | LF | 5.00 | 5,800 | | | |
| 2414 | | 4,000 gallon grease trap | 1 | LS | 10,000.00 | 10,000 | | | |
| 415 | | R&D- Excess Trench Excavation Soils | 819 | CY | 18.00 | 14,742 | | | |
| 2416 | | Casual Dewatering | 1 | LS | 3,000.00 | 3,000 | | | |
| 2417 | | J | | | ., | ., | | | |
| 2418 | | Sub Total : Sanitary Sewer Systems | | | | 164,962 | | | |
| 2419 | | Sub Total : Samtaly Sewer Systems | | | | 104,302 | | | |
| 420 | G3030 | Charma Duaina da Cuatama | | | | | | | |
| | G3030 | Storm Drainage Systems | | 1 '41 6 | | | | | |
| 421 | | Foundation Drain | | ed with foun | | 044.400 | | | |
| 422 | | 12" HDPE | 4,650 | LF | 74.00 | 344,100 | | | |
| 423 | | 15" HDPE | 490 | LF | 85.00 | 41,650 | | | |
| 424 | | 18" HDPE | 430 | LF | 95.00 | 40,850 | | | |
| 2425 | | 24" HDPE | 24 | LF | 127.00 | 3,048 | | | |
| 2426 | | 18"- PVC 45 deg. Bends @ Collector Field Piping | 3 | EA | 1,800.00 | 5,400 | | | |
| 2427 | | 8"x18"- PVC Tees @ Collector Piping @ Baseball F | 1 | EA | 1,500.00 | 1,500 | | | |
| 2428 | | 6" PVC | 120 | LF | 44.00 | 5,280 | | | |
| 2429 | | 8" PVC | 398 | LF | 50.00 | 19,900 | | | |
| 2430 | | 6" Perforated underdrainage | 1,106 | LF | 47.00 | 51,982 | | | |
| 2431 | | 12" PVC | 40 | LF | 69.00 | 2,760 | | | |
| 2432 | | 18" PVC | 2,103 | LF | 80.00 | 168,240 | | | |
| 2433 | | 12" RCP | 380 | LF | 78.00 | 29,640 | | | |
| 2434 | | 30" RCP | 9 | LF | 150.00 | 1,350 | | | |
| 2435 | | Infiltration System #3, (184 MC 3500 units, 12 inspection ports, etc., Excavation, Crushed Stone, Strormtech chambers, Backfill | 26,680 | CF | 17.00 | 453,560 | | | |
| 436 | | Water Quality Units including inlet | 1 | EA | 20,000.00 | 20,000 | | | |
| 437 | | 4' dia. DMH manholes; 5'-12' | 12 | EA | 5,400.00 | 64,800 | | | |
| 438 | | 5' dia. doghouse manhole | 8 | EA | 6,050.00 | 48,400 | | | |
| 439 | | 8' dia. doghouse manhole <6' | 1 | EA | 8,000.00 | 8,000 | | | |
| 440 | | Rebuild DMH and tie into ex. Stormwater system | 1 | EA | 2,200.00 | 2,200 | | | |
| 2441 | | 18"- Core & Drill into Exist. Catch Basins @ Ex. Running Track Field | 3 | EA | 2,800.00 | 8,400 | | | |
| 442 | | P&M- Exist. DMH's | 4 | EA | 450.00 | 1,800 | | | |
| 443 | | P&M- Exist. Concrete Drain Headwalls | 2 | EA | 750.00 | 1,500 | | | |
| 444 | | P&M- Exist. 24" RCP Drain Line | 125 | LF | 2.50 | 313 | | | |
| 445 | | Underdrains @ Baseball Field | 4 | EA | 2,000.00 | 8,000 | | | |
| 446 | | P&M- Exist. 30" RCP Drain Line | 126 | LF | 3.50 | 441 | | | |
| 447 | | Catch basins with hoods | 14 | EA | 4,500.00 | 63,000 | | | |
| 448 | | Double Catch basins | 3 | EA | 5,600.00 | 16,800 | | | |
| 2449 | | Cleaning Outlets | 8 | EA | 1,600.00 | 12,800 | | | |
| 2450 | | Trench Drain @ Running Track (ACO 4000) | 1,318 | LF | 178.00 | 234,604 | | | |
| 451 | | TD; trench drainage | 30 | LF | 178.00 | 5,340 | | | |
| 452 | | Trench Drain Catch Basins @ Running Track | 4 | EA | 3,500.00 | 14,000 | | | |
| 453 | | Cleaning of Ex. 30" RCP Drainage Line Onsite | 380 | LF | 36.00 | 13,680 | | | |
| 2454 | _ | Video Inspection of Ex. 30" RCP Drainage Line Onsite | 380 | LF | 10.50 | 3,990 | | | |

Estimate Detail



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------|-----|---------|---|----------|------|---------------|--------------|-----------------|-------------------|
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 2455 | | | 6" Perf. PVC Underdrain Piping; field | 585 | LF | 20.00 | 11,700 | | |
| 2456 | | | 12" Perf. PVC Underdrain Piping; field | 1,580 | LF | 30.00 | 47,400 | | |
| 2457 | | | Rerouting of Exist. 12" RCP Drain Line along Property Line | 80 | LF | 84.00 | 6,720 | | |
| 2458 | | | Clean new drainage piping | 6,810 | LF | 6.00 | 40,860 | | |
| 2459 | | | Cleaning of Ex. 24" RCP Drainage Line Onsite | 250 | LF | 34.00 | 8,500 | | |
| 2460 | | | Video Inspection of Ex. 24" RCP Drainage Line Onsite | 250 | LF | 10.50 | 2,625 | | |
| 2461 | | | Remove excess trench & structure excavation soils | 5,450 | CY | 20.00 | 109,004 | | |
| 2462 | | | 6" Flat panel drains | 9,013 | LF | 16.00 | 144,208 | | |
| 2463 | | | Rip Rap pad | 1,984 | SF | 16.00 | 31,744 | | |
| 2464 | | | Pre-molded Wildlife Crossing Tunnel (ACO KT 500 System) | 35 | LF | 280.00 | 9,800 | | |
| 2465 | | | | | | | | | |
| 2466 | | | Sub Total : Storm Drainage Systems | | | | 2,109,889 | | |
| 2467 | | 0000/// | O Here | | | | | | |
| 2468 | | G30XX | Gas Utilities | | | | | | |
| 2469 | | | 2" High Pressure gas line- excavation only | 1,900 | LF | - | - | | Early Bid Package |
| 2470 | | | Gate Valves | | | | | | By others |
| 2471 | | | Meter | | | | | | By others |
| 2472 | | | | | | | | | |
| 2473 | | | Sub Total : Gas Utilities | | | | | | |
| 2474 | | | | | | | | | |
| 2475 | | G3050 | Cooling Distribution | | | | | | |
| 2476 | | 00000 | Geo-Thermal Well system | 1 | ls | _ | _ | | |
| 2477 | | | Geo-Thermal Wells | 150 | ea | 40,000.00 | 6,000,000 | | |
| 2478 | | | Geo-Thermal Vault | 1 | ea | 75,000.00 | 75,000 | | |
| 2479 | | | Div 31 soils management and removals for geo-thermal wells | 6,700 | су | 47.00 | 314,900 | | |
| 2480 | | | Div 31 drilling pad area prep and restoration | 60 | dy | 6,900.00 | 414,000 | | |
| 2481 | | | 31 11 | | | ., | ,,,,,, | | |
| 2482 | | | Sub Total : Cooling Distribution | | | | 6,803,900 | | |
| 2483 | | | oub rotal : cooming biotribution | | | | 0,000,000 | | |
| 2484 | | G3060 | Fuel Distribution | | | | | | |
| 2485 | | 00000 | Not used | | | | | | |
| 2486 | | | Not used | | | | | | |
| | | | | | | | | | |
| 2487 | | | Sub Total : Fuel Distribution | | | | - | | |
| 2488 | | | | | | | | | |
| 2489 | | G3070 | Other Site Mechanical Utilities | | | | - | | |
| 2490 | | | NA | | | | | | |
| 2491 | | | | | | | | | |
| 2492 | | | SUBTOTAL FOR Site Mechanical Utilities | | | | End of Trade | \$ 9,192,296 | |
| 2493 | | | | | | | | | |
| 2494 | G40 | | SITE ELECTRICAL UTILITIES | | | | - | | |
| 2495 | | G4010 | Electrical Distribution | | | | _ | | |
| 2496 | | | Electrical Utilities | | | | _ | | |
| 2497 | | | Utility Charges | | | | _ | | |
| 2498 | | | Pole riser | 2 | EA | 1,500.00 | 3,000 | | |
| 2499 | | | Primary Duct bank 1-5" conduit & 1 4" conduits (concrete encasement | 1,760 | LF | 140.00 | 246,400 | | |
| | | | included) Manhole | 3 | EA | 10,500.00 | 31,500 | | |

Estimate Detail Page 63 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------------|---------|---|----------|----------------|---------------|-------------|-----------------|------------------|
| | | NEW CONSTRUCTION | | | BUILDING AREA | | , | NEW CONSTRUCTION |
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 501 | | Transformer pad and grounding | 2 | EA | 5,000.00 | 10,000 | | |
| 2502 | | Trans closure pad and grounding | 2 | EA | 5,000.00 | 10,000 | | |
| 2503 | | Meter provision | 2 | EA | 500.00 | 1,000 | | |
| 2504 | | 4000A Trans Closure cabinet WP | 2 | EA | 75,000.00 | 150,000 | | |
| 505 | | Secondary Duct bank 5000A (includes (2) runs to Switchboards/Transclosure cabinet) (concrete encasement included) | 240 | LF | 3,140.00 | 753,600 | | |
| 506 | | Generator Duct bank 1600A, 100A and control wiring (concrete encased) | 100 | LF | 955.00 | 95,500 | | |
| 507 | | Fire pump Duct bank 600A feed, concrete encasement included) | 100 | LF | 260.00 | 26,000 | | |
| 508 | | Press Box/Concessions | | _ _ | | - | | |
| 509 | | Hand hole | 2 | EA | 2,500.00 | 5,000 | | |
| 510 | | 1-4" PVC conduit 200A feed, concrete encased (Total of (2) runs) | 1,260 | LF | 135.00 | 170,100 | | |
| 511 | | 1-2" PVC conduit 100A feed, Future (concrete encasement included) | 630 | LF | 85.00 | 53,550 | | |
| 512 | | Maintenance Building | | | | - | | |
| 513 | | Hand hole | 1 | EA | 2,500.00 | 2,500 | | |
| 514 | | 1-2" PVC conduit 100A feed, (concrete encasement included) | 330 | LF | 85.00 | 28,050 | | |
| 515 | | 1-4" PVC conduit, empty (Future) | 330 | LF | 85.00 | 28,050 | | |
| 516 | | Existing Bathroom Building | | | | - | | |
| 517 | | Hand hole | 1 | EA | 2,500.00 | NIC | | |
| 518 | | 1-4" PVC conduit 100A feed, concrete encasement included) | 1,150 | LF | 85.00 | NIC | | |
| 519 | | Greenhouse | | | | - | | |
| 520 | | Hand hole | 2 | EA | 2,500.00 | 5,000 | | |
| 521 | | 1-2" PVC conduit 100A feed, Future (concrete encasement included) | 350 | LF | 85.00 | 29,750 | | |
| 522 | | Site Demolition | | | | - | | |
| 523 | | Site Demolition and make safe | 1 | LS | 25,000.00 | 25,000 | | |
| 524 | | Allow for disconnections at existing school and other demolished buildings | 1 | LS | 10,000.00 | 10,000 | | |
| 525 | | Cut, Cap Make safe for removal by others | 1 | LS | 30,000.00 | 30,000 | | |
| 526 | | | | | | | | |
| 527 | | Sub Total : Electrical Distribution | | | | 1,714,000 | | |
| 528 | | | | | | | | |
| 529 | G4020.1 | Exterior Site Lighting | | | | - | | |
| 530 | | Site lighting | | | | - | | |
| 531 | | SL1 - single head light fixture | 51 | EA | 3,000.00 | 153,000 | | |
| 532 | | SL2 - Dual head site light fixture (luminaire) | 10 | EA | 6,700.00 | 67,000 | | |
| 533 | | Conduit and wiring (UG) | 12,400 | LF | 11.00 | 136,400 | | |
| 534 | | Conduit and wiring (UG), Excavation/backfill efforts | 12,400 | LF | 35.00 | 434,000 | | |
| 535 | | Light Pole bases | 121 | EA | 800.00 | 96,800 | | |
| 536 | | Handholes | 65 | EA | 800.00 | 52,000 | | |
| 537 | | SL1- T3 | 28 | EA | 3,000.00 | 84,000 | | |
| 538 | | SL1- T4FT | 28 | EA | 3,000.00 | 84,000 | | |
| 539 | | SL1- T4W | 8 | EA | 3,000.00 | 24,000 | | |
| 540 | | SLF | 1 | EA | 4,900.00 | 4,900 | | |
| 541 | | SL2- T4FT | 4 | EA | 4,500.00 | 18,000 | | |
| 542 | | H1 | 4 | EA | 4,200.00 | 16,800 | | |
| 543 | | SLP- T3 | 17 | EA | 3,700.00 | 62,900 | | |
| 544 | | SLP- T5 | 24 | EA | 3,700.00 | 88,800 | | |
| | | SLW- T4W | 7 | EA | 5,500.00 | 38,500 | | |
| 545 | | OLVV- 14VV | | | -, | , | | |
| 545 546 | | OLVV- 14VV | | | ., | | | |

Estimate Detail Page 64 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

09/26/2024

ESTIMATE DETAIL

| 60% Construction Documents Estimate - RECON | | | | | | | | ESTIMATE DETAIL | |
|---|-----|---------|---|----------|-----------|--------------------|-----------------|-----------------|------------------|
| | | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
| | | | | | | | Area of New | 281,500 GSF | |
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | | |
| 2549 | | G4020.2 | Exterior Sports Field Lighting | | | | - | | |
| 2550 | | | Not used | | | | - | | |
| 2551 | | | | | | | | | |
| 2552 | | | Sub Total : Exterior Sports Field Lighting | | | | - | | |
| 2553 | | | | | | | | | |
| 2554 | | G4030 | Exterior Communication & Security | | | | - | | |
| 2555 | | | <u>Telecommunications</u> | | | | - | | |
| 2556 | | | Pole riser | 2 | EA | 1,500.00 | 3,000 | | |
| 2557 | | | Primary Duct bank 1-5" conduit & 1 4" conduits (concrete encasement included) LF includes (2) runs | 2,360 | LF | 140.00 | 330,400 | | |
| 2558 | | | Manhole | 8 | EA | 10,500.00 | 84,000 | | |
| 2559 | | | Maintenance Building | | | | - | | |
| 2560 | | | 2-2" conduits (concrete encasement) | 330 | LF | 111.00 | 36,630 | | |
| 2561 | | | Handholes | 3 | EA | 2,500.00 | 7,500 | | |
| 2562 2563 | | | Press Box/Concessions | | | 0.500.00 | - 7.500 | | |
| 2564 | | | Hand hole | 660 | EA LF | 2,500.00 111.00 | 7,500 73,260 | | |
| 2565 | | | 2-2" conduits (concrete encasement) includes (2) runs 1-2" conduits (concrete encasement) includes (2) runs | 330 | LF | 93.00 | 30,690 | | |
| 2566 | | | 1-2 Conduits (concrete encasement) includes (2) funs | 330 | | 33.00 | 30,090 | | |
| 2567 | | | Sub Total : Exterior Communication & Security | | | | 572,980 | | |
| 2568 | | | Sub Total . Exterior communication & Security | | | | 372,300 | | |
| 2569 | | G4090.1 | Vahiala Charging | | | | _ | | |
| 2509 | | G4090.1 | Vehicle Charging VCS2 - Pedestal (bollard) mounted dual, networked electric vehicle charging | | | | - | | |
| 2570 | | | station w/ integral gateway modem, power management kit, bollard concrete mounting kit, etc. | 5 | EA | 30,800.00 | 154,000 | | |
| 2571 | | | VCS3 - future charging stations (cabinets, wiring, conduits and terminations) | 40 | EA | 8,416.00 | 336,640 | | |
| 2572 | | | VCS3 - future charging stations, sitework trenching/backfill efforts | 1,900 | CY | 47.00 | 89,300 | | |
| 2573 | | | | | | | | | |
| 2574 | | | Sub Total : Vehicle Charging | | | | 579,940 | | |
| 2575 | | | | | | | | | |
| 2576 | | G4020.2 | PV System Conduits | | | | - | | |
| 2577 | | | Not used | | | | - | | |
| 2578 | | | | | | | | | |
| 2579 | | | Sub Total : PV System Conduits | | | | - | | |
| 2580 | | | | | | | | | |
| 2581 | | G4030 | Other Site Electrical Utilities | | | | - | | |
| 2582 | | | Removal of Solar Panels on Site | | By others | | - | | |
| 2583 | | | Pumps for irrigation | 1 | EA | 60,000.00 | 60,000 | | |
| 2584 | | | | | | | | | |
| 2585 | | | Sub Total : Other Site Electrical Utilities | | | | 60,000 | | |
| 2586 | | | | | | | | | |
| 2587 | | | SUBTOTAL FOR SITE ELECTRICAL UTILITIES | | | | End of Trade | \$ 4,288,020 | |
| 2588 | | | | | | | | | |
| 2589 | G90 | | Other Site Construction | | | | | | |
| 2590 | | | No work this section | | | | | | |
| 2591 | | | | | | | | | |

Estimate Detail Page 65 of 68



Milford, MA 02038

60% Construction Documents Estimate - RECON

ESTIMATE DETAIL

09/26/2024

| | | NEW CONSTRUCTION | | | BUILDING AREA | | 281,500 GSF | NEW CONSTRUCTION |
|------|--|--------------------------------------|----------|------|---------------|--------------|-----------------|------------------|
| | | | | | | Area of New | 281,500 GSF | |
| | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| | | | | | | | | |
| 2592 | | Sub Total : Other Site Construction | | | | - | | |
| 2593 | | | | | | | | |
| 2594 | | SUBTOTAL FOR Other Site Construction | | | | End of Trade | \$ - | |
| 2595 | | | | | | | | |

Estimate Detail Page 66 of 68



Milford, MA 02038

09/26/2024

ALTERNATES

| | | | RENOVATION | | | | | | ALTERNATES |
|----|-----|------|--|----------|------|------------|----------|-----------------|------------|
| | | | Description | Quantity | Unit | Unit Price | Total \$ | Subtotal Trades | |
| 1 | ALT | 0001 | Provide new wells for irrigation system in lieu of using utility water | | | | | | |
| 2 | | | Add | | | | - | | |
| 3 | | | Pump station | 2 | ea | 50,000.00 | 100,000 | | |
| 4 | | | Well | 2 | ea | 62,000.00 | 124,000 | | |
| 5 | | | Sitework coordination and restoration | 2 | dy | 5,800.00 | 11,600 | | |
| 6 | | | | | | | | | |
| 7 | | | Trade Work - Subtotal | | | | 235,600 | | |
| 8 | | | Mark-Ups & Contingencies | | | 22.00% | 51,832 | | |
| 9 | | | Total for Alternate 0001 | | | ADD | 287,432 | | |
| 10 | | | | | | | | | |

Alternates Page 67 of 68

RECONCILED CONSTRUCTION COST ESTIMATE TEMPLATE

District: District of Franklin

Project: Tri-County Regional Vocational Technical High School

OPM: Dore and Whittier Management Partners

Designer: Drummney Rosane

CM (if applicable): Consigli

Project Type: Educational

Submittal (DD/60/90):

 Proposed Gross SqFt:
 281,500
 Waiting on ellena
 waiting on CSI Format

| CSI DIVISION | DESCRIPTION | DESIGNER COST ESTIMATE |] | OPM or CM Cost Estimate | | OPM Reconciled Amount |
|--------------|--|------------------------|-------------|-------------------------|---|---|
| n/a | GMP Fee | \$0 | 1 | | | |
| n/a | GMP Insurance | \$0 | | | | |
| n/a | GMP Contingency | \$0 | | | | |
| 1000 | General Requirements | \$0 | | | | |
| 2000 | Existing Conditions | \$0 | | | | |
| 3000 | Concrete | \$0 | | | | |
| 4000 | Masonry | \$0 | | | | |
| 5000 | Metals | \$0 | | | | |
| 6000 | Woods, Plastics, Composites | \$0 | | | | |
| 7000 | Thermal and Moisture Protection | \$0 | | | | |
| 8000 | Openings | \$0 | | | | |
| 9000 | Finishes | \$0 | | | | |
| 10000 | Specialties | \$0 | | | | |
| 11000 | Equipment | \$0 | | | | |
| 12000 | Furnishings | \$0 | | | | |
| 13000 | Special Construction | \$0 | | | | |
| 14000 | Conveying Equipment | \$0 | | | | |
| 21000 | Fire Suppression | \$0 | | | | |
| 22000 | Plumbing | \$0 | | | | |
| 23000 | Heating Ventilating and Air Conditioning | \$0 | | | | |
| 26000 | Electrical | \$0 | | | | |
| 27000 | Communications | \$0 | | | | |
| 28000 | Electronic Safety and Security | \$0 | | | | |
| 31000 | Earthwork | \$0 | | | | |
| 32000 | Exterior Improvements | \$0 | Ellana | | | |
| 33000 | Utilities | \$0 | DTC + GRs | | | |
| Su | btotal Base Contract Amount | \$0 | 0 | \$0 | • | \$0 |
| Bio | d Alternates (If applicable) | \$0 | | \$0 | | \$0 |
| то | TAL AMOUNT | \$0 | 233,196,716 | \$0 | | \$0 |
| TO | TAL \$/SF | 0 | | 0 | | 0 |
| | | | | | | Transfer this Total to the Updated Total Project Budget |

need 3011



Request for Qualifications for TRADE CONTRACTORS Construction Manager at Risk – M.G.L. c.149A, §8

For the Following Trades: Elevator, Waterproofing/Dampproofing

Project: MSBA#: 201908780605

Tri-County Regional Vocational

Technical High School

Franklin, MA

Submission Deadline: October 16, 2024 at 12:00 PM

Tri-County Reg. Voc. Tech. High School

Commented [MC1]: Approved

Commented [MC2]: Approved

Email Qualifications to: rrincon@doreandwhittier.com

Date Issued: October 2, 2024

Submit Statement of Qualifications to:

Interest Forms and SOQ Applications: SUBMIT to Rachel Rincon, Dore & Whittier

ELECTRONIC SUBMISSIONS ONLY: rrincon@doreandwhittier.com

(IN 2025 - Masonry, Misc. and Ornamental Iron; Roofing and Flashing; Glass and Glazing; Tile; Acoustical Tile; Resilient Floors; Painting; Fire Protection; Plumbing; Heating, Ventilation, and Air Conditioning; Electrical.)

CM at Risk Standard Trade Contractor RFQ Tri-County Regional Vocational Technical High School Date Issued: October 2, 2024

Part One: Request for Qualifications to Trade Contractors

Section I: General Information

Section II: Detailed Project Description

Section III: General Instructions

Section IV: Overview of Prequalification Process

Section V: Administration/Schedule for Prequalification Process

Section VI: Evaluation Procedure/Criteria for Prequalification Selection

Section VII: Additional Information

Part Two: Trade Contractor SOQ Application Forms/Schedules

(To be completed by Trade Contractor)

Trade SOQ Form 1: RFQ Interest Form

Trade SOQ Form 2: RFQ Response Checklist
Trade SOQ Form 3: SOQ Application Form

Schedule A: Business Owner Information

Schedule B: Management Personnel Information

Schedule C: Similar Project Experience

Schedule D: Terminations

Schedule E: Legal Proceedings
Schedule F: Safety Record
Schedule G: Project References

Schedule H: Credit References

Schedule I: Public Project References

Schedule J: Prior Revenue

Schedule K: Revenue Under Contract

Schedule L: Bonding Letter

Schedule M: Sub-bidder Certificate of Eligibility & Sub-bidder Update

Statement

**PLEASE NOTE: THE SUB-BIDDER UPDATE STATEMENT <u>MUST</u> BE "UPDATED"

ON A PROJECT BY PROJECT BASIS **

Part One: Request for Qualifications to Trade Contractors

Section I: General Information

A. Introduction

This Request for Qualifications ("RFQ") is the first phase of a two-phase procurement process as set forth in MGL Chapter 149A. the Awarding Authority through its Trade Contractor Prequalification Committee is prequalifying firms interested in providing public Trade Contractor services on this Public Construction Manager at Risk ("CM" or "CM at Risk") project through this RFQ process. the Awarding Authority will evaluate submitted Statements of Qualifications ("SOQs") based upon the identified evaluation criteria and points set forth in Section VI below and only those firms obtaining the required minimum points will be deemed prequalified. Only those respondents deemed prequalified will be invited to submit a bid in response to a Request for Bids ("RFB") which will be issued in the second phase of the procurement process. The project delivery method for construction will be public CM at Risk with a Guaranteed Maximum Price ("GMP") under M.G.L. Chapter 149A.

B. General Project Information

| Awarding Authority: | Tri-Country Regional Technical Vocational |
|--|---|
| | School District |
| Project No.: | MSBA Project No. 201908780605 |
| Project Name: | Tri-County Regional Vocational Technical |
| | High School |
| Project Location: | 147 Pond St. |
| | Franklin, MA 02038 |
| Project Description: | New Construction. See section II for detailed |
| | description. |
| RFQ Informational Meeting | N/A |
| (if applicable): | |
| Optional Site Visit | N/A |
| (if applicable): | |
| Submission Deadline: | October 16, 2024 at 12:00 PM |
| (for submission of SOQs in response to this RFQ) | |
| Submission Address: | rrincon@doreandwhittier.com |
| Estimated Total Overall Project | \$233,000,000 |
| Construction Cost: | |
| Estimated Total Project Duration: | 30 Months |
| CM at Risk Firm: | Consigli Construction Co., Inc |
| Project Architect: | Drummey Rosane Anderson, Inc |

Commented [MC3]: Approved

C. Trade Contractors to be Prequalified

This RFQ seeks firms interested in providing Trade Contractor services on the Project in the trades identified in the table below. Interested Trade Contractors in the categories identified in the table below are invited to submit a Trade Contractor Statement of Qualifications ("SOQ") to the Awarding Authority. Trade Contractors in the various trades will be prequalified either on a trade by trade basis, in phases, in groups of trades, or all at once depending on the project needs and phasing.

Trade Contractors seeking prequalification for this project MUST submit a commitment letter stating its ability to obtain bonding for 110% of the estimated trade contract value for the particular Trade Contract from a surety company licensed to do business in the Commonwealth or appearing on the U.S. Treasury Department Circulate 570. The selected Trade Contractors on this CM at Risk project will then be required to provide payment and performance bonds for the full value of their subcontracts and Trade Contractors must include the cost of these bonds in their bids.

| See "X" Below For ALL Trades Subject To Prequalification (at this time) | Section # | Trade Category | Estimated Construction Cost For Each Trade (\$) |
|--|-----------|---|--|
| | 040001 | Masonry | |
| | 050001 | Miscellaneous and Ornamental Iron | |
| | 070001 | Waterproofing, Dampproof'g & Caulk'g | \$67,183 |
| | 070002 | Roofing and Flashing | |
| | 080001 | Metal Windows | |
| | 080002 | Glass and Glazing | |
| | 090001 | Lathing and Plastering | |
| | 090002 | Tile | |
| | 090003 | Acoustical Tile | |
| | 090004 | Marble | |
| | 090005 | Resilient Floors | |
| | 090006 | Terrazzo | |
| | 090007 | Painting | |
| | 140001 | Elevators | \$536,406 |
| | 210001 | Fire Protection Sprinkler System | |
| | 220001 | Plumbing | |
| | 230001 | Heating, Ventilation & Air-Conditioning | |
| | 260001 | Electrical | |

Section II: Detailed Project Description

New Vocational High School Site Enabling – Bid Package #3. Scope includes: building structure (concrete & structural steel), below grade waterproofing/dampproofing associated with building foundations, and furnish and installation of new building elevators. Early release is required to ensure proper elevator pit size and depth are coordinated with concrete foundations.

All Subcontractors shall comply with MGL c. 149, 26-27H and the Prevailing wage schedule attached to the Owner-CM agreement for this project.

This includes all applicable weekly payroll records, statement of compliance weekly reporting.

Drawings, specifications, and other documents will not be available to respondents during the RFQ phase.

Pursuant to M.G.L. c. 30, §39S(a)(2) all employees to be employed on the Project must have successfully completed a course in construction safety and health approved by OSHA and of at least 10 hours in duration. All Trade Contractors on the Project will also be required to provide written certification of compliance with applicable workforce related laws, including, Executive Order 481, Federal Department of Homeland Security Requirements, and laws relating to worker classification, workers' compensation, and applicable laws related to taxes and insurance.

Section III: General Instructions

In response to this *RFQ*, interested Trade Contractors are requested to submit a *Trade Contractor RFQ Interest Form* (attached hereto) and <u>required</u> to submit a *Statement of Qualifications* ("SOQ") application package as follows:

A. Contents of Statement Of Qualifications Application Package

The required SOQ application package consists of the following*:

- 1. Trade Contractor Statement of Qualifications Form (Trade RFQ Form 3)
- 2. Schedules A through M to Trade RFQ Form 3;
- 3. all supporting documentation referenced and required therein; and
- 4. required number of copies of items 1-3 above.
- 5. All reference information provided in Schedule G including email address shall be submitted electronically using the online questionnaire by going to the following link: Please only include 5-10 references ONLY

https://forms.gle/WvWwCtVRm6k2HNp3A

- 6. ALL SOQ's must include an up-to-date contact email to receive notice if you have been prequalified.
- 7. A credit reference letter from the bank is required by the SOO deadline, it may be included with the SOO or sent directly to Dore + Whittier from the bank.

CM at Risk Standard Trade Contractor RFQ Tri-County Regional Vocational Technical High School Date Issued: October 2, 2024 Commented [MC4]: Approved

Do **not** submit Part One, Sections I-VII of this RFQ document with your SOQ submission. Only the Part II Trade Contractor SOQ Application Forms/Schedules and requested materials should be submitted.

*Trade RFQ Form 2 "Trade Contractor RFQ Response Checklist" is also included for the assistance of respondent Trade Contractors.

B. Submission Deadline: See Section I: General Information

ONE (1) set of electronic files, or reference to a weblink, of the interested Trade Contractor's *SOQ application package* must be received by the Agent designated below on behalf of the Awarding Authority, on or before the Submission Deadline. Deadline as set forth in *Section I*, as determined by the Agent's date/time:

PACKAGES ARE DUE Wednesday, October 16, 2024 BY 12:00 PM

All packages should be formatted as ELECTRONIC files to:

Tri-County Regional Vocational Technical High School c/o Dore & Whittier Management Partners 260 Merrimac Street, 2nd Floor, Bldg. 7 Newburyport, MA 01950 Telephone: (978) 499-2999

EMAIL TO: rrincon@doreandwhittier.com

SOQ application packages received by the Awarding Authority later than the Submission Deadline specified in Section I will be rejected and returned to the respondent Trade Contractor. Respondent Trade Contractors are cautioned to allow sufficient time for mailed materials to be received. Telecopied, mailed or faxed qualifications will not be accepted. The Awarding Authority shall not be responsible for mail not received, deliveries not made, or SOQ application packages not received by the date and time set forth in Section I.

C. Required Exterior Label For SOQ Application Package Envelope

SOQs will be submitted ELECTRONICALLY to Rachel Rincon, at email of: rrincon@doreandwhittier.com. All files received <u>must be labeled</u> with the following information in the body of the email:

RFQ for Trade Contractor Services
Tri-County Regional Vocational Technical High School Project
Project Number: 201908780605
Trade for Which Submission is made (i.e. masonry, electrical)
Respondent Trade Contractor's Name
Respondent Trade Contractor's Address

CM at Risk Standard Trade Contractor RFQ Tri-County Regional Vocational Technical High School Date Issued: October 2, 2024 Commented [MC5]: Approved

Respondent Trade Contractor's Telephone Number Respondent Trade Contractor's Contact Person

D. RFQ Informational Meeting and/or Optional Site Visit (if applicable)

No informational meeting/optional site visit regarding the prequalification process for this Project.

E. Review/Availability Of Contract Documents

Drawings, specifications and other documents will not be available to respondent Trade Contractors during the *RFQ* Phase.

F. Additional Instructions

See Section VII: Additional Information for additional instructions regarding the prequalification process.

Section IV: Overview of Prequalification Process

- This Request for Qualifications ("RFQ") is issued pursuant to M.G.L. c. 149A, §8.
 Firms interested in providing Trade Contractor Services for the construction of the project described in Section I and Section II ("the Project") MUST submit a Statement of Qualifications ("SOQ") in response to this RFQ to the Awarding Authority as instructed in Section III and Section VIII, herein.
- The Trade Contractor selection process for this CM at Risk Project is a <u>two-phase</u> process as set forth in M.G.L. c. 149A, §8. The project delivery method for construction will be under M.G.L. c. 149A. The Awarding Authority is prequalifying firms interested in providing Trade Contractor services for the Project through this *RFQ* prequalification process.

Participation in the RFB Bidding Phase of this Project will be limited to ONLY those Trade Contractor firms who have submitted a SOQ (and required supporting documentation) in response to this RFQ and that have been deemed prequalified by the Awarding Authority.

Trade Contractors that fail to respond to this *RFQ* and fail to submit an *SOQ* with the required supporting documentation by the Submission Deadline set forth in *Section I*, and Trade Contractors that have not been deemed prequalified by the Awarding Authority

CM at Risk Standard Trade Contractor RFQ Tri-County Regional Vocational Technical High School Date Issued: October 2, 2024

| shall be automatically disqualified from bidding on this Project. | |
|---|--|
| ************************************** | |
| | |

Section V: Administration/Schedule for Prequalification Process

A. "Two-Phase" Selection Process - Selection of Trade Contractors for the Project will be conducted in a two-phase process as set forth in M.G.L. c. 149A, §8.
 Trade Contractor firms must first be prequalified in the *Phase One – RFQ/*Prequalification Phase in order to bid on the Project in *Phase 2 – RFB/*Bidding Phase.

1. Phase One – RFQ/Prequalification Phase

- Submission Of Statement Of Qualifications ("SOQ") Interested Trade Contractor firms must submit a completed SOQ; completed Schedules A through M, and all required supporting documentation referenced therein in response to this RFQ by the Submission Deadline set forth in Section I.
- Prequalification Committee –Awarding Authority will appoint a
 Prequalification Committee to review and evaluate the SOQs (and
 supporting documentation) submitted by interested Trade
 Contractors. The Prequalification Committee shall consist of a
 representative from the Owner's Project Manager, the Project
 Designer; a representative from the Construction Manager at Risk
 firm; and two (2) representatives appointed by the Awarding
 Authority.
- Evaluation By Prequalification Committee The Prequalification Committee shall meet as necessary to evaluate and review the SOQs (and supporting documentation) submitted by each respondent Trade Contractor firm in accordance with the evaluation criteria set forth in Section VI.
- Notice To Respondent Trade Contractors The names of the Trade Contractor firms responding to the RFQ will be posted in a Register of Responders but there will be no public opening of the SOQs submitted in response to the RFQ. Upon completion of the evaluation and review process described herein, the Prequalification Committee will provide written notice to all respondent Trade Contractors as to whether they are deemed prequalified or not. Prequalified Trade Contractor firms shall also be invited to participate in Phase Two, the RFB/Bidding Phase of the Trade Contractor selection process.

2. Phase Two – RFB/Bidding Phase

Trade Contractor firms determined in Phase One by the Prequalification Committee to be prequalified will be invited to bid on the Project. Only firms deemed prequalified during Phase One – RFO/Prequalification Phase will be permitted to participate in Phase Two, the RFB/Bidding Phase. Firms that are not prequalified by the Prequalification Committee and firms that do not participate in the RFO phase will be precluded from participating in Phase Two - the RFB Bidding/Phase.

B. Anticipated Schedule For Prequalification/Bidding

| Anticipated Completion of Trade | October 21, 2024 | |
|---|--------------------------|--|
| Prequalification Evaluations: | | |
| Anticipated RFB to Prequalified | October 21, 2024 | |
| Bidders: | | |
| Anticipated Notice To Proceed for | Mid November 2024 | |
| Trade Bidders: | | |
| Anticipated Construction Schedule: | Early Release Package #3 | |
| | Starting December 2024. | |

Section VI: Evaluation Procedure/Criteria for Prequalification Selection

A. Sources of Information Considered

Respondent Trade Contractors must submit documentation for the four (4) statutory evaluation criteria categories listed herein. Prequalification will be based on the submitted information and materials as well as information on prior project performance, information obtained from references, information obtained from governmental agencies and entities, information contained within the Awarding Authority's certification files, and such other information as may be obtained relating to the evaluation criteria categories. The *Prequalification Committee* may also request and review additional information as necessary to clarify or supplement the information provided to or obtained by the Awarding Authority.

Do not include superfluous material. Respondent Trade Contractor must include the Trade Contractor Statement of Qualifications Form, Trade RFQ Form 3 and Schedules A through M attached hereto. Respondent Trade Contractor must give complete and accurate answers to all questions and provide all of the information requested. Making a materially false statement in this SOQ submission is grounds for rejection and debarment.

Commented [MC6]: Approved

B. Evaluation Procedure

As set forth herein and in accordance with M.G.L. c. 149A, §8, the Awarding Authority has established a *Prequalification Committee* for the purpose of reviewing and evaluating responses to this *RFQ*. The *Prequalification Committee* shall evaluate interested Trade Contractors based on the evaluation criteria set forth herein and assign points for each evaluation criterion category and subcategory provided herein. The *Prequalification Committee* shall prepare a written evaluation score form for each respondent Trade Contractor that provides a composite point rating and a specific point rating for each of the evaluation criterion set forth in M.G.L. c. 149A and herein. The *Prequalification Committee* shall only prequalify those Trade Contractor firms that have achieved the minimum points required in each category set forth herein and a minimum total score of seventy (70) points.

Only Trade Contractor firms achieving the minimum score required in each evaluation category set forth herein, as well as a minimum total score of seventy (70) points overall shall be prequalified and invited to submit bids consistent with M.G.L. c. 149A, §8(a)-(f). An interested Trade Contractor's score shall be made available to the Trade Contractor upon request but is not a public record.

The decision of the *Prequalification Committee* shall be final and shall not be subject to appeal except on grounds of fraud or collusion.

C. Criteria For Prequalification

SOQs must be submitted on the Trade RFQ Form 3 attached hereto. Interested Trade Contractors submitting a SOQ and supporting information in any other form will not be prequalified. The Prequalification Committee shall review and evaluate the information submitted by interested Trade Contractors in accordance with the statutory point scheme set forth in M.G.L. c. 149A, §8(e). Also in accordance with §8(e), the RFQ shall set forth the available points for each evaluation sub-category in order to provide interested Trade Contractors prior notice of the points available in each sub-category. Joint ventures must provide information about each of the joint venture partners.

- Management Experience (50 points available in this category; minimum of 25 points required in this category for prequalification approval)
 - a. Business Owners: Provide the name, title, including a detailed description of the role and job responsibilities, scope of work and numbers of years with the firm for each of the business owner(s) of the firm. If the respondent Trade Contractor is a partnership, respondent Trade Contractor MUST provide the requested information for each general and limited partner. If the respondent Trade Contractor is a corporation or limited liability company,

respondent Trade Contractor <u>MUST</u> provide the requested information for each officer, director and/or member. If the respondent Trade Contractor is a joint venture, respondent Trade Contractor must provide information about the nature of the joint venture including the approximate percentage participation by each joint venture partner and the division of responsibility among the joint venture partners.

[2] point(s) available

- b. *Management Personnel:* Provide the name, title, including a detailed description of the role and job responsibilities, scope of work, education, construction experience, years with the firm and list of all projects completed for all management personnel who will have any direct or indirect responsibility over the Project, including but not limited to project executives, project managers, field superintendents and field engineers along with an organizational chart. Joint ventures must identify the company that employs each individual listed. 7 points available
- Similar Project Experience: Provide the project name(s) and c. location, owner, description, a detailed scope of work, original contract sum, final contract sum, with explanation, for that scope of work only and date of completion for each and every similar project undertaken by the firm in the last seven (7) years. Joint ventures must provide similar project experience for each individual joint venture partner. For purposes of this RFQ, "similar projects" shall mean projects where: 1) the respondent was a Filed Sub bidder, Trade Contractor or subcontractor, on a public school building construction project in Massachusetts; 2) the respondent's subcontract was for a similar dollar value as the work of its trade as stated in Section 1C of this RFQ; and 3) where the project was of similar size, scope and complexity as this Project. 20 points available
- c. *Terminations:* Provide a list of any projects on which the firm was terminated, held in default, or failed to complete the work within the last seven (7) years. Include the name of the project, the timeframe of the project and circumstances surrounding the termination or default. Joint ventures must a list of termination for each joint venture partner.

- d. Lawsuits: Provide a list of all lawsuits in which the trade contractor is a defendant or defendant-in-counterclaim with regard to construction contracts within the last 3 years. Please include among the lawsuits requested in the previous sentence, payment bond lawsuits under G.Lc.149, §29 and mechanics lien lawsuits. If the lawsuit was pending at any time during the last three (3) years (which includes any lawsuit that was commenced, dismissed, or resolved by settlement or judgment during that time), then it must be listed. Please note that the lawsuits listed shall not include actions that primarily involve personal injury, workers' compensation claims, or where the sole cause of action involves the trade contractor's exercise of its rights for direct payment under MLG c 30, §39F. Joint ventures must provide information regarding lawsuits for each joint venture partner. 5 points available
- **e.** Safety Record: Provide the three (3) year history of the Trade Contractor's workers' compensation experience modifier. In addition, provide documentation from the Trade Contractor's insurance carrier supporting the rating history provided. Joint ventures must provide the safety history for each joint venture partner. 8 points available
- 2. References (30 points available in this category; minimum of 15 points required in this category for prequalification approval)
 - a. Project References: Provide reference information for owners and architects for each and every project listed in the response to Section VI(C)(1)(c), "Similar Project Experience." Joint ventures must provide project references for each joint venture partner. Information provided shall at least include project name and the names of the owners and architects, with current address, current telephone and fax numbers, and a contact person for each. Note: The Prequalification Committee may also consider project reference information and project evaluations obtained from the Update Statement, DCAMM's certification files and information provided in response to Subsection 2(c) herein.

 https://forms.gle/WvWwCtVRm6k2HNp3A 20 points available
 - b. Credit References: Provide a minimum of five (5) credit references, including the telephone and fax numbers of a contact person from key suppliers, vendors and banks. Joint ventures must provide credit references for each joint venture partner. A credit reference letter from the bank is required by the SOO deadline, it may be included with the SOO or sent directly to Dore + Whittier from the bank.

- c. Public Project Record: Provide a list of all completed public building construction projects (as defined by M.G.L. c. 149 §44A worked on during the past seven (7) years with the project name, scope of work, contract value, start date, completion date, status of the project, owner's name (including address, telephone number, fax number, and contact person) and architect's name (including address, telephone number, fax number and contact person). Joint ventures must provide public project record information for each joint venture partner.
- 3. Capacity to Complete Projects (20 points available in this category; minimum of 10 points required in this category for prequalification approval)
 - a. **Prior Revenue:** Submit the prior annual revenue for the <u>prior</u> three (3) fiscal years. Joint ventures must provide prior annual revenue for each joint venture partner. 10 points
 - b. Revenue Under Contract: Submit revenue under contract for the next three (3) years. Joint ventures must provide revenue under contract for each joint venture partner. 10 points
- 4. Mandatory Requirements (no points assigned)
 - a. Bonding Capacity: Interested Trade Contractors must provide a commitment letter (from a surety company licensed to do business in the Commonwealth of Massachusetts and whose name appears on the United States Treasury Department Circular 570) for payment and performance bonds in an amount equal to or greater than one hundred and ten percent (110%) of the estimated trade contract value for the subtrade that the Trade Contractor is seeking prequalification as set forth in Section I. The required commitment letter must be dated within the time frame of the RFQ procurement.
 - b. DCAMM Certification: Respondent Trade Contractors must be certified as a filed sub-bidder in the trade for which they seek to be prequalified by DCAMM and pursuant to M.G.L. c. 149, §44D must submit a copy of the Respondent's currently valid DCAMM Sub-bidder Certificate of Eligibility with its SOQ (as set forth in the General Information section above). Note, however, that a joint venture team must be certified in specific trade(s) that it is seeking to be prequalified for this Project in the name of the joint venture and must submit a Sub-bidder Certificate of Eligibility for the joint venture in each such Trade. If a respondent to the RFQ is a proposed joint venture that is newly formed or is not currently certified, then: (i) each party to the proposed joint

venture must be individually certified by DCAMM and must submit a copy of its *DCAMM Sub-bidder Certificate of Eligibility* with the JV SOQ; and (ii) the joint venture respondent must state in the SOQ that it will seek certification from DCAMM as a joint venture in the sub-bid category of the Trade for which they submit the RFQ, and state that it understands and agrees that if the joint venture respondent is selected to participate in the RFB phase it will be required to submit a DCAMM *Sub-bidder Certificate of Eligibility* for the joint venture in the name of the joint venture with its response to the RFB. For certification forms and additional information see our web site: www.mass.gov/DCAMM/certification

Or contact the Certification Office at:

DCAMM Contractor Certification Office One Ashburton Place, Boston, Massachusetts 02108 Telephone Number (617) 727-4050 ext. 415

Update Statement: Interested Trade Contractors must provide a c. current and completed Sub-bidder Update Statement prepared by the interested Trade Contractor utilizing the current form of Update Statement available on the DCAMM website. If a respondent to the RFQ is a proposed joint venture and the proposed joint venture is not yet certified, then: i) each party to the proposed joint venture must be certified by DCAMM and each must submit its own signed Sub-bidder Update Statement as part of its SOQ; ii) at least one of the parties to the joint venture must be certified by DCAMM in the Trade category of for which it is seeking prequalification. When the second phase of the selection process is undertaken through an RFB, a joint venture respondent that has been selected in the RFQ process will be required to submit its Sub-bidder Certificate of Eligibility for the joint venture meeting the above requirements with its proposal to the RFB.

For the required Sub-bidder Update Statement Form and additional information see our web site: www.mass.gov/dcamm/certification

Or contact the Certification Office at:

DCAMM Contractor Certification Office One Ashburton Place, Boston, Massachusetts 02108 Telephone Number (617) 727-4050 ext. 415

Section VII: Additional Information

A. Status of Request for Qualifications

This *RFQ* is solely a request for information. It does not represent an offer nor does it confer any rights on any respondent Trade Contractor. The Awarding Authority shall not be responsible under any circumstances for any costs incurred by any respondent Trade Contractors in responding to this *RFQ*. The Awarding Authority reserves the right to cancel this procurement at any time if it is in its best interest to do so.

B. Treatment of Information Submitted

With the exception of the required Update Statement and financial information, the Awarding Authority shall have no obligation to treat any information submitted by an interested Trade Contractor in or in connection with a SOQ as proprietary or confidential unless the Awarding Authority determines that the information legitimately requires such treatment. In such case, the Awarding Authority's obligation with respect to protection and disclosure of such information shall at all times be subject to applicable laws. The Awarding Authority shall have the right to use all or portions of the SOQ, as it considers necessary or desirable in connection with the Project. By the submission of a SOQ, the respondent Trade Contractor thereby grants to the Awarding Authority an unrestricted license to use the SOQ, including all materials submitted therewith, in connection with the project.

C. Communication between the Awarding Authority and Respondent Trade Contractors

Unauthorized communications or contact between Trade Contractors, their employees, agents or other related entities interested in submitting a SOQ and the Awarding Authority, the project designer, the project manager, the construction manager at risk firm or any other person or entity participating on the Prequalification Committee with regard to the Project are strictly prohibited. The only authorized communications shall be 1) inquiries to the Awarding Authority for general information about obtaining the RFQ, RFQ submission deadlines, and the existence of any relevant addenda to the RFQ; and 2) inquiries made at any official RFQ Informational meeting and/or site visit held by the Awarding Authority. No official RFQ Informational meeting will be held as set forth in Section 1.

Any issues brought to the Awarding Authority's attention at the Pre-RFQ Informational meeting, which the Awarding Authority determines will require additional clarification will be addressed by issuing a written addendum. Oral and other clarifications will be without legal effect. All such addenda will be considered part of this RFQ, and the respondent Trade Contractor shall be required to acknowledge receipt of all addenda on the RFQ Proposal Response

Form attached to this RFQ. The Awarding Authority will mail addenda to all respondent Trade Contractors that have mailed or faxed an RFQ Interest Form, *Trade RFQ* Form 1 to the Awarding Authority or have received the RFQ directly from the Awarding Authority. It shall be the sole responsibility of the respondent Trade Contractor to ascertain the existence of any and all addenda issued by the Awarding Authority.

From the date of issuance of this RFQ, any respondent Trade Contractor that contacts directly or indirectly any member or employee of the Awarding Authority, or the project designer, or the project manager, or the construction manager at risk firm, or any member of the *Prequalification Committee* in connection with the selection process or the contract contemplated herein for this project is subject to disqualification. Contact is permitted for the purpose of obtaining a copy of this RFQ or to submit a verbal or written question or request for clarification at the RFQ Informational meeting as set forth in *Section I*.

Part Two: Trade Contractor SOQ Application Forms/Schedules

(To be completed by Trade Contractor)

TRADE CONTRACTOR RFQ Interest Form (TRADE RFQ Form 1)

(For Submission to the Awarding Authority Immediately)

Instructions: If respondent Trade Contractor firm is interested in responding to the RFQ for Prequalification of Trade Contractors for this Project then Trade RFQ Form 1 MUST be submitted to the Awarding Authority BEFORE submitting the SOQ Application Trade RFQ Form 3.

| Awarding Authority: | Tri-County Regional Vocation Technical |
|---------------------|--|
| | High School |
| Project No.: | #201908780605 |
| Project Name: | Tri-County Regional Vocational Technical High School New Construction |

Email this *RFQ Interest Form* to¹:

Rachel Rincon (rrincon@doreandwhittier.com) Dore & Whittier Management Partners 260 Merrimac Street, 2nd Floor, Bldg. 7 Newburyport, MA 01950

By submitting this *Trade RFQ Interest Form* the below identified firm is expressing its interest in the above-referenced public building construction project and is requesting that it be added to the list of firms that will receive any addenda to the *RFQ* on the Project. DCAMM assumes no responsibility for a firm's failure to receive any addenda or other correspondence related to this *RFQ* due to the firm's failure to submit an *RFQ* Interest Form as directed above or for any other reason.

| Trade Contractor Category: | |
|--|-------|
| Trade Contractor Firm Name: | |
| Trade Contractor Address: | |
| Trade Contractor Telephone: | |
| Trade Contractor Facsimile: | |
| Trade Contractor E-mail | |
| Trade Contractor Contact Person/Title: | |
| Date Submitted: | |
| : | Date: |

¹ Note: The Statement of Qualifications ("SOQ") application form (TRADE RFQ Form 3) and accompanying *Schedules A through M*, submitted in response to this RFQ **MAY NOT BE FAXED**.

(Signature of Authorized Representative)

| PLEASE NOTE | Did respondent Trade Contractor fax or mail the RFQ Interest Form (Trade RFQ |
|-------------|---|
| | Form 1) to the Awarding Authority? Did respondent Trade Contractor complete the entire SOQ application (Trade RFQ Form 3) and all required attachments and schedules? |
| | Did respondent Trade Contractor fully complete <i>Schedules A through M</i> and attach all required documentation? |
| | Did respondent Trade Contractor attach the resumes of owners and management personnel identified in respondent Trade Contractor's responses to <i>Schedule A</i> and <i>Schedule B</i> ? |
| | Did respondent Trade Contractor attach the required documentation from respondent Trade Contractor's insurance company supporting the workers' compensation modifier history reported in <i>Schedule F</i> ? |
| | Does respondent Trade Contractor have the current contact information for all of the references reported in <i>Schedule G</i> , <i>Schedule H</i> and <i>Schedule I</i> ? |
| | Did respondent Trade Contractor attach a commitment letter for payment and performance bonds in the form required and for a value of 110% of the trade contract value as required in Section 4(a) of Part Two, Trade RFQ Form 3? |
| | Did respondent Trade Contractor attach a currently valid DCAMM Sub-bidder Certificate of Eligibility as required in Section 4(b) of Part Two, Trade RFQ Form 3? |
| | Did respondent Trade Contractor attach a completed and signed <i>Sub-bidder Update Statement</i> using the most recent form available on the DCAMM website as required in Section 4(c) of <i>Part Two</i> , <i>Trade RFQ Form 3</i> ? |
| | Did respondent Trade Contractor include the original and all required copies of respondent Trade Contractor's entire <i>SOQ</i> application package? |
| | Did respondent Trade Contractor address the <i>SOQ</i> envelope correctly (i.e. to reference the Project and other required information set forth herein)? |
| | Did respondent Trade Contractor review all of the execution requirements before signing the SOQ application form? |
| | Is the person who signed the SOQ application form authorized to do so and did his or her correct and current contact information? |
| | |

TRADE CONTRACTOR STATEMENT OF QUALIFICATIONS FORM (TRADE RFQ FORM 3)

Tri-County Regional Vocational Technical High School New Construction Project 147 Pond St. Franklin, MA 02038

Note: See Sections III and VII of Part One of the RFQ, for instructions on completing this Statement of Qualifications and accompanying Schedules A through M.

| Office (SDO) evidencing such certifi | саноп. ВЕ M/WBE |
|--------------------------------------|--|
| indicate which below and attach lett | 'SDO Certified" as a MBE/WBE/MWBE, please er from the Massachusetts Supplier Diversity |
| Addenda Nos. | |
| Trade Contractor Acknowledges | |
| Contact Person/Title: | |
| Facsimile Number: | |
| Trade Contractor E-mail | |
| Telephone Number: | |
| Trade Contractor Street Address: | |
| Trade Contractor Mailing Address: | |
| Trade Contractor Name: | |
| Trade Contractor Category | |
| Trade Contractor Category | |

| ****** | IMPORTANT NOTICE | ****** |
|--------|------------------|--------|
| | IMPUKTANI NUTICE | ****** |

Interested TRADE CONTRACTORS <u>must</u> indicate in the table below the trade for which it is seeking prequalification in this SOQ submission and MUST submit SEPARATE individual SOQ forms for each and every other trade that it is also seeking prequalification for this Project.

| Mark "X" for Trade Seeking Prequalification | Section # | Trade Category | |
|---|-----------|--|--|
| | 040001 | Masonry | |
| | 050001 | Miscellaneous and Ornamental Iron | |
| | 070001 | Waterproofing, Dampproofing and Caulking | |
| | 070002 | Roofing and Flashing | |
| | 080001 | Metal Windows | |
| | 080002 | Glass and Glazing | |
| | 090001 | Lathing and Plastering | |
| | 090002 | Tile | |
| | 090003 | Acoustical Tile | |
| | 090004 | Marble | |
| | 090005 | Resilient Floors | |
| | 090006 | Terrazzo | |
| | 090007 | Painting | |
| | 140001 | Elevators | |
| | 210001 | Fire Protection Sprinkler System | |
| | 220001 | Plumbing | |
| | 230001 | Heating, Ventilation & Air-Conditioning | |
| | 260001 | Electrical | |

- Management Experience (50 points available; minimum of 25 points required for prequalification approval)
 - a. Business Owners: Interested Trade Contractors MUST COMPLETE Schedule
 A and MUST ATTACH to it a resume for each and every business owner of
 respondent Trade Contractor firm as set forth in Section VI(C)(1)(a) of Part One,
 the RFQ for this Project.
 - b. Management Personnel: Interested Trade Contractors MUST COMPLETE
 Schedule B and MUST ATTACH to it an organizational chart AND a resume for each and every person who will have any management responsibility, direct or indirect, for the Project, including, but not limited to, project executives, project managers, field superintendents and field engineers, as set forth in Section VI(C)(1)(b) of Part One, the RFQ for this Project.
 - c. Similar Project Experience: Interested Trade Contractors MUST COMPLETE Schedule C and list similar projects for the last seven (7) years. For each project, respondent Trade Contractor must include the name, location, owner, description of project, a detailed description of respondent Trade Contractor's scope of work, original contract sum and final contract sum, with explanation, for this scope of work only and date completed. For the purpose of this RFQ, "similar projects" shall be defined as defined in Section VI(C)(1)(c) of Part One, the RFQ for this Project. If specific criteria are required for a Trade, such as prior experience, make sure those criteria are met and described by the projects listed.
 - c. Terminations: Interested Trade Contractors MUST COMPLETE Schedule D and list each and every project on which respondent Trade Contractor was terminated or failed to complete the work within the last seven (7) years as set forth in Section VI(C)(1)(d) of Part One, the RFQ for this Project.
 - d. Lawsuits: Interested Trade Contractors MUST COMPLETE Schedule E and list of all lawsuits in which the trade contractor is a defendant or defendant-in-counterclaim with regard to construction contracts within the last 3 years. Please include among the lawsuits requested in the previous sentence, payment bond lawsuits under G.Lc.149, §29 and mechanics lien lawsuits. If the lawsuit was pending at any time during the last three (3) years (which includes any lawsuit that was commenced, dismissed, or resolved by settlement or judgment during that time), then it must be listed. Please note that the lawsuits listed shall not include actions that primarily involve personal injury, workers' compensation claims, or where the sole cause of action involves the trade contractor's exercise of its rights for direct payment under MLG c 30, §39F. Joint ventures must provide information regarding lawsuits for each joint venture partner as set forth in Section VI(C)(1)(e) of Part One, the RFQ for this Project.

- e. Safety Record: Interested Trade Contractors MUST COMPLETE Schedule F and provide the three (3) year history of its workers' compensation modifier rating as set forth in Section VI(C)(1(f)) of Part One, the RFQ for this Project, and MUST ATTACH to Schedule F documentation from its insurance carrier supporting the ratings reported therein or no points may be awarded.
- 2. <u>References</u> (30 points available; minimum of 15 points required for prequalification approval)
 - a. **Project References:** Interested Trade Contractors <u>MUST COMPLETE</u> **Schedule G** and provide project references from owners and architects for all projects listed in **Schedule C** as required in **Section VI(C)(2)(a)** of **Part One**, the **RFQ** for this Project. https://forms.gle/WvWwCtVRm6k2HNp3A
 - b. Credit References: Interested Trade Contractors MUST COMPLETE Schedule H and provide a minimum of five (5) credit references as required in Section VI(C)(2)(b) of Part One, the RFQ for this Project. A credit reference letter from the bank is required by the SOQ deadline, it may be included with the SOQ or sent directly to Dore + Whittier from the bank.
 - c. Public Project Record: Interested Trade Contractors MUST COMPLETE Schedule I and list all completed public building construction projects completed by respondent Trade Contractor during the past seven (7) years as required in Section VI(C)(2)(c) of Part One, the RFQ for this Project.
- 3. <u>Capacity to Complete Project</u> (20 points available; minimum of 10 points are required for prequalification approval)
 - a. Prior Revenue: Interested <u>Trade Contractors MUST COMPLETE</u> Schedule
 J and list prior revenue for the last three (3) fiscal years.
 - b. Revenue Under Contract: Interested Trade Contractors <u>MUST COMPLETE</u>

 Schedule K and list revenue under contract for the next three (3) fiscal years.
- 4. Mandatory Requirements: (no points are assigned)
 - a. Payment and Performance Bonds: Interested Trade Contractors MUST ATTACH to the *Trade RFQ Form 3* at *Schedule L* a commitment letter (from a surety company licensed to do business in the Commonwealth of Massachusetts and whose name appears on United States Treasury Department Circular 570) for payment and performance bonds in an amount equal to or greater than one hundred ten percent (110%) of the estimated trade contract value of this Project. The required commitment letter must be dated within the time frame of the RFQ procurement.
 - b. Sub-bidder Certificate of Eligibility: (Required as of January 1, 2006)
 Interested Trade Contractors MUST ATTACH to the Trade RFQ Form 3 at

Schedule M a currently valid *Sub-bidder Certificate of Eligibility* (issued by DCAMM) for each Trade in which it submits a *SOQ*.

c. Update Statement: (Required as of January 1, 2006) Interested Trade Contractors <u>MUST ATTACH</u> to the *Trade RFQ Form 3* at *Schedule M* a current and completed *Sub-bidder Update Statement* for each Trade in which it submits and RFQ utilizing the current Update Statement form available on DCAMM's website.

5. Execution Requirements

- a. Submission Format: <u>ONE (1)</u> original, marked "Original" electronic copy to the designated email account of the Agent. For purposes of the submittal deadline, first delivered e-mail transmitted files presented by the interested Trade Contractor shall be logged as received.
- **b. RFQ Response Checklist:** Before signing and submitting its SOQ application package for this Project, interested Trade Contractors are advised to carefully review the *RFQ Response Checklist Trade RFQ Form 3*.
- c. Incomplete or Inaccurate Information: Failure to accurately and completely provide the information requested may result in disqualification.
- **d. Authorization to Sign:** This form MUST be signed by an officer of the firm or an individual so authorized by an officer of the firm who has personal knowledge regarding the information contained herein.
- e. **Debarment Status:** By signing below, the interested Trade Contractor certifies that it is not currently debarred from performing public work for the Commonwealth of Massachusetts or the Federal Government.

[THIS SPACE IS INTENTIONALLY BLANK]

Certification

The undersigned declares that he or she has carefully examined all the documents contained in the CM at Risk Request for Qualifications (RFQ) solicitation for the project, and certifies to the best of his/her knowledge, that this Statement of Qualifications fully complies with all of the requirements of the RFQ and all addenda and clarifications issued in regard to the RFQ.

The undersigned also hereby certifies that he or she (or, if he or she is the authorized representative of a company, the company) is the only person interested in this Statement of Qualifications and any subsequent proposal; that it is made without any connection with any other person making any submission for the same work; that no person acting for, or employed by, the Commonwealth of Massachusetts is directly or indirectly interested in this Statement of Qualifications or any subsequent proposal, or in any contract which may be made under it, or in expected profits to arise therefrom; that the undersigned Respondent has not influenced or attempted to influence any other person or corporation to file a Statement of Qualifications or subsequent proposal or to refrain from doing so or to influence the terms of the Statement of Qualifications or any subsequent proposal of any other person or corporation; and that this submission is made in good faith without collusion or connection with any other person applying for the same work.

The undersigned further certifies under pains and penalties of perjury that the undersigned is not debarred from doing public construction work in the Commonwealth of Massachusetts under the provisions of section twenty nine F of chapter twenty nine, or any other applicable debarment provision of any other chapter of the General Laws or any rule or regulation promulgated there under, and further is not debarred from doing public construction work under any law, rule or regulation of the federal government.

The undersigned states that he or she has carefully examined all of the information provided and representations made in this Statement of Qualifications and the documents submitted with the SOQ including all schedules, forms and materials, and certifies to the best of his/her knowledge, that this Statement of Qualifications in its entirety is complete, true and accurate.

Acknowledgement of Addenda. By signing below, the interested Trade Contractor <u>acknowledges receipt</u> <u>of the following addenda</u> to this RFQ:

Addenda No. (if any)

| NED UNDER THE P | PAINS AND PENALTIES OF PERJURY: |
|-----------------|--|
| Signature: | |
| | (Signature of Authorized Representative) |
| Print Name: | |
| Title: | |
| Firm Name: | |
| Date: | |
| Project Number: | |

CM at Risk Standard Trade Contractor RFQ Tr-County Regional Vocational Technical High School Date Issued: October 2, 2024

Project Name:

| Firm | Name: | |
|------|-------|--|
| | | |

<u>SCHEDULE A – BUSINESS OWNERS</u>: Interested Trade Contractor MUST provide the following information and attach a copy of the resume for each and every business owner of the firm in accordance with Section VI(C)(1)(a) of *Part One*, the *RFQ* for this Project.

| NAME | TITLE | ROLE/JOB RESPONSIBILITIES/ SCOPE OF WORK | # OF YEARS W/FIRM | EDUCATION/EXPERIENCE |
|------|-------|---|----------------------|----------------------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

<u>SCHEDULE B – MANAGEMENT PERSONNEL</u>: Interested Trade Contractors MUST provide the following information and <u>attach (1) an organizational chart and (2) copies of the resumes</u> for each and every person who will have any direct or indirect management responsibility for the Project, including but not limited to, project executives, project managers, project superintendents, etc. in accordance with Section VI(C)(1)(b) of *Part One*, the *RFQ* for this Project.

| NAME | TITLE | ROLE/JOB RESPONSIBILITIES/ SCOPE OF WORK | # OF YEARS W/FIRM | EDUCATION/EXPERIENCE | COMPLETED PROJECTS |
|------|-------|---|-------------------------|----------------------|--------------------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

SCHEDULE C - SIMILAR PROJECT EXPERIENCE: Interested Trade Contractor MUST list all similar projects respondent Trade Contractor has completed during the last Seven (7) years. For the purpose of this RFQ "similar projects" shall be as defined in $Section\ VI(C)(1)(c)$ of the RFQ which requests projects of similar dollar value, size, scope and complexity as this Project. For each project listed provide a detailed description of the scope of work performed and provide contract amounts for that scope of work only.

If specific criteria are required for a Trade such as prior experience, make sure those criteria are met and described by the projects listed.

| PROJECT NAME & LOCATION | PROJECT OWNER | PROJECT DESCRIPTION AND DETAILED DESCRIPTION OF SPECIFIC SCOPE | ORIGINAL AND FINAL CONTRACT AMOUNT AND EXPLANATION | START AND COMPLETION DATES (M/D/YYYY – M/D/YYYY) |
|-------------------------|------------------|--|--|---|
| | | | | |
| | | | | |
| | | | | |
| | | | | _ |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

SCHEDULE D - TERMINATIONS: Interested Trade Contractors are required to list each and every project on which it was terminated or failed to complete the project as set forth in $Section\ VI(C)(1)(d)$ of $Part\ One$, the RFQ for this Project within in the prior Seven (7) years.

| PROJECT NAME & LOCATION | SCOPE OF WORK PERFORMED | CONTRACTED WITH | START & END DATES | ESTIMATED CONTRACT AMOUNT | % COMPLETE | REASON FOR TERMINATION OR FAILURE TO COMPLETE |
|-------------------------|----------------------------|--------------------|----------------------|------------------------------|---------------|--|
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| Firm Name: |
|------------|
| |

SCHEDULE E - LAWSUITS: Interested Trade Contractors are required to list of all lawsuits in which the trade contractor is a defendant or defendant-in-counterclaim with regard to construction contracts within the last 3 years. Please include among the lawsuits requested in the previous sentence, payment bond lawsuits under G.Lc.149, §29 and mechanics lien lawsuits. If the lawsuit was pending at any time during the last three (3) years (which includes any lawsuit that was commenced, dismissed, or resolved by settlement or judgment during that time), then it must be listed. Please note that the lawsuits listed shall not include actions that primarily involve personal injury, workers' compensation claims, or where the sole cause of action involves the trade contractor's exercise of its rights for direct payment under MLG c 30, §39F. Joint ventures must provide information regarding lawsuits for each joint venture partner as set forth in Section VI(C)(1)(e) of Part One, the RFQ for this Project.

| PROJECT NAME & LOCATION | PROJECT OWNER | DESCRIPTION OF LEGAL PROCEEDING (include caption of case, parties, location of proceeding, description of the dispute and status and/or outcome) |
|-------------------------|---------------|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

<u>SCHEDULE F – SAFETY RECORD</u>: Interested Trade Contractors are required to provide the three (3) three year history of its workers' compensation experience modifier and <u>attach documentation from its insurance carrier</u> supporting the ratings reported herein as set forth in *Section VI(C)(1)(f)* of *Part One*, the *RFQ* for this Project.

| YEAR | WORKERS' COMP. EXPERIENCE MODIFIER | COMMENTS |
|------|---------------------------------------|----------|
| | | |
| | | |
| | | |

<u>SCHEDULE G - PROJECT REFERENCES</u>: 5-10 references ONLY. Interested Trade Contractors are required to list references for prior work respondent Trade Contractor has performed which appears in *Schedule C* as set forth in *Section VI(C)(2)(a)* of *Part One*, the *RFQ* for this Project. https://forms.gle/WvWwCtVRm6k2HNp3A

| PROJECT TITLE | COMPANY NAME | CONTACT PERSON/ADDRESS | TELEPHONE# | FAX# |
|---------------|---------------------|------------------------|------------|------|
| | OWNER: DESIGNER: | | | |

| Firm Name: |
|------------|
|------------|

<u>SCHEDULE H - CREDIT REFERENCES:</u> Interested Trade Contractors are required to list a minimum of five (5) credit references from banks, suppliers and/or vendors as set forth in *Section VI(C)(2)(b)* of *Part One*, the *RFQ* for this Project. <u>A credit reference letter from the bank</u> is required by the *SOQ* deadline, it may be included with the *SOQ* or sent directly to Dore + Whittier from the bank.

| CHECK ONE | COMPANY NAME | CONTACT PERSON | TELE# | FAX# |
|-------------------------------|--------------|----------------|-------|------|
| BANK SUPPLIER VENDOR | | | | |
| □BANK □SUPPLIER □VENDOR | | | | |
| □BANK □SUPPLIER □VENDOR | | | | |
| □BANK □SUPPLIER □VENDOR | | | | |

| □BANK □SUPPLIER □VENDOR | |
|-------------------------------|--|

SCHEDULE I - PUBLIC PROJECT RECORD: – Interested Trade Contractors are required to list all completed public buildings during the past Seven (7) years in accordance with Section VI(C)(2)(c) of *Part One*, the *RFQ* for this Project. (Respondent Trade Contractor may attach additional pages if necessary).

| PROJECT INFORMATION | CONTACT INFORMATION Provide business and contact name, address, telephone and fax |
|-----------------------------|---|
| PROJECT NAME: | AWARDING AUTHORITY: |
| CONTRACT VALUE: | |
| SCOPE: | DESIGNER: |
| START DATE: FINISH DATE: | |
| PROJECT NAME: | AWARDING AUTHORITY: |
| CONTRACT VALUE: | DESIGNER: |
| SCOPE: | |
| START DATE: FINISH DATE: | |
| PROJECT NAME: | AWARDING AUTHORITY: |
| CONTRACT VALUE: | DESIGNER: |
| SCOPE: | |
| START DATE: FINISH DATE: | |

| | | F | ïrm Name: | |
|----------------------------|--|---------------------------|-----------|--|
| | - PRIOR REVENUE: – Interested Trade Contractors are required to list prior revenue for the last three (3) fiscal years in Section VI(C)(3)(a) of <i>Part One</i> , the <i>RFQ</i> for this Project. | | | |
| Firm's fiscal year runs to | | | | |
| | YEAR | PRIOR ANNUAL REVENUE (\$) | | |
| | | | | |
| | | | | |

| | | F | irm Name: |
|---|------|--|-----------|
| SCHEDULE K – REVENUE UNDE three (3) fiscal years in accordance with S | | T: - Interested Trade Contractors are required (b) of <i>Part One</i> , the <i>RFQ</i> for this Project. | |
| Firm's fiscal year runs to | | | |
| | YEAR | REVENUE UNDER CONTRACT (\$) | |
| | | | |
| | | | |

| Firm Name: | |
|------------|--|

Schedule L – LETTER EVIDENCING BONDING CAPACITY

Respondent Trade Contractors must attach here a letter from a surety company (or from an agent meeting the criteria set forth above) evidencing that the surety will provide respondent with payment and performance bonds for the Project in an amount equal to or greater than One Hundred and Ten Percent (110%) of the estimated trade contract value of the Project. The surety company must meet the requirements set forth above. For Trade Contractors submitting SOQs for more than one Trade, a letter evidencing bonding capacity for each trade must be submitted. The required commitment letter must be dated within the time frame of the RFQ procurement.

| Firm N | Name:_ | | |
|--------|--------|--|--|

Schedule M – SUB-BIDDER CERTIFICATE OF ELIGIBILITY AND SUB-BIDDER UPDATE STATEMENT

Respondent Trade Contractors must attach here TWO different documents:

- 1) a copy of its current **DCAMM** *Sub-Bidder Certificate of Eligibility* meeting the requirements set forth above in this RFQ; and
- 2) a completed and signed **DCAMM** *Sub-bidder Update Statement* utilizing the most current form available on DCAMM's website. www.mass.gov/dcamm/certification. Trade Contractors submitting an SOQ for more than one Trade must submit a DCAMM Sub-bidder Certificate of Eligibility and Sub-bidder Update Statement for each Trade

**PLEASE NOTE: THE SUB-BIDDER UPDATE STATEMENT

<u>MUST</u> BE "UPDATED" ON A PROJECT BY PROJECT BASIS**

September 26, 2024: Meeting Presentation



Tri-County

Regional Vocational Technical School SBC Meeting No.044
September 26, 2024









DORE+WHITTIER

- _{1.} Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approval
- 4. MassSave Grant Restrictions
- 5. 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- Public Comment
- Next Meetings
- 10. Adjourn

Previous Meeting Minutes for approval:

Date: September 12, 2024

| "Motion to approve the September | 12, |
|----------------------------------|--------|
| 2024, Meeting Minutes made by | |
| , 2 nd by | " • |

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Lloyd "Gus" Brown

Project: Tri-County Regional Vocational Technical High School Meeting: School Building Committee Meeting No. 43 – 09/12/2024

Page: 2

| Description | Action |
|---|---|
| Call to order: 4:01PM meeting was called to order by SBC Chair B. Mushnick, 8 of 11 voting members in attendance. | Record |
| Previous Topics & Approval of August 15,2024 Meeting Minutes: A motion to approve the <u>August 15,2024 previous meeting minutes as submitted was made by J. Dowse</u> and seconded by M. Procaccini . | Record |
| Discussion: B. Foley requested that "SBC Member" be added to his title in the meeting minutes going forward. E. Grijalva acknowledges and confirms the change. | |
| Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | |
| Invoices and Commitments for approval: | Record |
| Firm: Dore + Whittier Management Partners; Description: CD Phase + Third Party Testing Services; Amount: \$104,031.50 | |
| A motion was made by J. Dowse and seconded by D. Haynes for the approval of DWMP Invoice No.031. | |
| Discussion: B. Foley asks when reviewing invoices for additional work from DRA, will the amendments for these areas be tied to both the project schedule and their original contract price? | |
| T. Elmore replies that the work in question is considered an addition beyond the original contract due to specific categories outlined by the MSBA contract. This contract, which we are required to use, excludes certain scope items because they are too variable and uncertain. | |
| Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | |
| Firm: Drummey Rosane Anderson; Description: Construction Documents; Amount: \$1,432,500.00 | |
| A motion was made by J. Dowse and seconded by B. Foley for the approval of the DRA Invoice No.029. | |
| Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. | |
| Firm: Drummey Rosane Anderson; Description: Amendment No.006-Geotech; Amount: \$12,314.50 | |
| A motion was made by J. Dowse and seconded by B. Foley for the approval of the DRA professional invoice related to amendment no.006, in the amount of \$12,314.50. Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Havnes (Y), B. Mushnick (Y): Abstentions: None; All in favor, Motion passes. | |
| | Call to order: 4:01PM meeting was called to order by SBC Chair B. Mushnick, 8 of 11 voting members in attendance. Previous Topics & Approval of August 15,2024 Meeting Minutes: A motion to approve the August 15,2024 previous meeting minutes as submitted was made by J. Dowse and seconded by M. Procaccini. Discussion: B. Foley requested that "SBC Member" be added to his title in the meeting minutes going forward. E. Grijalva acknowledges and confirms the change. Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. Invoices and Commitments for approval: Firm: Dore + Whittier Management Partners; Description: CD Phase + Third Party Testing Services; Amount: \$104.031,50 A motion was made by J. Dowse and seconded by D. Haynes for the approval of DWMP Invoice No.031. Discussion: B. Foley asks when reviewing invoices for additional work from DRA, will the amendments for these areas be tied to both the project schedule and their original contract price? T. Elmore replies that the work in question is considered an addition beyond the original contract due to specific categories outlined by the MSBA contract. This contract, which we are required to use, excludes certain scope items because they are too variable and uncertain. Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. Firm: Drummey Rosane Anderson; Description: Construction Documents; Amount: \$1,432,500.00 A motion was made by J. Dowse and seconded by B. Foley for the approval of the DRA Invoice No.029. Discussion: None; Roll Call Vote: M. Procaccini (Y), D. Walsh (Y), K. Maguire (Y), B. Foley(Y), J. Dowse (Y), B. Bowen (Y), D. Haynes (Y), B. Mushnick (Y); Abstentions: None; All in favor. Motion passes. |

Page 2 of 6

SBC Meeting Agenda – September 26, 2024

DORE+WHITTIER

- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes

3. Commitments for Approval

- MassSave Grant Restrictions
- 5. 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings
- 10. Adjourn

Commitment for Approval:

Firm: Drummey Rosane Anderson, Inc (DRA)

Description: Amendment No.012; Credit for unused funds

Deduct Amount: -\$73,602.00

Motion to approve the DRA Amendment No.012, for credit in the amount of (-\$73,602.00), made by ______."

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Lloyd "Gus" Brown

ATTACHMENT F

CONTRACT FOR DESIGNER SERVICES

AMENDMENT NO. TWELVE

WHEREAS, the <u>Tri-County Regional Vocational Technical School District</u> ("Owner") and <u>Drummey Rosane Anderson, Inc.</u>, (the "Designer") (collectively, the "Parties") entered into a Contract for Designer Services for the <u>Tri-County Regional Vocational Technical High School Project (MSBA Project #201908780605)</u> at the <u>Tri-County Regional Vocational Technical High School on 147 Pond Street, Franklin, MA.</u>
"Contract"; and

WHEREAS, effective as of 20th of September 2024, the Parties wish to amend the Contract:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- The Owner hereby authorizes the Designer to provide the credit for the unused portion of previously approved MEPA permitting services, pursuant to the terms and conditions set forth in the Contract, as amended.
- For the performance of services required under the Contract, as amended, the Designer shall be compensated by the Owner in accordance with the following Fee for the Basic and Additional Services:

| Fee for Basic Services | Origi | nal Contract | , | Previous Amount of this Amendments Amendment | | | After this Amendment | | |
|-----------------------------|-------|--------------|----|---|----|-------------|-------------------------|---------------|--|
| Feasibility Study Phase | \$ | 285,000.00 | | | | | \$ | 285,000.00 | |
| Schematic Design Phase | \$ | 340,000.00 | | | | | \$ | 340,000.00 | |
| Environmental & Site | | | \$ | 71,610.00 | | | \$ | 71,610.00 | |
| Design Development Phase | | | \$ | 7,500,000.00 | | | \$ | 7,500,000.00 | |
| Construction Document Phase | | | \$ | 9,550,000.00 | | | \$ | 9,550,000.00 | |
| Bidding Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Construction Phase | | | \$ | 3,800,000.00 | | | \$ | 3,800,000.00 | |
| Completion Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Amendment 6 | | | \$ | 123,200.00 | | | \$ | 123,200.00 | |
| Amendment 7 | | | \$ | 77,000.00 | | | \$ | 77,000.00 | |
| Amendment 8 | | | \$ | 89,100.00 | | | \$ | 89,100.00 | |
| Amendment 9 | | | \$ | 29,700.00 | | | \$ | 29,700.00 | |
| Amendment 10 | | | \$ | 77,385.00 | | | \$ | 77,385.00 | |
| Amendment 11 | | | \$ | 404,690.00 | | | \$ | 404,690.00 | |
| Amendment 12 | | | | · | \$ | (73,602.00) | \$ | (73,602.00) | |
| Total Fee | \$ | 625,000.00 | \$ | 22,022,685.00 | \$ | (73,602.00) | \$ | 22,574,083.00 | |

Commitment for Approval:

Firm: Drummey Rosane Anderson, Inc (DRA)

Description: Amendment No.013; Environmental Soil Testing

Amount: \$56,100.00

| Motion to ap | prove the DRA | A Amendment |
|---------------|----------------------|------------------|
| No.013, in th | e amount of 🕏 | 556,100.00, made |
| by | , 2 nd by | ·" |

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Lloyd "Gus" Brown

<u>ATTACHMENT F</u>

CONTRACT FOR DESIGNER SERVICES AMENDMENT NO. THIRTEEN

WHEREAS, the <u>Tri-County Regional Vocational Technical School District</u> ("Owner") and <u>Drummey Rosane Anderson, Inc.</u>, (the "Designer") (collectively, the "Parties") entered into a Contract for Designer Services for the <u>Tri-County Regional Vocational Technical High School Project</u> (MSBA Project #201908780605) at the <u>Tri-County Regional Vocational Technical High School on 147 Pond Street, Franklin, MA.</u>
"Contract"; and

WHEREAS, effective as of 20th of September 2024, the Parties wish to amend the Contract:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- The Owner hereby authorizes the Designer to with the Environmental Soil Testing services defined in the PSS 13, pursuant to the terms and conditions set forth in the Contract, as amended.
- For the performance of services required under the Contract, as amended, the Designer shall be compensated by the Owner in accordance with the following Fee for the Basic and Additional Services:

| Fee for Basic Services | Original C | ontract | А | Previous mendments | Amount of this Amendment | | After this Amendment | | |
|-----------------------------|------------|----------|----|-----------------------|--------------------------|-----------|-------------------------|---------------|--|
| Feasibility Study Phase | \$ 28 | 5,000.00 | | | | | \$ | 285,000.00 | |
| Schematic Design Phase | | 0,000.00 | | | | | \$ | 340,000.00 | |
| Environmental & Site | , | | \$ | 71,610.00 | | | \$ | 71,610.00 | |
| Design Development Phase | | | \$ | 7,500,000.00 | | | \$ | 7,500,000.00 | |
| Construction Document Phase | | | \$ | 9,550,000.00 | | | \$ | 9,550,000.00 | |
| Bidding Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Construction Phase | | | \$ | 3,800,000.00 | | | \$ | 3,800,000.00 | |
| Completion Phase | | | \$ | 150,000.00 | | | \$ | 150,000.00 | |
| Amendment 6 | | | \$ | 123,200.00 | | | \$ | 123,200.00 | |
| Amendment 7 | | | \$ | 77,000.00 | | | \$ | 77,000.00 | |
| Amendment 8 | | | \$ | 89,100.00 | | | \$ | 89,100.00 | |
| Amendment 9 | | | \$ | 29,700.00 | | | \$ | 29,700.00 | |
| Amendment 10 | | | \$ | 77,385.00 | | | \$ | 77,385.00 | |
| Amendment 11 | | | \$ | 404,690.00 | | | \$ | 404,690.00 | |
| Amendment 12 | | | \$ | (73,602.00) | | | \$ | (73,602.00) | |
| Amendment 13 | | | | | \$ | 56,100.00 | \$ | 56,100.00 | |
| Total Fee | \$ 62 | 5,000.00 | \$ | 21,949,083.00 | \$ | 56,100.00 | \$ | 22,630,183.00 | |

Commitment for Approval:

Firm: Dore + Whittier Management Partners(DWMP)

Description: Amendment No.004- Structural Engineer Review

Amount: \$5,280.00

Motion to approve the OPM Amendment No.004, in the amount of \$5,280.00 made by ______."

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Llovd "Gus" Brown

ATTACHMENT B

CONTRACT FOR PROJECT MANAGEMENT SERVICES AMENDMENT NO. 004

WHEREAS the Tri-County Regional Vocational Technical School District ("Owner") and Dore & Whitter Management Partners, LLC (the "Owner's Project Manager") (collectively, the "Parties") entered into a Contract for Project Management Services for the Tri-County Regional Vocational Technical High School Project (Project Number: 201908780605) at the Tri-County Regional Vocational Technical High School on May 14th, 2021 "Contract"; and

WHEREAS, effective as of September 26, 2024, the Parties wish to amend the Contract, as amended:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- The Owner authorizes the Owner's Project Manager to contract an independent structural engineer, RSV Associates, to conduct a review of the Construction Bid Documents, focusing on the designers' specifications and local Building Commissioners' requirements. The fees for these services will be based on the Lump Sum outlined in RSV Associates' Proposal Document. According to the OPM contract, Dore + Whittier Management Partners is permitted to add a 10% markup to the invoices to cover administrative costs, in accordance with the terms and conditions specified in the Base Contract, as amended.
- For the performance of services required under the Contract, as amended, the OPM shall be compensated by the Owner in accordance with the following Fee:

| Fee for Basic Services: | Original Contract | Previous Amendments | Amount of this Amendment | After this Amendment |
|--|----------------------|------------------------|--------------------------------|-------------------------|
| OPM - Feasibility Study | \$170,000.00 | \$ | \$ 0.00 | \$ 170,000.00 |
| OPM - Design Development | \$130,000.00 | \$(25,000.00) | \$ 0.00 | \$ 105,000.00 |
| OPM – Construction Documents | \$ | \$1,900,000.00 | \$ 0.00 | \$ 1,900,000.00 |
| OPM – Bidding | \$ | \$_200,000.00 | \$ 0.00 | \$ 200,000.00 |
| OPM – Construction | \$ | \$4,700,000.00 | \$ 0.00 | \$ 4,700,000.00 |
| OPM – Closeout | \$ | \$_200,000.00 | \$ 0.00 | \$ 200,000.00 |
| OPM – 3 rd Party Testing #1 | \$ | \$_200,000.00 | \$ 0.00 | \$ 200,000.00 |
| OPM – Structural Peer Review | <u>\$</u> | \$_200,000.00 | \$ 5,280.00 | \$ 5,280.00 |

- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approval
- **4.** Mass Save Grant Restrictions + Geothermal Cost Impact
- 5. 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings
- 10. Adjourn

Summary of Path Incentives

Beginning in 2025, Massachusetts State legislation will prohibit the Sponsors of Mass Save from incentivizing energy efficient gas equipment. As a result, any new projects must be fully electrified (for space heating, ventilation air heating, domestic hot water heating and kitchen equipment) to participate in the Mass Save New Construction & Major Renovations Program, with certain **exceptions**, including;

 In labs or vocational technical schools where natural gas or propane may only be used for scientific research or instructional purposes

| PATH 2: WHOLE BUILDING EUI REDUCTION APPROACH | | | | |
|--|--|--|--|--|
| Customer Incentives | | | | |
| Incentive rate range (based on EUI % reduction) | \$0.35/sf - \$1.25/sf | | | |
| Space Heating Heat Pump Adder | | | | |
| Air Source Heat Pumps: | \$800/ton | | | |
| Variable Refrigerant Flow (VRF): | \$1,200/ton | | | |
| Ground Source Heat Pumps: | \$4,500/ton | | | |
| Technical Assistance | up to 75% cost share (capped at \$20,000 per Sponsor) | | | |
| Verification Incentive | 50% of fee up to \$10,000 | | | |

| PATH 3: HIGH PERFORMANCE BUILDINGS | | | | |
|---|----------------------------|--|--|--|
| Customer Incentives | | | | |
| Custom: Envelope, lighting controls, unitary HVAC (RTU, AC), high efficiency chillers, energy recovery, demand control ventilation, variable flow kitchen hoods, DHW heaters, low flow water fixtures and other custom measures | \$0.35/kWh \$2.00/therm | | | |
| Prescriptive: variable frequency drives | Current program rate | | | |
| Space Heating Heat Pump* | | | | |
| Air Source Heat Pumps: | \$800/ton | | | |
| Variable Refrigerant Flow (VRF): | \$1,200/ton | | | |
| Ground Source Heat Pumps: | \$4,500/ton | | | |

System Revision Costs – Rough Order of Magnitude

Costs to change to a geothermal system:

```
    Additional re-design and system design costs: $650,000 +/-
```

- Current mechanical system construction cost (in budget) \$20.3M +/-
- Added Geothermal design and construction cost \$7.5M +/-

Off setting Grant Funding (Rough Order of Magnitude)

- <u>Federal IRA grants</u> 30% of the total Mechanical System Cost (including site work) \$27.8M X 30% = \$8.3M in federal grant rebate (+/- estimate)
- MA state grants- eligible for path 2+ 3
 - Mass saves grant \$4,500 per ton of heating/cooling, we have 540 tons:
 \$4,500 X 540 = \$2.4 M (+/- estimate)
 - Other state financial grants and initiatives are in the legislative process that may be available to us.
- Additional Geothermal Cost \$7.5M potential grant funds 10.7M = (\$3Mil)

Net Cost savings expected = \$3+ Million

Net annual operational savings is still to be determined

- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approva
- Mass Save Grant Restrictions
- **5.** 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings
- 10. Adjourn

Design Development Vs. 60% Construction Documents

DD – Design Development (May 2024) 60%CD – (September 2024)

| | | _ | | _ | |
|------|-------------------------------|----|----------------|----|----------------|
| | Description | | DD | | 60% CD |
| | | | May-24 | | Sep-24 |
| A10 | FOUNDATIONS | \$ | 7,038,127.00 | \$ | 7,070,643.00 |
| A20 | BASEMENT CONSTRUCTION | \$ | - | \$ | - |
| B10 | SUPERSTRUCTURE | \$ | 18,396,763.00 | \$ | 17,184,740.00 |
| B20 | EXTERIOR CLOSURE | \$ | 16,978,095.00 | \$ | 17,489,514.00 |
| B30 | ROOFING | \$ | 6,478,280.00 | \$ | 7,202,384.00 |
| C10 | INTERIOR CONSTRUCTION | \$ | 17,308,497.00 | \$ | 19,781,868.00 |
| C20 | STAIRCASES | \$ | 1,428,695.00 | \$ | 1,433,695.00 |
| C30 | INTERIOR FINISHES | \$ | 10,719,943.00 | \$ | 11,324,563.00 |
| D10 | CONVEYING | \$ | 541,983.00 | \$ | 562,263.00 |
| D20 | PLUMBING | \$ | 7,889,657.00 | \$ | 8,344,257.00 |
| D30 | HVAC | \$ | 20,669,550.00 | \$ | 20,273,458.00 |
| D40 | FIRE PROTECTION | \$ | 2,734,310.00 | \$ | 2,517,639.00 |
| D50 | ELECTRICAL | \$ | 21,395,182.00 | \$ | 21,831,935.00 |
| E10 | EQUIPMENT | \$ | 3,395,895.00 | \$ | 3,487,585.00 |
| E20 | FURNISHINGS | \$ | 3,531,231.00 | \$ | 4,086,905.00 |
| F10 | SPECIAL CONSTRUCTION | \$ | - | \$ | - |
| F20 | SELECTIVE BUILDING DEMOLITION | 1 | | | |
| l | | \$ | 4,979,095.00 | \$ | 4,295,057.00 |
| G10 | SITE PREPARATION | \$ | 14,670,870.00 | \$ | 9,413,057.00 |
| G20 | SITE IMPROVEMENTS | \$ | 11,412,889.00 | \$ | 12,303,547.00 |
| G30 | CIVIL MECHANICAL | \$ | 4,589,048.00 | \$ | 9,325,732.00 |
| G40 | SITE ELECTRICAL UTILITIES | \$ | 4,177,814.00 | \$ | 4,356,684.00 |
| G90 | OTHER SITE CONSTRUCTION | | | l | |
| TOTA | L DIRECT COST | \$ | 178,335,924.00 | \$ | 182,285,526.00 |

| Description | DD | 60% CD |
|--|-----------------------------|-----------------------------|
| Design & Pricing Contengency (3%) | \$ 12,399,504.00 | \$ 5,431,933.00 |
| Escalation | \$ 7,865,714.00 | \$ 3,021,241.00 |
| SDI-Non Trade Contracts | \$ 1,279,741.00 | \$ 1,313,794.00 |
| Subtotal: | \$ 21,544,959.00 | \$ 9,766,968.00 |
| contractors contingency | \$ 4,997,022.00 | \$ 4,801,312.00 |
| generalcondition34 months | \$ 10,965,478.00 | \$ 9,695,620.00 |
| general condition 16 months , building demo & | \$ - | \$ - |
| general requirement | \$ 7,995,235.00 | \$ 7,887,181.00 |
| Subtotal: | \$ 23,957,735.00 | \$ 22,384,113.00 |
| builders risk insurance / (3011) DBB Insurance | \$ 566,797.00 | \$ 574,164.00 |
| general liability insuranace / (3011) GMP | \$ 2,565,747.00 | \$ 2,599,098.00 |
| building permit | \$ - | \$ - |
| performanace & payment bonds | \$ 1,705,056.00 | \$ 1,727,219.00 |
| Subtotal: | \$ 4,837,600.00 | \$ 4,900,481.00 |
| CM fee 2% / (3011) GMP Fee | \$ 4,573,524.00 | \$ 4,386,742.00 |
| Pre-GMP #1 (Sitework/Enabling) | \$ - | \$ 12,557,816.00 |
| TOTAL CONSTRUCTION COST | \$ 233,249,742.00 | \$ 236,281,646.00 |
| Soft + Other Costs | DD | 60% CD |
| | | |
| Feasibility Study Cost: | \$1,000,000 | \$1,000,000 |
| Feasibility Study Cost: Admin + Design + Precon: | \$1,000,000 \$29,930,300 | \$1,000,000 \$30,430,300 |
| • | . , , | • • • |
| Admin + Design + Precon: | \$29,930,300 \$3,750,000 | \$30,430,300 |
| Admin + Design + Precon: Misc. : | \$29,930,300 | \$30,430,300 \$3,750,000 |

\$285,992,692

\$285,992,692

Total Project Cost:

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Lloyd "Gus" Brown



Planning | Architecture | Interior Design




Tri-County Regional Vocational Technical High School Franklin, MA

MSBA Module 6 –Design Development May 01, 2024




- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approval
- Mass Save Grant Restrictions
- 5. 60% Construction Documents Package Review & Approval
- **6.** Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings
- 10. Adjourn

Prequalification of Filed Trade Sub-contractors



Request for Qualification Timeline



Select members for the Filed Trade Subcontractors pre-qualification committee for the Electrical scope in ERP #3

"MGL Ch.149 D - (c) Before issuing a request for qualifications, hereinafter referred to as RFQ, the awarding authority shall establish a prequalification committee for the purpose of reviewing and evaluating responses submitted in response to the RFQ issued pursuant to subsection (d). The prequalification committee shall be comprised of 1 representative of the designer and 3 representatives of the awarding authority. One of the representatives of the awarding authority shall be the owner's project manager if an owner's project manager is required on the building project pursuant to this section."

Motion to approve:

| - (owner rep) | - |
|---------------|---|
|---------------|---|

- (owner rep) _____
- (owner rep) _____ (optional)
- (OPM rep) Mike Cox
- (Designer rep) Vladimir Lyubetsky
- (CM rep) Kristy Lyons

| as the Filed Tr qualification | ade Subcontractor pre- ommittee by | , |
|----------------------------------|---------------------------------------|---|
| 2 nd by | " | |
| - ~ y | • | |

| SBC Roll Call Vote | |
|--------------------|---------------|
| Brian Mushnick | Karen Maguire |
| Dana Walsh | Dan Haynes |
| Mike Procaccini | Jon Dowse |
| Brendan Bowen | Bob Foley |
| Harry Takesian | Gus Brown |
| Stanley Widak | |

| :ions(RFQ) Dr | aft |
|---------------|---------------|
| | cions(RFQ) Dr |

Request for Qualifications for TRADE CONTRACTORS Construction Manager at Risk – M.G.L. c.149A, §8

For the Following Trades: Elevator, Waterproofing/Dampproofing

Project: MSBA#: 201908780605

Tri-County Regional Vocational

Technical High School

Franklin, MA

Submission Deadline: October 16, 2024 at 12:00 PM

Submit Statement of Qualifications to: Tri-County Reg. Voc. Tech. High School

Email Qualifications to:

rrincon@doreandwhittier.com

Date Issued: October 2, 2024

Interest Forms and SOQ Applications: SUBMIT to Rachel Rincon, Dore & Whittier

ELECTRON SUBMISSIONS ONLY: rrincon@doreandwhittier.com

(IN 2025 - Masonry, Misc. and Ornamental Iron; Roofing and Flashing; Glass and Glazing; Tile; Acoustical Tile; Resilient Floors; Painting; Fire Protection; Plumbing; Heating, Ventilation, and Air Conditioning; Electrical, Elevator.)

- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approval
- 4. Mass Save Grant Restrictions
- 5. 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings
- 10. Adjourn

Next Meeting: October 10,2024

Meetings to be coordinated:

NOVEMBER 14

DECEMBER 12

JANUARY 9

FEBRUARY 13

MARCH 13

APRIL 10



DORE+WHITTIER

- Call to Order & Intro
- 2. Previous Topics & Approval of September 12, 2024, Meeting Minutes
- 3. Commitments for Approval
- 4. Mass Save Grant Restrictions
- 5. 60% Construction Documents Package Review & Approval
- 6. Request for Qualification Approval
- 7. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 8. Public Comment
- Next Meetings

10. Adjourn

Adjourn:

Motion to Adjourn by ______, 2nd by

SBC Roll Call Vote:

- Brian Mushnick
- Karen Maguire
- Dana Walsh
- Dan Haynes
- Michael Procaccini
- Jonathon Dowse
- Brendan Bowen
- Stanley Widak Jr.
- Harry Takesian
- Bob Foley
- Lloyd "Gus" Brown









THANK YOU